

Prepared by:		T.D. Murthy			
Report Date		30-10-2021			
Site		Silver Oak Villas - III			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
183652	01-09-2021	Epson M20 printer	Online purchase		
List of requisitions Where PO/WO is prepared and items have not received at site					
183672	16-09-2021	Regal Beige and Crema Marfil tiles	Delivered		
183676	28-09-2021	Electrical Conducting materials	Delivered		
183689	06-10-2021	Carpentry main doors	Collect from supplier		
183692	09-10-2021	Electrical wires	Collect from SLLP		
183693	11-10-2021	CPVC & White cement	Delivered		
183701	19-10-2021	Concealed Flush Tank	Delivered		
183702	19-10-2021	Metal Dust bin	Collect from supplier		

T.D. Murthy
30/10/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III	Date:	23-10-2021
Site:	Silver Oak Villas part-III	Prepared by:	Ch. Pranavi
Report From / To	15-10-2021 to 23-10-2021(fri to sat)	Approved by:	K Purshotham
Report Date	23-10-2021		

List of requisitions numbers missing in the report:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO ⁵
183652	01-09-2021	01	Epson M20 printer.	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No	Req Date	Serial no of item in Req	Item Description	Details of discussion with supplier ⁵
183672	16-09-2021	1-2	Regal beige and crema marfil tiles	Stock available at sslp and will be delivered by Wednesday <i>D</i>
183676	28-09-2021	1-8	Electrical conducting materials for slabs	Stock is available and will be delivered by Tuesday <i>D</i>
183689	06-10-2021	1-5	Carpentry main door frames	Stock is available and will be delivered by Wednesday <i>C.F. Sup.</i>
183692	09-10-2021	1-3	Electrical wires (yellow blue black)	No stock for yellow wires and remaining material will be delivered by Monday <i>C.F. Sup.</i>
183693	11-10-2021	02	CPVC & white cement	Stock is available and will be delivered by Tuesday <i>D</i>
183701	19-10-2021	01	Concealed flush tank	Stock is available and will be delivered by Tuesday <i>D</i>
183702	19-10-2021	01	Metal dust bin	Stock is available and will be delivered by Monday <i>C.F. Sup.</i>

No. of gate passes issued this week:

Nil / 5

From No.

Nil

To No.

Nil

Delivery van site visit on:1

16-10-2021, 18-10-2021, 20-10-2021, 21-10-2021

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes / No

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock


Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign		<i>[Signature]</i>		<i>Pranavi.ch</i>		
Date		23-10-2021		23-10-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Prepared by:		T.D. Murthy			
Report Date		30-10-2021			
Site		Modi Housing PVT LTD			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
Nil	Nil	Nil	Nil		
List of requisitions Where PO/WO is prepared and items have not received at site					
185014	08-07-2021	Curb stone	Hold by site Eng. - site not ready		

T.D. Murthy
30/10/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV		Date:	23-10-2021	
Site:	Silver Oak Villas part-III		Prepared by:	Ch.Pranavi	
Report From / To	15-10-2021 to 23-10-2021 (fri to sat)		Approved by:	K Purshotham	
Report Date	23-10-2021				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵	
185014	08--07-21	1	Curb stone	Holding for a while site not ready	
No. of gate passes issued this week:			Nil / 5	From No.	Nil
Delivery van site visit on: 1			16-10-2021, 18-10-2021, 20-10-2021, 21-10-2021	To No.	Nil
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No	
Items not ordered but received:					
Other corrections & remarks:					
Details of steel & cement stock					
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs
1.	8mm	.395	4.74	-	-
2.	10mm	.617	7.404	-	-
3.	12mm	.89	10.68	-	-
4.	16mm	1.58	18.96	-	-
5.	20mm	2.47	29.64	-	-
6.	25mm	3.86	46.32	-	-
7.	32mm	6.32	75.84	-	-
8.	Binding wire	-		Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	40
				PPC/PSC last weeks stock	58
Details		Project Manager		Admin Officer/Manager	
Sign					
Date		23-10-2021		23-10-2021	
				Admin Audit	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!