

PURCHASE DIVISION
Advice for approval for credit to supplier

22

Date: 25/10/2021		Prepared by: M. N. N. H.	
PO/WO no. 79740		PO / WO Date. 17/08/2021	
Supplier Name KPR Bafra		PO/WO amount 1,11,000/-	
Firm/Company Modi Realty Malabar		Project GMR	
Sl. No.		Bill Date	Bill amount
1.	27	17/07/2021	88,800/-
2.			
3.			
4.			
Amount A - Bills total(Excluding Transport & Hamali Charges):			88,800/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.		Rolling Report Bklosa	☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B - Other Credits :			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			88,800/-
Amount E - PO / WO value:			1,11,000/-
Amount F - Difference (A - E):			23,000/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W/O		☐ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ___/- ☐ No	
Payment - due date		01/11/2021	
Remarks: Part Quantity Released			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

Tax Invoice

K P R INFRA H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR, HABSIGUDA MEDCHAL MALKAJGIRI 500907 GSTIN/UIN: 36AARFK4673N1ZG State Name : Telangana, Code : 36 E-Mail : kprinfra7@gmail.com	Invoice No. 27 Delivery Note	Dated 17-Sep-2021 Mode/Terms of Payment
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, IInd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Supplier's Ref. 251 TO 257 Buyer's Order No. 79740 187242 Despatch Document No.	Other Reference(s) Dated 17-Aug-2021 Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20	38245010	24.00 CUM	3,135.59	CUM	75,254.16
	SGST				9 %	6,772.87
	CGST				9 %	6,772.87
	Round Off					0.10
Total			24.00 CUM			₹ 88,800.00

Amount Chargeable (in words) E. & O.E

INR Eighty Eight Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	75,254.16	9%	6,772.87	9%	6,772.87	13,545.74
Total	75,254.16		6,772.87		6,772.87	13,545.74

Tax Amount (in words) : **INR Thirteen Thousand Five Hundred Forty Five and Seventy Four paise Only**

Company's PAN : **AARFK4673N**

Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details
 Bank Name : **AXIS BANK**
 A/c No. : **917020040783531**
 Branch & IFS Code : **TARNAKA & UTIB0000027**



This is a Computer Generated Invoice



KPR INFRA					
MODI REALITY MALLAPUR GMR					
Ledger Account 79740					
Date	DC NO	V.NO	Quantity	Rate	M20
14-Sep-2021	251	5547	6.00 cum	3700.00/cum	22200.00
14-Sep-2021	252	5533	6.00 cum	3700.00/cum	22200.00
14-Sep-2021	254	1527	6.00 cum	3700.00/cum	22200.00
14-Sep-2021	257	5532	6.00 cum	3700.00/cum	22200.00
			24.00 cum	-	758500.00

Purchase Order

Page(s) 1 Of 1

17-08-2021 1:03:56 PM

Orig



79740

12.08.21 2:08:31

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
9640496402

Doc No	79740	187242
Doc Date	17-08-2021	
Quote No	NIL	
Quote Date	17-08-2021	
SupplyType	Supply	

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	30.00	3,700.00	0.00	0.00	111,000.00
Total Order Value . . .					111,000.00

Rupees : One Lakh(s) Eleven Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for main road concreting work purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **KPR INFRA**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		MODI REALTY MALLAPUR LLP		Date:		14.08.2021		
Site & Phase :		GULMOHAR RESIDENCY		Time:		09.50		
Supplier				Req. No.		187242		
Material required before date:			16.08.2021		ID No.			68436

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M20	30	CUM	38001	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO 19740

14/08/2021

For MDs APPROVAL

☐ High Value/quantity beyond limits.

☐ Po/Req. processed-post approval.

☐ Approval for technical details/clarification

☐ Replenishing SSLP stock

☐ Other

Remarks: for main road concreting work purpose. order to VR Intra urgently

Prepared By	M.Deepa	Approved by	
Sign. & Date	14.08.21	Sign. & Date	

APPROVED BY

16 AUG 2021

SOHAM MODI
MANAGING DIRECTOR

Pradeep

Purchase Order

17-08-2021 1:03:56 PM

Orig



79740

12.08.21 2:08:31

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

KPR INFRA
H NO
1 2-6/18.2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
9640496402

Doc No 79740 187242
Doc Date 17-08-2021
Quote No NIL
Quote Date 17-08-2021
SupplyType Supply

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 Building material - Ready Mix Concrete - NA - cu. mtrs. M20	30.00	3,700.00	0.00	0.00	111,000.00
Total Order Value . . .					111,000.00

Rupees : One Lakh(s) Eleven Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge

Phone: Contact Security _____ Admin 9602211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for main road concreting work purpose.

Completion Date NA

Measurement Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other

W
18/8

Modi Reality Mallapur LLP

Authorized Signatory

Name

17/08/2021

Name

Accepted the above Terms And Conditions

For KPR INFRA

Date

Requisition Form			
Company Name:	MODI REALTY MALLAPUR LLP	Date:	14.08.2021
Site & Phase:	GULMOHAR RESIDENCY	Time:	09.50
Supplier:		Req. No.	187242
Material required before date:	16.08.2021	ID No.	68436

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M20	30	CUM	37	
2						
3						
4						
5						
6						
7						
8						
9						
10						

FOR MDs APPROVAL

- ☐ High value/quantity beyond limits.
- ☐ Po/Req processed-post approval.
- ☐ Approved for technical details/clarification
- ☐ Replenishing SSLP stock
- ☐ Other

Remarks: for main road concreting work purpose.

order to VR Intra urgently

Prepared By	M.Deepa	Approved by	
Sign & Date	14.08.21	Sign. & Date	
Note			

APPROVED BY


16 AUG 2021

SOHAM MODI
MANAGING DIRECTOR

Pradeep

*W
18/8*

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	30m3
Flat / Villa no.:	-	Block No.:		B. Requisition quantity:	30m3
Slab no.:	C-block	PO Nos.	79740	C. Actual quantity poured:	24m3
Requisition nos.:	187242	Supplier:	KPR INFRA Concrete	D. Difference (C-A):	6m3
Sign of security		Sign of Admin		Sign of Project manager	
Date	29/9/21	Date	29/9/21	Date	29/09/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	14.09.21	16:10	6m3	251	14400	14460	60	4924	97054
2.	14.09.21	16:30	6m3	252	14400	14150	250	4925	97055
3.	14.09.21	15:10	6m3	254	14400	13950	450	4926	97056
4.	14.09.21	17:50	6m3	257	14400	14400	0	4927	97057
5.									
6.									
7.									
8.									
9.									
10.									
11.									
12.									
13.									
Total:			24m3		57600	56960	760		
Remarks:									