

Prepared by:		T.D. Murthy			
Report Date		06-11-2021			
Site		Silver Oak Villas - III			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
183652	01-09-2021	Epson M20 printer	Online purchase		
183708	22-10-2021	Earthing Plate with Pipe	PO to be issue		
List of requisitions Where PO/WO is prepared and items have not received at site					
183692	09-10-2021	Electrical wires	Delivered		
183702	19-10-2021	Metal Dust bin	Collect from supplier		
183705	22-10-2021	Plumbing PVC material	Delivered		
183709	26-10-2021	PVC Bends	Delivered		
183710	26-10-2021	PVC Pipes	Next week delivery		

T.D. Murthy

 Gm/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III	Date:	30-10-2021
Site:	Silver Oak Villas part-III	Prepared by:	B.Meenakshi
Report From / To	22-10-2021 to 30-10-2021(fri to sat)	Approved by:	K Purshotham
Report Date	30-10-2021		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#
183652	01-09-2021	01	Epson M20 printer.	
183708	22-10-2021	01	Earthing plate with pipe	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵
183692	09-10-2021	1-3	Electrical wires (1/18 yellow and 7/20 blue and black)pending	No stock at SSSLP
183702	19-10-2021	01	Metal dust bin	Stock is available and will be delivered by Monday
183705	22-10-2021	1 to 32	PVC plumbing material	Material available at supplier deliver by monday
183709	26-10-2021	1 to 2	PVC bends pending	Material available at supplier deliver by monday
183710	26-10-2021	1 to 32	PVC pipes pending	Material available at supplier deliver by monday

No. of gate passes issued this week:

Nil / 5

From No.

Nil

To No.

Nil

Delivery van site visit on:1

22.10.21,25.10.21,27.10.21,29.10.21

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes / No

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign				<i>Munakshi</i>		
Date	30-10-2021			30-10-2021		



Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Prepared by:	T.D. Murthy				
Report Date	06-11-2021				
Site	Modi Housing PVT LTD				
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Descscription	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
185051	21-10-2021	Binding wire	PO issued no. 82023.		
List of requisitions Where PO/WO is prepared and items have not received at site					
185014	08-07-2021	Curb stone	Hold by site Eng. - site not ready		

T.D. Murthy

6/11/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV		Date:	30-10-2021		
Site:	Silver Oak Villas part-III		Prepared by:	B.Meenakshi		
Report From / To	22-10-2021 to 30-10-2021 (fri to sat)		Approved by:	K Purshotham		
Report Date	30-10-2021					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO"		
185051	21-10-21	1	Binding wire			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
185014	08--07-21	1	Curb stone	Holding for a while site not ready		
No. of gate passes issued this week:						
		Nil / 5	From No.	Nil	To No. Nil	
Delivery van site visit on: 1		22.10.21, 25.10.21, 27.10.21, 29.10.21				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	101	480	
2.	10mm	.617	7.404	266	1970	
3.	12mm	.89	10.68	86	920	
4.	16mm	1.58	18.96	132	2500	
5.	20mm	2.47	29.64	62	1840	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	0	PPC/PSC last weeks stock 40
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign						
Date	30-10-2021			30-10-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!