Prepared by:		MINISH			
Report from/to	2	23-10-21 TO 29-10-21			
Report Date	<u> </u>	08-11-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
Site.		Hon		Remarks by B	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
		O/WO not prepared 3 working days after requisitions	Turenase Manager Terminas	denvered.	justified.
	Req Date	Item Description			
165423	26-07-21	Z Angle Templates	Delivery this week		
165431		Window grills	Delivery this week		
165448		cc tv cameras	Delivery this week		
165459		bathroom tiles	Partly delivered balance this week		
165460		utility tiles	Partly delivered balance this week		
165461		panel doors	Partly delivered balance contact supplier		
165463		Window grills	Delivery this week		
165468		U.B.W Light 4" x 4'	Delivered		
165469	08-09-21	bathroom tiles	Delivery this week		
165486	26-09-21	MS Gates	Delivery this week		
165487	27-09-21	Crack fill	Delivery this week		
165488		Pavers & Parking	Contact supplier		
165491		MS Railing	Under Fabrication		
165494		Electrical Inside	Delivered		
165495	04-10-21		Delivered		
165497	07-10-21	Gate Lights	Delivered		
165498	11-10-21	BoschCutting Machine	Delivered		
165499		Door Beeding	Delivered		
165500	19-10-21	HOT	Contact supplier		
165501	20-10-21	Bombay Nails	Delivered		
165502	20-10-21	SS Screws	Delivered		
165504	23-10-21	Plastic Gampa	Delivered		
165505	27-10-21	Paint Material	Delivered		