

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

Payment Voucher

10428

No. : **PAY/10416**Dated : ³¹~~28~~-Jul-21

Particulars	Amount
Account :	
EUC-Janardhan Prasad	700.00
TDS-2% Contract	(-)14.00
Through :	
BANK-Yesbank Rera Acct-0097724000000040	
On Account of :	
Being online amount neft to Janardhan towards chipping work at villa no 29 as per v.no.8198 detailes enclsoid.	
Amount (in words) :	
Indian Rupees Six Hundred Eighty Six Only	
	₹ 686.00

Receiver's Signature:



Authorised Signatory

Advice for Payment

Company Name : Silver Oak Villas LLP

Project Name : Silver Oak Villas Phase - IX

Supplier Name : Janardhan Prasad

Voucher No : 8198

PARTICULARS							Amount
Hire Charges - Job Work Payment							
Towards villa no 29 stair case chipping work as per detailes enclosed.							
							700.00
							700.00
Hire Charges - On A/C Payment							
							0.00
							0.00
Other Additions :							
							0.00
							Gross 700.00
							TDS% 2.00 TDS Amount 14.00
							CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00
Other Deductions :							
							0.00
							Total 686.00
Rupees : Six Hundred Eighty Six Only.							



Project Manager



Accounts Manager

Managing Director

Hire Charges Voucher

29-07-2021 12:45:19

Pages : 1 of 2

Company Name : Silver Oak Villas LLP

Project Name : Silver Oak Villas Phase - IX

Supplier Name : Janardhan Prasad

Voucher No :	8198
From Date :	22-07-2021
To Date :	28-07-2021

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
92344	13793	28-07-2021	Chipping machine (per day)	10:00	17:05	1	700	JW	700.00
			Units : per day	Rate : 700					
			TOWARDS STAIR CASE CHIPPING WORK AT VILLA NO 29 SOV SITE						




Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP					HC 92344
Silver Oak Villas Phase - IX					13793
HC Date	Veh No	Start Time	End Time	Pay Type	
28-07-2021		10:00	17:05	JW	
Equipment Name					
Chipping machine (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
Janardhan Prasad					
Work Description :-					
TOWARDS STAIR CASE CHIPPING WORK AT VILLA NO 29 SOV SITE					
Rupees : Seven Hundred Only.					



Printed On 29-07-2021 12:49:44

INWARD WITH TIME:	
Inward No 13793	Dt 28/7
MRN No:	Dt:
Received By:	Sign <i>[Signature]</i>
SILVER OAK VILLAS LLP	



8245-8251

Material Shifting Authorization Form

No. A 14217

Date	28/01/21	Time	10:40
Authorized By	P. L. Hanumanth	Engg. Sign	OK
Material to be shifted	Tomas, star case chipping		
Shift from	at V No- 29		
Shift to	50v site		
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other <u>low machine</u>		
Vehicle No.		Vehicle Owner	Janardhan
Hire charges register serial no. 13793			
Security / Supervisor Sign		Start Time	10:40
		Stop Time	17:05

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10416**

Dated : **29-Jul-21**

Particulars	Amount
Account :	
CONJBDW-G Mannem	4,400.00
TDS-1% Contract	(-)44.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to mannem.G.towards villa no 29 cleaning work done and brick shifting as per v.no.2934 dt.29.7.21 detaile enclosed.	
Amount (in words) :	
Indian Rupees Four Thousand Three Hundred Fifty Six Only	
	₹ 4,356.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2934

Date : 29-07-2021

Contractor Name	From Date	To Date
MANNEM.G (EARTH WORK)	22-07-2021	28-07-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	8.50	3825.00	0.00	0.00	1462.50	0.00	2362.50	0.00
Male Helper	12.50	6250.00	0.00	0.00	3125.00	0.00	3125.00	0.00
Totals...	21.00	10075.00	0.00	0.00	4587.50	0.00	5487.50	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 29 cleaning and bricks and dust shifting work done for flooring work purpose as per detailes encloesed.	4400.00
	Total Amount % 4400.00
	TDS : @ 1 44.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	4356.00
Rupees : Four Thousand Three Hundred Fifty Six Only.	



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **27642**

Company	MHP Souttp	Project	Soo-Hill
No. of workers required	109	Date	26-07-2021
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	04
Required from date	26-07-2021	Required to date	26-07-2021
Job Description:	To wards Hill No 29 cleaning and Bricks Shifting, Dust, Metal Shifting and Welding shed construction Repare		
Description	Quantity	Rate	Amount
Welding shed	2200 Ht	2/-	4,400 = 00
Construction Repare			/
Bricks, Metal, Dust			
Shifting work, Hill No			
29 cleaning work			
Total Amount			4,400 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	[Signature]	Manu	[Signature]

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10416**

Dated : **31-Jul-21**

Particulars	Amount
Account :	
DW-Radha Krishna	11,325.00
TDS-1% Contract	(-)113.00
Rent	(-)390.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amount neft to RADHA Krishna towards 31,32 and 82 dust shifting work done as per v.no.2937 dt.29.7.21 detailes enclosed.	
Amount (in words) :	
Indian Rupees Ten Thousand Eight Hundred Twenty Two Only	
	₹ 10,822.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2937

Date : 29-07-2021

Contractor Name	From Date	To Date
RADHA KRISHNA (Eatth work)	22-07-2021	28-07-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	19.75	8887.50	6075.00	0.00	0.00	0.00	1462.50	900.00
Male Helper	15.00	7500.00	5250.00	0.00	0.00	0.00	2250.00	0.00
Totals...	34.75	16387.50	11325.00	0.00	0.00	0.00	3712.50	900.00

Advice For Payment

PARTICULARS		AMOUNT												
On A/c Description :		0.00												
Department Description : Towards dust shifting work at villa no 82 and debris shifting at villa no 32 and 31 for flooring purpose & materail unloading work done as per detailes enclsod		11325.00												
Job Work Description :		0.00												
		<table><tr><td>Total Amount</td><td>%</td><td>11325.00</td></tr><tr><td>TDS : @</td><td>1</td><td>113.25</td></tr><tr><td>Less Rent :</td><td></td><td>390.00</td></tr><tr><td>Less Loan :</td><td></td><td>0.00</td></tr></table>	Total Amount	%	11325.00	TDS : @	1	113.25	Less Rent :		390.00	Less Loan :		0.00
Total Amount	%	11325.00												
TDS : @	1	113.25												
Less Rent :		390.00												
Less Loan :		0.00												
Other Deductions Description : deduction towards laboure quaters		0.00												
Net Amount :		10821.75												
Rupees : Ten Thousand Eight Hundred Twenty One and Paise Seven Only.														

VERIFIED BY

30 JUL 2021

S. PRAVEEN
AUDIT MANAGER

Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Approved By Admin

APPROVED BY

29 JUL 2021

Project Manager
K. Purshotham (S.O.V.LLP)

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

10431
No. : PAY/10415

Dated : 31-Jul-21

Particulars	Amount
Account :	
DW-Benumadab Das	6,900.00
TDS-1% Contract	(-)69.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to BENUMADHAV DAS Towards civil work patch work at villa no and 29 and 30 as per v.no.2933 dt.29.7.21 detailes enclosed.	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Silver Oak Villas

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2933

Date : 29-07-2021

Contractor Name	From Date	To Date
BENUMADHAB DAS - civil contractor	22-07-2021	28-07-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	3000.00	3000.00	0.00	0.00	0.00	0.00	0.00
Mason	6.00	3900.00	3900.00	0.00	0.00	0.00	0.00	0.00
Totals...	12.00	6900.00	6900.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 29 and 30 civil patchworks and gate pillar patchworks done as per detailes enclsosed.	6900.00
Job Work Description :	0.00
	Total Amount % 6900.00
	TDS : @ 1 69.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.	

VERIFIED BY
30 JUL 2021
B. PRAVEEN
AUDIT MANAGER



Approved By Admin



Approved By Project Manager

[Signature]

Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

10432
No. : PAY/10416

31
Dated : 29-Jul-21

Particulars	Amount
Account :	
DW-N Nagaraju	3,400.00
TDS-1% Contract	(-)34.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amout neft to NAGARAJU towards electrical work generator repair and street line connectons and 12 generator back up checking as per v.no.2936 dt.29.7.21 detailes enclsoed.	
Amount (in words) :	
Indian Rupees Three Thousand Three Hundred Sixty Six Only	
	₹ 3,366.00


Prepared by: Sov@modiproperties.com


Approved by


Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy


Advice for Payment No : 2936

Date : 29-07-2021

Contractor Name N.NAGARAJ (Electrician)				From Date 22-07-2021		To Date 28-07-2021	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Male Helper	5.00	2500.00	1000.00	0.00	0.00	1000.00	500.00 0.00
Mason	12.00	7300.00	2400.00	0.00	0.00	1300.00	3000.00 600.00
Totals...	17.00	9800.00	3400.00	0.00	0.00	2300.00	3500.00 600.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards net connetion wiring work done from apartment to main gate and villa no 49 electrical problem rectified and villa no 12 generator back up checking work done as per detailes enclosed.	3400.00
Job Work Description :	0.00
Other Deductions Description	Total Amount % 3400.00
	TDS : @ 1 34.00
	Less Rent : 0.00
	Less Loan : 0.00
	0.00
Net Amount :	3366.00
Rupees : Three Thousand Three Hundred Sixty Six Only.	



Approved By Admin



Approved By Project Manager

Approved By Accounts

 Approved By Managing
 Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

10433
No. : ~~PAY/10416~~

31
Dated : ~~29~~-Jul-21

Particulars	Amount
Account :	
DW-Anirudh Dhal	3,500.00
TDS-1% Contract	(-)35.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to ANIRUDH DHAL towards plumbing work at villa no 12 and 34 rain water connection given as per v.no.2932 dt.29.7.21 details enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand Four Hundred Sixty Five Only	
	₹ 3,465.00


Prepared by: Sov@modiproperties.com


Approved by


Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2932

Date : 29-07-2021

Contractor Name	From Date	To Date
Anirudh dhal (Plumber)	22-07-2021	28-07-2021


Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	12.00	6000.00	3500.00	0.00	0.00	0.00	2500.00	0.00
Totals...	12.00	6000.00	3500.00	0.00	0.00	0.00	2500.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 12 rain water connection givena nd villa no 34 pipe replacing work done and villa no 4 water line connection repaired and villa no 49 taps line checking done and villa no 03 ball cock fixing work done&villa no 75 fitting done as per detailes enclosed	3500.00
Job Work Description :	0.00
Total Amount %	3500.00
TDS : @ 1	35.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3465.00
Rupees : Three Thousand Four Hundred Sixty Five Only.	



Approved By Admin



Approved By Project Manager



Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10434**

Dated : **31-Jul-21**

Through : **BANK-Yesbank Rera Acct-009772400000040**

Particulars	Amount
Account : EMP- Vodela Swetha	18,821.00
On Account of : Being online transfr to swetha towards Full & Final Settlement Bank Transaction Details: EMP- Vodela Swetha,009791800025771 ♦ Not Applicable,YESB0000097 NEFT 31-Jul-21 18,821.00	
Amount (in words) : Indian Rupees Eighteen Thousand Eight Hundred Twenty One Only	₹ 18,821.00

Prepared by: ambika

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10435**

Dated : **31-Jul-21**

Through : **BANK-Yesbank Rera Acct-009772400000040**

Particulars	Amount
Account : EMP-Chintala Gopal Reddy	1,504.00

On Account of :

Being online transfr to Gopal Reddy towards Full & final Settlement

Bank Transaction Details:

EMP-Chintala Gopal Reddy,009791800025791

♦ Not Applicable,YESB0000097

NEFT online 31-Jul-21 1,504.00

Amount (in words) :

Indian Rupees One Thousand Five Hundred Four Only

₹ 1,504.00



Prepared by: ambika

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10436**

Dated : **31-Jul-21**

Through : **BANK-Yesbank Rera Acct-009772400000040**

Particulars	Amount
Account : EMP-M Swetha	2,527.00

On Account of :

Being online transfr to M Swetha towards Full & final Settlement

Bank Transaction Details:

EMP-M Swetha,009791800025691

♦ Not Applicable,YESB0000097

NEFT

31-Jul-21 **2,527.00**

Amount (in words) :

Indian Rupees Two Thousand Five Hundred Twenty Seven Only

₹ 2,527.00

Prepared by: ambika

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10437**

Dated : **31-Jul-21**

Particulars	Amount
Account : PARTNER-Modi Properties Pvt Ltd	2,25,000.00
Through : BANK-Yesbank Current Acct-009763700001621	
On Account of : Being chq no572303 issued to Mppl towards funds transf	
Amount (in words) : Indian Rupees Two Lakh Twenty Five Thousand Only	₹ 2,25,000.00

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : PAY/10438

Dated : 31-Jul-21

Particulars	Amount
Account :	
SUP-Summit Sales LLP	1,67,630.00
Agst Ref 18317	1,103.00 Dr
Agst Ref 18343	23,824.00 Dr
Agst Ref 18332	52,413.00 Dr
Agst Ref 18344	68,296.00 Dr
Agst Ref 18346	8,832.00 Dr
On Account	13,162.00 Dr

Through :

BANK-Yesbank Rera Acct-009772400000040

On Account of :

Being chq no 317640 issued to summit sales LLP against credit balance

Amount (in words) :

Indian Rupees One Lakh Sixty Seven Thousand Six Hundred Thirty Only

₹ 1,67,630.00

Prepared by: ambika

Approved by

Receiver's Signature

Silver Oak Villas I LP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10439**

Dated : **31-Jul-21**

Through : **BANK-Yesbank Rera Acct-009772400000040**

Particulars	Amount
Account : SUP-Vidyut Industrial Corporation	16,520.00

On Account of :

Being chq no 317641 issued to Vidyut industrial corporation towards purchase of
Telescope poles advance payment of Po no 79120 dt 28.07.2021

Bank Transaction Details:

Vidyut Industrial Corporation
Cheque 317641 2-Aug-21 16,520.00

Amount (in words) :

Indian Rupees Sixteen Thousand Five Hundred Twenty Only

₹ 16,520.00


Prepared by: ambika


approved by

Receiver's Signature

Request for payment

VRS # 1003

Division	PURCHASE		
Pay.to	Vidyut Industrial Corporation		
Towards	Purchase of Telescope poles		
Amount	16,520-00	Payment / cheque date	30-7-21
Payment from company	Silver Oak villas LLP		
Project	Phase IX		
Type of payment	☐ Advance ☐ Part Payment ☐ Balance Payment ☒ Full Payment ☐ PDC ☐ Transfer ☐ Other:		
Payment mode	☒ Cheque ☐ Pay order ☐ RTGS/NEFT ☐ Cash ☐ Online payment ☐ Payment by Happy card ☐ Transfer to Happy card ☐ Transfer to petro card ☐ Other:		
Payment to be divided (attach statement)	☐ Yes ☒ No		
PO/WO no.	79120	Req. no	156478
Remarks/ Desc.	100% advance payment		
Requested by:	Approved by:	Sign	Date
P.Prabhakar			27-7-21



Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happy or petro card.

Purchase Order

Page(s) 1 Of 1

28-Jul-21 2:43:10 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Vidyut Industrial Corporation
5-2-174/2,Opp-Yegnaiah Petrol Pump, R.P Road, Secunderabad-500003

GSTIN 36ADYPJ4957A1Z7

040-27544499

9848124575

Doc No	79120	156478
Doc Date	28-07-2021	
Quote No	Nil	
Quote Date	28-07-2021	
SupplyType	Supply	

Kind Attn : Praveen

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8177 - Steel - other - MS round pipe - NA - nos Telescope pole with 2 side arms	2.00	7,000.00	0.00	18.00	16,520.00
Total Order Value . . .					16,520.00

Rupees : Sixteen Thousand Five Hundred Twenty Only.

Terms and Conditions :-**Specification / Brand** All items are with bottom plate should be 12"x12" with provision of on/off mcb at the height of 5', pole height is 6 meters, With nut bolts**Payment Terms** 100% as advance payment**Tax** Inclusive of all taxes**Delivery Date** With in 4 days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil**Transportation Cost** Transportation extra as per actuals**Warranty** Nil**Advance Paid** Rs.16,520-00 by RTGS, Cheque.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for street light fixing , purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Vidyut Industrial Corporation**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		SILVER OAK VILLAS LLP		Date:		21-04-2021	
Site & Phase :		SILVER OAK VILLAS		Time:		10.00	
Supplier				Req. No.		156478	
Material required before date:		urgent		ID No.		66867	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Telescopic pole with two side arm	6 meters	02	Nos			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: - For Badminton court lightning purpose							
Prepared By		B.Meenakshi		Approved by			
Sign.& Date		08-04-2021		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

APPROVED
21 JUN 2021
P. PRABHAKAR
SR. MANAGER PURCHASE

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : PAY/10440

Dated : 31-Jul-21

Particulars	Amount
Account : SIP-Interest on Tds	2,760.00

Through :

BANK-Yesbank Rera Acct-009772400000040

On Account of :

Being chq no:-205814 issued towards interest payable on late payment of Q4 of FY
2020-21

Amount (in words) :

Indian Rupees Two Thousand Seven Hundred Sixty Only

₹ 2,760.00

Prepared by: vindya

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/10441**

Dated : **31-Jul-21**

Particulars	Amount
Account : Silver Oak Welfare Association	1,50,000.00

Through :

BANK-Yesbank Rera Acct-009772400000040

On Account of :

Chq no 317650 Being chq issued to silver oak welfare association towards funds transfr

Amount (in words) :

Indian Rupees One Lakh Fifty Thousand Only

₹ 1,50,000.00

Prepared by: ambika

Approved by

Receiver's Signature