Prepared by:	Ta Ti	T.D. Murthy			1
Report Date		15-11-2021			
Site		Serene Constructions LLP			
List of requisit	ions Where PO	WO not prepared 3 working days a	fter requisition:		
Requisition No	Requisition Date	Material Descscription	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
150579	30-08-2021	Acrylic Board	Promotions to follow-up		is delay justified.
150583	30-08-2021	Curtains	Online purchase		
150584	30-08-2021	Curtain Rods	Online purchase		
List of requisit	ions Where PO/	WO is prepared and items have not	received at site		
150596	18-10-21	Submersible Pump'	This week delivery		
150597	22-10-21	Ceiling Fans	This week delivery		
150598	26-10-21	Country almond tiles	This week delivery		
150600	01-11-21		This week delivery		
150601		Starter for Submersible pump	This week delivery		

T.D. Muling

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:			lp 1	Date:	le: 06-11-2021					
Site: Sere			ene farms		Prepared by:		G.Siva prasad			
			0-2021 to 06-11-2021		Approved by:		Syed golam sarwar			
Report Date 06-11-2021					3)00 80					
List of requ	uisitions nun	nbers n	nissing in the rep	port :						
List of requ	uisitions who	ere PO/	WO not prepare	d 3 working	lays after requisition	on.				
Req No.	. Req	Date	SI. Of	1		Reason for not preparing PO/WO"				
			requisition		tem Description	1				
150579		8-21	1	Acrylic b	pard					
150583		8-21	1 to 6	Curtains						
150584		8-21	1 to3	Curtain ro	Curtain rods with brackets					
List of requ	uisitions who	ere PO/	WO is prepared	and items hav	e not been received	d at site hevor	dthe	lead time		
Req No.	Req	Keq Date		Item Description		De	Details of discussion with supplier ^s			
150596	18-1	0-21	item in Req.	Submersi	ala numa	Cum	Constitution			
150597		0-21	i	Ceiling fa			Supplier is arranging materials Supplier is arranging materials			
150598		0-21	i							
150600	01-1		1	Sponges						
150601	01-1		1		submersible pump		Supplier is arranging materials Supplier is arranging materials			
				Curter 101	submersione pump	Suppi	ICI 15 8	a ranging man	eriais	
No. of gate passes issued this week:			Nil	From No.	From No.		To No.			
Delivery va	ın site visit o	n:				21/10/202	01			
nward repo	ort (MRN/ot	her) &	stock report em	ailed in pdf for	mat to purchase?	21110/202	- 1	Yes / No	,	
	rdered but re				mar to paremase.			1037140		
	ctions & ren	a transmission of the second								
	teel & cemer									
il. No	Tor size	III STOCK	Wt per mtr	Wt. for 12 m	tr Stock at site	Ctools at alt		[D	1 : 1/	
51. INU	101 5120		kgs	rod – kgs	- no of rods	Stock at site in		Previous stock in Kgs		
1.	8mm		.395		74 -	Kgs				
2.	10mm		.617		04 -	-		•		
3.	12mm		.89		68 -	-		-		
4.	16mm		1.58		96 -	-		-		
5.	20mm		2.47	29.		-		•		
						•		-		
6.	25mm		3.86		32 -	-		-		
7.	32mm		6.32	75.	84 -	-		•	-	
8.	Binding w									
		OPC last weeks stock			PPC/PSC 0 bags stock		PC/PSC last reeks stock	0bags		
etails			Project Manager		Admin Office	Admin Officer/Manager		Admin Audit		
gn										
até			06-11-2021		06-11-2021					
***						L O P				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis.

5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

Modi Fami House (Hyd) LLO