


PURCHASE DIVISION
Advice for approval for credit to supplier

(C)

Date:	30/10/2021	Prepared by:	T.D. Murthy				
PO/WO no.	80287	PO / WO Date.	07/09/2021				
Supplier Name	Sri Sai Rohith Marketing Company	PO/WO amount	Rs. 1,36,202/-				
Firm/Company	Serene Constructions LLP	Project	Serene Farms				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	122	18/10/2021	Rs. 1,36,202/-				
2.	-	-	-				
3.			-				
4.			-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 1,36,202/-				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	-	-	98121	☒ Yes ☐ No			
2.				☒ Yes ☐ No			
3.				☒ Yes ☐ No			
4.				☒ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 1,36,202/-				
Amount E – PO / WO value:			Rs. 1,36,202/-				
Amount F – Difference (A – E):			-				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☒ Yes – Rs. 68,101/- ☐ No					
Payment – due date		01/11/2021					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – Receiver of bill	Accountant	Accounts Manager
Sign:							
Date	20/10/21		30/10/2021				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

GST No. : 36AMHPC9678H1ZM

TAX INVOICEOriginal for Recipient
Duplicate for Supplier/Transporter
Triplicate for Supplier**SRI SAI ROHITH MARKETING COMPANY**

Dealers In: All Kinds of Aluminium Section Sheets, Glass, Plywood & Hardware Etc.,

Road No. 8, N.F.C. Main Road, Plot No. 66, Krishna Nagar, H.B. Colony, Moula Ali, Hyderabad-500040. (T.S) Mob. : 9866512288

INV. NO: 122

INVOICE DATE : 18/10/21

TRANSPORTATION NAME :

VEHICLE NO: T208V64851 L/R No.

DATE & TIME OF SUPPLY :

PLACE OF SUPPLY :

DETAILS OF RECEIVER (BILLED TO)M/S Serene Constructions LLP
S-4-187/374, II Floor, M.V. Road,
Sec-bad - 500003.**DETAILS OF CONSIGNEE (SHIPPED TO)**Site At:- Yenakapally Village
P.O. No. 80287 Chevella.

STATE CODE: GSTIN NO. 36ALVF87909P12V

STATE CODE: GSTIN NO.

S. NO.	HSN CODE	DESCRIPTION	QUANTITY	RATE	AMOUNT Rs. Ps.
①	7610	Aluminium 3 Track window 6'x6" → 4	144 gm	280/-	40320.00
②	7610	" " " 6'x4" → 2	54 gm	280/-	15120.00
③	7610	" " " 3'x3" → 2	21 gm	310/-	6510.00
④	7610	" " " 3'x4" → 2	27 gm	310/-	8370.00
⑤	7610	Aluminium openable window 2'x6" → 4	48 gm	330/-	15840.00
⑥	7610	Aluminium Fixed windows 1'x6" → 6	39 gm	215/-	8385.00
⑦	7610	Aluminium openable Ventilator 2'x2" → 4	20 gm	450/-	9000.00
⑧	7610	Aluminium openable window 2'x4" → 4	36 gm	330/-	11880.00
TOTAL BEFORE TAX					115425.00
ADD : CGST					9.1
ADD : SGST					9.1
ADD : IGST					
TAX AMOUNT GST					
GRAND TOTAL					136201.250

BANK DETAILS : HDFC BANK, HABSIGUDA BRANCH
SRI SAI ROHITH MARKETING. CO
A/C No. 50200007478658 IFSC CODE: HDFC0000368

Rupees in Words


INWARD

Once goods sold will not be taken back
Interest @ 24% p.a. will be charged if payment is not made within 15 days from the date of the Bill.
Subject to Secunderabad Jurisdiction only
Our Responsibility ceases once the goods leave our premises

Received By: *P. Sridhar* Sign: *[Signature]*
Receiver Stamp & Signature
Serene Construction (Hyd) LLP

For SRI SAI ROHITH MARKETING.CO

Authorised Signature



Purchase Order



80287

02.09.21 4:45:18

.copy

Page(s) 1 Of 2

07-09-2021 14:52:10

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Sri Sai Rohith Marketing Company
New Narsimhanagar Colony, Near Noma Kalyana Vedika, Mallapur,
Hyderabad - 500 076.

GSTIN 36AMHPC9678H1ZM

9866512288

Doc No	80287	150581
Doc Date	07-09-2021	
Quote No	Nil	
Quote Date	10-02-2020	
SupplyType	Supply And Installation	

Kind Attn : Mr. C. Laxman Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6'0 x 6'0(71.50" x 71.50") - 04 nos	144.00	280.00	0.00	18.00	47,577.60
2 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6'0 x 4'6"(71.50" x 53.50") - 02 nos	54.00	280.00	0.00	18.00	17,841.60
3 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3'0 x 3'6"(35.50" x 41.50") - 02 nos	21.00	310.00	0.00	18.00	7,681.80
4 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3'0 x 4'6"(35.50" x 53.50") - 02 nos	27.00	310.00	0.00	18.00	9,876.60
5 2205 - Carpentry - windows - Al. Openable - other - sft 2'0 x 6'0(23.50" x 71.50") - 04 nos	48.00	330.00	0.00	18.00	18,691.20
6 2187 - Carpentry - windows - Al. Fixed - other - sft 1'0 x 6'6"(11.50" x 77.50") - 06 nos	39.00	215.00	0.00	18.00	9,894.30
7 2205 - Carpentry - windows - Al. Openable - other - sft Wall hung ventilator - 2'6" x 2'0(29.50" x 23.50") - 04 nos	20.00	450.00	0.00	18.00	10,620.00
8 2205 - Carpentry - windows - Al. Openable - other - sft 2'0 x 4'6"(23.50" x 53.50") - 04 nos	36.00	330.00	0.00	18.00	14,018.40
Total Order Value . . .					136,201.50

Rupees : One Lakh(s) Thirty Six Thousand Two Hundred One and Paise Fifty Only.

Terms and Conditions :-

Specification / Brand	Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a) . Brown colour.
Payment Terms	50% as advance & balance 50% on after delivery and completion of work.
Tax	All taxes included in above price.
Delivery Date	Within 7 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. . .
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	1 year on workmanship.
Advance Paid	Rs. 68,101/- paid through cheque no dt.....
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for Villa no. 13 & 14.
Completion Date	Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Name :

Name :

Date : _/_/

Purchase Order

Page(s) 2 Of 2

07-09-2021 14:52:10

Original / Office Copy / Purchase Div.Copy

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Name : _____

Date : __/__/__

Requisition Form - Al Windows (Semi Deluxe/Deluxe Flats)										
Company		serene constructions llp	Site & Phase			serene farms				
Req. no.		150581	Req. Date			30-08-2021				
Material required before		asap	ID no.			68856				
Prepared by:		siva prasad	Approved by (sign):							
Flat / Block no:		13, 14								
Type A 1000 Sft 2BHK Order Value:		2	Flats							
Type B 1200 Sft 2BHK Order Value:		-	Flats							
S No.	Item Description	Units	Qty required for Type A 1000 Sft 2BHK flat	Qty required for Type B 1200 Sft 3BHK flat	Type B 1200 2BHK flats requirement	Type A 1000 Sft2 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft
1	aluminium Sliding Windows 6'x4'6"	nos	1	-	-	2	2	-	2	54.0
2	aluminium Sliding Windows 6'X6'	nos	2	-	-	2	4	-	4	144.0
3	aluminium Sliding Windows 3'x3'6"	nos	1	-	-	2	2	-	2	21.0
4	aluminium sliding windows 3'x4'6"	nos	1	-	-	2	2	-	2	27.0
5	aluminium fixed windows1'x6'6"	nos	3	-	-	2	6	-	6	39.0
6	aluminium openable window2'x6'	nos	2	-	-	2	4	-	4	48.0
7	aluminium openable window2'x4'6"	nos	2	-	-	2	4	-	4	36.0
8	aluminium wall hung ventilator2'6"x2'	nos	2	-	-	2	4	-	4	20.0
	Total						28	-	28	389.0

80 287

FOR MDS APPROVAL

☐ High Value/quantity beyond limits.
☐ Po/Req. processed-post approval.
☒ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

APPROVED BY

30 AUG 2021

SOHAM MODI
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 2

03-09-2021 14:29:56

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Sri Sai Rohith Marketing Company
New Narsimhanagar Colony, Near Noma Kalyana Vedika, Mallapur,
Hyderabad - 500 076.

GSTIN 36AMHPC9678H1ZM

9866512288

Doc No	80287	150581
Doc Date	03-09-2021	
Quote No	Nil	
Quote Date	10-02-2020	
SupplyType	Supply And Installation	

Kind Attn : Mr. C. Laxman Kumar

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6'0 x 6'0(71.50" x 71.50") - 04 nos	144.00	280.00	0.00	18.00	47,577.60
2 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6'0 x 4'6"(71.50" x 53.50") - 02 nos	54.00	280.00	0.00	18.00	17,841.60
3 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3'0 x 3'6"(35.50" x 41.50") - 02 nos	21.00	310.00	0.00	18.00	7,681.80
4 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3'0 x 4'6"(35.50" x 53.50") - 02 nos	27.00	310.00	0.00	18.00	9,876.60
5 2205 - Carpentry - windows - Al. Openable - other - sft 2'0 x 6'0(23.50" x 71.50") - 04 nos	48.00	330.00	0.00	18.00	18,691.20
6 2187 - Carpentry - windows - Al. Fixed - other - sft 1'0 x 6'6"(11.50" x 77.50") - 06 nos	39.00	215.00	0.00	18.00	9,894.30
7 2205 - Carpentry - windows - Al. Openable - other - sft Wall hung ventilator - 2'6" x 2'0(29.50" x 23.50") - 04 nos	20.00	450.00	0.00	18.00	10,620.00
8 2205 - Carpentry - windows - Al. Openable - other - sft 2'0 x 4'6"(23.50" x 53.50") - 04 nos	36.00	330.00	0.00	18.00	14,018.40

Total Order Value . . . 136,201.50

Rupees : One Lakh(s) Thirty Six Thousand Two Hundred One and Paise Fifty Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a) . Brown colour.

Payment Terms 50% as advance & balance 50% on after delivery and completion of work.

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. . .

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 68,101/- paid through cheque no dt.....

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order is final & binding.

Completion Date Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

For MDs APPROVAL
☒ High Value/quantity beyond limits.
☐ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SSSLP stock
☐ Other

APPROVED BY
04 SEP 2021
SOHAM MODI
MANAGING DIRECTOR

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Estimate/Draft PO

Page(s) 2 Of 2

03-09-2021 14:29:56

Original / Office Copy / Purchase Div.Copy

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Name : _____

Date : __/__/__