

PURCHASE DIVISION
Advice for approval for credit to supplier

(B) (M)

Date: 8/11/21		Prepared by: Snehg	
PO/WO no. 81539		PO / WO Date. 9/10/21	
Supplier Name KPR INFRA		PO/WO amount 585,000/-	
Firm/Company Modi Realty pocharamp		Project N.H	
Sl. No.	Bill No.	Bill Date	Bill amount
1	64	30/10/21	3,19,800/-
2			
3			/
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			3,19,800/-
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN
1.	passing report attached		☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B -Other Credits :_Transportation charges			-
Amount C -Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			3,19,800/-
Amount E - PO / WO value:			585,000/-
Amount F - Difference (A - E): GST-18%			265,200/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ___/- ☒ No	
Payment - due date		15/11/21	
Remarks: part bill -			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign: Snehg			
Date: 8/11/21			08/11/2021

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

A circular purple ink stamp from SUMMIT SALES LTD. The text 'SUMMIT SALES LTD.' is curved along the top and sides. In the center, 'INWARD' is stamped. Handwritten in black ink are the number '86289' and the date '1-11-21'. Below the date, the word 'Date:' is printed, followed by a line. Below that, 'Sign:' is printed, followed by a signature. At the bottom, 'R.R. DIST.' is curved along the bottom edge.

KPR INFRA						
MODI REALTY POUCHERAM						
Ledger Account						
Date	DC NO	V.NO	Quantity	Rate	Gross Total	M25
22-Oct-2021	460	1527	6.00 cum	3900.00/cum	23400.00	23400.00
22-Oct-2021	459	5541	6.00 cum	3900.00/cum	23400.00	23400.00
22-Oct-2021	457	5547	6.00 cum	3900.00/cum	23400.00	23400.00
22-Oct-2021	456	5535	6.00 cum	3900.00/cum	23400.00	23400.00
24-Oct-2021	465	5533	6.00 cum	3900.00/cum	23400.00	23400.00
24-Oct-2021	466	5548	6.00 cum	3900.00/cum	23400.00	23400.00
27-Oct-2021	470	1527	6.00 cum	3900.00/cum	23400.00	23400.00
28-Oct-2021	474	5533	7.00 cum	3900.00/cum	27300.00	27300.00
28-Oct-2021	475	6885	7.00 cum	3900.00/cum	27300.00	27300.00
28-Oct-2021	476	5541	6.00 cum	3900.00/cum	23400.00	23400.00
28-Oct-2021	473	1527	7.00 cum	3900.00/cum	27300.00	27300.00
29-Oct-2021	477	1527	6.00 cum	3900.00/cum	23400.00	23400.00
29-Oct-2021	478	5535	7.00 cum	3900.00/cum	27300.00	27300.00
			82.00 cum			319800.00

Purchase Order

Page(s) 1 Of 1

03-11-2021 15:17:39

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderā
G S T No. : 36ABIFM1836H1Z7



81539

08.10.21 5:17:52

r.Copy

Supplier Details

KPR INFRA

H NO

1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.

GSTIN 36AARFK4673N1ZG

9640496402

Doc No	81539	181727
Doc Date	09-10-2021	
Quote No	NIL	
Quote Date	09-10-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	150.00	3,900.00	0.00	0.00	585,000.00
Rupees : Five Lakh(s) Eighty Five Thousand Only.					Total Order Value ... 585,000.00

Terms and Conditions :-

Specification /	All items shall be of ___ brand/company
Payment Terms	Within 30 days of delivery.
Tax	All taxes included in above price.
Delivery Date	Next Day.
Delivery Location	Nilgiri Heights pocharam Phone. .9849497484
Penalty For Delay	Nil
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	NIL
Other Terms	Payment as per actual receipt of material.Above material for Entrance Arch Gate Slab-2,Block-A-South side retaining wall footings,plinth beams,West and North purpose.
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Delivery at Pocharam Contact Person Mr Vijay-9849497484.

Part bill -

Bill no :- 64 dt 30/10/21

amount :- 3,19,800 /-

Bal. amount receivable.

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name :

Contact :-

Accepted the above Terms And Conditions

For **KPR INFRA**

Name : _____

Date : __/__/__

Requisition Form

Company Name:		Modi Realty Pocharam LLP		Date:		08-10-2021	
Site & Phase :		Niligiri Heights		Time:		10:00	
Supplier:				Req. No.		181727	
Material required before date:		10.10.21		ID No.		70121	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25 Grade	150	Cu.M			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For Entrance Arch Gate Slab - 2, Block - A - South Side Retaining Wall footings, Plinth Beams, West and North hgvretaining wall Casting purpose							
Prepared By		Vijay Raj		Approved by			
Sign. & Date		08.10.2021		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED
08 OCT 2021
P. PRABHAKAR
Sr. MANAGER PURCHASE

RMC pour report

Company/ firm:	Modi realty pocharam LLP	Project:	Nilgiri Heights	A. Estimated quantity:	36 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	150 cu.m
Slab no.:	-	PG Nos:	81539	C. Actual quantity poured:	36cu.m
Requisition nos.:	181727	Supplier:	KPR infra	D. Difference (C-A):	cu.m
Sign of security		Sign of Admin		Sign of Project manager	
Date	26.10.2021	Nilgiri Heights	26.10.2021	Date	26.10.2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	22.10.21	10.15	6 Cu.m	456	14400	14700		10545	98153
2.	22.10.21	13.55	6 Cu.m	457	14400	14850		10547	98356
3.	22.10.21	16.15	6 Cu.m	459	14400	14840		10548	98357
4.	22.10.21	18.28	6 Cu.m	460	14400	14760		10549	98358
5.	24.10.21	11.40	6 Cu.m	465	14400	14210	190	10551	98359
6.	24.10.21	4.50	6 Cu.m	466	14400	14830		10553	98360
7.									
8.									
9.									
10.									
Total:			36Cu.m						
Remarks:	Total short fall = 190kgs/2400 = 0Cu.m								

NOTE: received 36 cu.m till date 24.10.21 balance 79cu.m to be received]

RMC pour report

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

Date : 22/10/2021

C.No.

Is 456 MOD 1 Rebar Pocharam

Vehicle No :

TS08VE 5535

No.	Grade	Particulars	Qty.	Cum.	Remarks
1	M25	fine 100, 15	6m ³	6m ³	Pond

INWARD			
Inward No: 10545	Dr: 22	10/2	
MRN No: 98153	Dr: 22	10/2	
Received By: B, Ramalingam	Sign: B. Rajam		
NILGIRI HEIGHTS			

Receiver's Signature



Authorised Signature

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana 500007

Date : 22/10/2021

No. 457

M001 Rfcty Pocharam

Invoice No

TC 08065547

Grade	Particulars	Qty.	Cum.	Remarks
M25	fine or 13.55	6m ³	12m ³	Found

INWARD

Inward No: 10547 Dt: 22/10/2021

MRN No: 98356 Dt: 26/10/21

Received By: B. Rama Lingam Sign: B. Rama Lingam

NILGIRI HEIGHTS

Driver's Signature



Authorized Signature

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

Date : 22/10/2021

J.C.No.

459

To.

M/S

MODI REALTY

POCHAMPUR

Vehicle No :

TS08VB5541

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
3	M25	cone :: 16.15	6m ³	18m ³	Pump

INWARD

Inward No: 10548 Dt: 22/10/2021

MRN No: 98357 Dt: 26/10/21

Received By: B. Ramakrishna

Sign: B. Ramakrishna

NILGIRI HEIGHTS

Receiver's Signature



Authorised Signature

[Signature]

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

No.

Date : 22/10/2021

460 MODA REALTY

Pocherum

Circle No :

450 & 661527

Sl. No.	Grade	Particulars	Qty.	Cum.	Remarks
1	MOS	<i>Time 2- 18.12.8</i>	<i>6m3</i>	<i>24m3</i>	<i>Pond</i>

INWARD

Inward No: 10549 Dt: 22/10/2021

MRN No: 98358 Dt: 22/10/2021

Received By: *B. Kamal Kumar* Sign: *B. Kamal Kumar*

NILGIRI HEIGHTS

Owner's Signature



Authorised Signature

[Signature]

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

S.No.

465

Date : 24-10-2021

Model Quantity = Pocharam

Article No :

TS.08125533

Sl. No.	Grade	Particulars	Qty.	Cum.	Remarks
M-25		Time 11:40	6m ³	6m ³	Dump

INWARD

Inward No: 10551	Dr: 24/10/2021
MRN No: 98359	Dr: 26/10/21
Received By: <i>H. Barna</i>	Sign: <i>H. Barna</i>

MILGIRI

Driver's Signature

Authorised Signature

S. S. Sath



DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajigiri, Telangana - 500007

Date : 24-10-2021

No.

466

Modi Realty = Pocharam

File No :

TLOSUEIT 48

Grade	Particulars	Qty.	Cum.	Remarks
M-25	Time 4:50 pm	6m ³	12m ³	Dump

INWARD	
Inward No: 10553	Dt: 24/10/20
MRN No: 98366	Dt: 26/10/20
Received By: B. R. Ramesh	Sign: B. R. Ramesh

NILGIRI HEIGHTS

Driver's Signature



Authorized Signature