

PURCHASE DIVISION
Advice for approval for credit to supplier

(M) (B)

Date:	3/11/21	Prepared by:	BHAVANI
PO/WO no.	82074	PO / WO Date.	26/10/21
Supplier Name	KPR INFRA	PO/WO amount	42,000/-
Firm/Company	Modi Realty polavally	Project	N.H
Sl. No.	Bill No.	Bill Date	Bill amount
1	65	30/10/21	42,000/-
2			
3			
4			

Amount A - Bills total(Excluding Transport & Hamali Charges):				42,000/-
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.				☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B - Other Credits : Transportation charges				-
Amount C - Other Debits :				-
Amount D (D=A+B-C) - Amount to be credited to the supplier:				-
Amount E - PO / WO value:				42,000/-
Amount F - Difference (A - E): GST-18%				42,000/-

Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☐ Yes ☐ No (explained below)
Excess / short material received	☐ Approved - within acceptable limits ☐ No (explained below)
Close PO / WO	☐ Yes ☒ No - wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. ___/- ☒ No
Payment - due date	8/11/21

Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts - receiver of bill	Accountant	Accounts Manager
Signature:	Sueha						
Date:	3/11/21						

APPROVED 08 NOV 2021 MINISH PARIKH MANAGER PROCUREMENT							
---	--	--	--	--	--	--	--

es: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 1,00,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

K P R INFRA

H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR,
HABSIGUDA MEDCHAL MALKAJGIRI
500007
GSTIN/UIN: 36AARFK4673N1ZG
State Name : Telangana, Code : 36
E-Mail : kprinfra7@gmail.com

Buyer

MODI REALITY POUCHERAM LLP

5-4-183/3&4,IIND FLOOR, SOHAM MANSION.MGROAD
SEC-BAD 500003
GSTIN/UIN : 36ABIFM1836H1Z7
State Name : Telangana, Code : 36

Invoice No.

65

Dated

30-Oct-2021

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

471 TO 472

Other Reference(s)

Buyer's Order No.

82074 181739

Dated

26-Oct-2021

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10	38245010	14.00 CUM	2,542.37	CUM	35,593.18
State Name: Telangana, Code: 36						
Supplier's Ref: 471 TO 472						
Buyer's Order No: 82074 181739						
Despatch Document No: 26-Oct-2021						
Despatched through: MODI REALITY POUCHERAM LLP						
Destination: 36						
Terms of Delivery: SGST 9 % 3,203.39						
CGST 9 % 3,203.39						
Round Off 0.04						
Total 14.00 CUM ₹ 42,000.00						

Amount Chargeable (in words)

INR Forty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	35,593.18	9%	3,203.39	9%	3,203.39	6,406.78
Total	35,593.18		3,203.39		3,203.39	6,406.78

Tax Amount (in words) : INR Six Thousand Four Hundred Six and Seventy Eight paise Only

Company's PAN : AARFK4673N

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : AXIS BANK

A/c No. : 917020040783531

Branch & IFS Code : TARNAKA & UTIB0000027

for K P R INFRA

Authorised Signatory

This is a Computer Generated Invoice



KPR INFRA					
MODI REALTY POUCHERAM					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M10
27-Oct-2021	471	1527	7.00 cum	3000.00/cum	21000.00
27-Oct-2021	472	5532	7.00 cum	3000.00/cum	21000.00
			14.00 cum		42000.00

Purchase Order

Page(s) | Of 1

26-10-2021 4:17:48 PM



82074

25.10.21 1:31:05

From: Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36ABIFM1836H1Z7

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
9640496402

Doc No	82074	181739
Doc Date	26-10-2021	
Quote No	NIL	
Quote Date	26-10-2021	
SupplyType	Supply	

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	14.00	3,000.00	0.00	0.00	42,000.00
Total Order Value . . .					42,000.00

Rupees : Forty Two Thousand Only.

Terms and Conditions :-

Specification / Brand	All items shall be of ___ brand/company
Payment Terms	Within 30 days of delivery.
Tax	All taxes included in above price.
Delivery Date	Next Day.
Delivery Location	Nilgiri Heights pocharam Phone. .9849497484
Penalty For Delay	Nil
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	NIL
Other Terms	Payment as per actual receipt of material.Above material for front side road laying near curbstone purpose.
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Delivery at Pocharam Contact Person Mr Vijay-9849497484.

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **KPR INFRA**

Name : _____
26/10/2021

Name : _____

Date : __/__/__

Requisition Form

1372

Company Name:		Modi Realty Pocharam LLP		Date:		25-10-2021	
Site & Phase :		Niligiri Heights		Time:		11:03	
Supplier:				Req. No.		181739	
Material required before date:		27.10.21		ID No.		70588	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M10 Grade	14	CUM			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For Front side Road laying near Curbstone Purpose							
Prepared By		Vijay Raj		Approved by			
Sign. & Date		25.10.2021		Sign. & Date			

PO
82074

APPROVED
26 OCT 2021
MANISH PARIKH
MANAGER PROCUREMENT

Note: On receipt of material at site write inward number and date in last 2 columns.

RMC pour report

Company/ firm:	Modi realty pocharam LLP	Project:	Niligiri Heights	A. Estimated quantity:	14 cu.m
Flat / Villa no.:	-	Block No.:	CA	B. Requisition quantity:	14 cu.m
Slab no.:	-	PO Nos.	82074	C. Actual quantity poured:	14cu.m
Requisition nos.:	181739	Certified by: Supplier:	KPR infra	D. Difference (G.A):	0 cu.m
Sign of security		Sign of Admin		Sign of Project manager	
Date	29.10.2021	Niligiri Heights	29.10.2021	Niligiri Heights	29.10.2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	27.10.21	11:45	7 Cu.m	471	16800	17010		10558	98584
2.	27.10.21	3:20	7 Cu.m	472	16800	17140		10559	98585
3.									
4.									
5.									
6.									
7.									
8.									
9.									
10.									
Total:			14Cu.m						
Remarks:		Total short fall =kgs/2400 = 0Cu.m							
NOTE:PO completed									

RMC pour report

82044

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No. **471**Date: 27/10/2021

To.

Modi Reality

M/s

Pocharam

Vehicle No :

TS08VF VS27

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
1	MID	Circle Virus	7.00 ³	7.00 ³	Dmg

INWARD	
Inward No: 10558	Di: 27/10/2021
MRN No: 98584	Di: 27/10/21
Received By:	Sign:
	
NILGIRI HEIGHTS	



Receiver's Signature

Authorised Signature



82074

DELIVERY CHALLAN GST No. : 36AARFK4673N1ZG**K P R INFRA**

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No. **472** Date : 27-10-2021

To.

M/s

MODI REALITYpachapuramVehicle No : TS08UE-5C32

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
(2)	M-10	Time! 3:20	70m ³	14m ³	Dump

INWARD

Inward No: 10559 Dt: 27/10/2021

MRN No: 98585 Dt: 29/10/21

Received By:

Sign:

B. Dhanraj B. Dhanraj

Receiver's Signature

NILGIRI HEIGHTS



Authorised Signature