

PURCHASE DIVISION, Advice for approval for credit to contractor

Date:	13/11/2021	13/11/2021 Prepared by: T.D. Murthy						
WO no.	81331	······································	WO date.		14/10/202	1		
Contractor Name	Anand Waterproofing Works	, ,	WO amount -	- A	Rs. 84,960)/-	,	
Firm/Company	Modi Properties PVT LTD	. ,	Project name		Mayflowe	r Platin	ım	
Nature of work	Water proofing works		I					
Villa/flat/block no.	Expansion Joint		····		<u> </u>			
Request for payment date	01/11/2021	Request fo	or payment amo	ount – B		Rs. 73	,884/- <	
GST on bills - C	-	Total D =	B + C			Rs. 73	,884/-	
Work done from	-	Work don	e to			-		
Sl. No	Bill No.	Bill date				Bill an	nount	
1.	132	13/10/202	1			Rs. 73	,884/-	
2.	-	-	,	-				
3.	-						-	
4.						-		
		<u>. 1</u>	A	mount E-	Bills total	Rs. 73,884/-		
20% transport charges – or		r charges, 40	% allowance fo	or consumal	oles and	-		
Amount G - Other Credits						-		
Amount H - Other Debits:						-		
Amount I - to be credited to	o the contractor (E+F+G-H)					Rs. 73	,884/-	
Amount J – Difference A-I	3 (should be nil)		•		,	Rs. 11,076/-		
Amount K – Difference D-	E-F (should be nil)					-		
Quantity received as per W	/O	₽ Yes □	Excess receive	d 🗆 Short	received 🗆	Explai	ned below	
Difference between A & B	acceptable	-	No (explained	-				
Excess / short material reco	eived		ved - within acc					
Close WO		U Yes D	No – wait for ba	lance mater	ial □ No (explaine	ed below)	
Advance paid / PDC given	(deduct when paying)	□ Yes – <u>F</u>	Rs. /- □ No					
Payment – due date		15/11/202	21					
Remarks: Estimate and m	easurement sheet is enclosed. F	lease check	advances and	release the	balance p	ayment	2	
Approved by Purch Offic		urement ager	M.D.	Accounts - receiver of bill	Accoun	tants	Accounts Manager	
Sign:	The state of the s							
Date	THE STATE OF THE S							

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach V, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

TIN	NO.: 36661200515 132 CASH CREDIT BILL 36 AANFA 4849 373 70	:		: 98850553 ②: 9246808	154
To .	Modipappinies ph lad. ANAND WA	TER P	ROOFIN	: 040-65263 IG WORK	
-	Spl. In : Low Cost Co 36AABCM761EJZM D.No. 38-15, # 68, Plo				
-			D	ate 13/10/20	र1
_	work Order No. 81331 Date 24/09/2021 Our D.C.	No	D	ate	
SI. No.	DESCRIPTION	QTY	UNIT PRICE	AMOUNT Rs.	Ps.
①	Expansion joint waterproofing work	61-54	1200.00 pen meten	扫,884-	00/-
		SA			
	No. S. On S.	MRD [6]			
	GST 01/2 1 Care: Z	100		0.00	00
D	nees: Seventy Three Thousand Etgl Hundred	and E	TOTAL	43,884.	mles
L	sees. Eavenry must mundere sign function			Proofing Wo	rks
			APPI	Salso	

•

Duple cots.

without (nrs.)
19: 64707

Construction division. Advice for giving credit to contractors/suppliers.

Sl. No site bills		to an adding to the complete the complete comple		F3 4		г		
register		970		Registe	site bill:	S	01/11/	12021
Company Name:		MPL		Site:			,	1
Name of Contracte	or	1	1 1		· · · · · · · · · · · · · · · · · · ·		· MF[
Nature of work		throud	water	Janash	ing_			
Work done		<u>Salcib</u>	maliny	LYDIK	. <i>(</i>			
	1 1	rtom Date	<u>" </u>		To	Date		
No.	ock no.	Qty.	Rate	ι	Jnits	Amoui	nt	Contractors bill no
(1) Expansion	joild							
2. W. J. 2700	J Pilus	61.5	7 1200	.00 m	ilois	73.8	84.00	
3.					*****	19/12		
4.						1		
5.								•
6.								
7.	······································							
8.								
9.	· , .							
10.						<u>-</u>		
11.	To	tal:				43 8	84.00/	
Bill required		YES DI	NO.	GST bi	ill requir		O YES	NO.
Measurement &	-		l	Measu	rement &	è	© Enclo	sed
estimate sheet:		□ Not requ	ired		te sheet:		□ Not e	nclosed
PO/WO no.				PO/W	O date:			
Remarks: OUR Bul-MPL ST	Cinco	lan. Da	ke 9/100.	00/-	fir .	1"5	ypansioi	n jord.
But-MPL Sit	e ho	mng 1	1/1 54	œnsto.	a joir	- so	<u>, ५८ ज</u>	aised bill
1200-00/- per	\ \ \mathcal{J1.6}	ending	metecs.	····				
								
	. 3 4			D .		T.	oroved by	ROYED BY
Approved by Proj	ect Mar		Approved l	by Desig	n I eam		-	
Date: Olli	120	2)	Date:	2/11	21	Dat	et U3	NOV 2021
Sign:	eles		Sign: 📈	2000	200	Sig	n SC	HAM MO DI
Motor I This advice m	ance he con	within 7 day	e of namelutic	a work T	Thic torm	on he ue	or the port	anny labour bille bil

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEA	MEASUREMENT SHEET	The second secon							
Compa	Company Name:	MPL	Prepared by:		R Ashok				
Project:		May Flower Platinum	- Camamaia		WATER TO				
Work 1	Work Description:	Expansion Joint Waterwoofing							
Contra	Contractor Name:	Anand Waterproofing							
Date:		01.11.2021							
-			A	В	သ				
S.No	Item Head	Item Description	Length	Width	Height	No's	Ouantity	Units	Total Head
-	Expansion Joint Waterproofing		G						
		Driveway Slab	10.97	1.00	1.00	1.00	10.97	mtrs	
			50.60	1.00	1.00	1.00	20.60	mtrs	61.57
		The contract of the contract o							

-

.

.

ESTIMATE SHEET	7. 7. 7. 7. 7. 7. 7. 7. 7. 7. 7. 7. 7. 7					
Company Name:						
Desire	MPL	Premared by:		P Achat		
rioject:	May Flower Dlating	· refunce of		L./Talityn		
Work Description.			•			
On Change	Expansion Joint Waternroofin					
Confractor Name:						
Dots						
Date.	01.11.2021					
			:			
S.No. Item Head	d Item Decomposion					1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
		Quantity	Units	Rate	Amount	Grand Total
1 Expansio	Expansion Joint Waternan					
	The state of the s	61.57	mtrs	1,200.00	73,884.00	
-						
			1			
		Total Amount				73,884.00
Amount	Amount in words :- Seventy Three Thousand Eight Hun	nd Eight Hundred and Righty Four Runges Only	ur Runees	July		

_

.

,

Purchase Order

Page(s) 1 Of 1

From Company:

14-10-2021 12:29:14

Modi Properties Pvt.Ltd.

9885055344

Supply And Application

05.10.21 5:00:31 5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

SupplyType

Supplier Details			
Anand Water Proofing Works			
Shakthi Sai Nagar, Mallapur, Hyderabad.	Doc No	81331	178054
(1971) - 1984 -	Doc Date	14-10-202	1
GSTIN 36AANFA4842M2z0	Quote No	_ 1	
9885055344	Quote Da		1

Kind Attn: Mr. Anand Jyothi Babu

Purchase Order for the Supply of following Items.

Item Name		<u>.</u> .	and the second		
1 3137 - Chemicals - Waterproofing - NA - nos	Qty	Rate	Dis%	GST	Amount
Expansion Joint - in R. mtrs	60.00	1,200.00	0.00	18.00	84,960.00
Rupees: Eighty Four Thousand Nine Hundred Sixty Only.		Total Or	der Value	3	84,960.00

Terms and Conditions :-

Specification / Brand

Above rates approved by MD vide cir.no. 848(E) dtd. 24-09-2021 and accepted by contractor

Payment Terms

60% on complete supply of material, 20% on starting of work and bal. 20% after completion of all works.

Tax

All taxes included in above price.

Delivery Date

Within 4days.

Delivery Location

May Flower Platinum

Sy 82/1, Mallapur, Nacharam.

Phone. 7680971999

Penality For Delay.

Nil

Transportation Cost

Included

Warranty

5 years against any leakage from date of completion of work

Advance Paid

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Expansion joint purpose.

Completion Date

Work shall be completed within 4 days from the date of the work order.

Measurment

Payment as per above quantity irrespective of actual measurements on site.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For	Modi Properties P	rt.Lt	d.		
Auth	norised Signatory	7			
-	\mathcal{K}	7			
Nar	ne : (18	10	12021	

Accepted the above Terms And Conditions For Anand Water Proofing Works

me :		•	
			Date :/_/_

Requisition Form

Company Name: Modi Properties Pvt Ltd Date: 04.10.2021 Site & Phase: May Flower Platinum Time: 13:30 Supplier Anand Waterproofing Req.No. 178054 Material required before date: 08.10.2021 ID No. 69996 No Description Inward No Size Date Quantity Units Waterproofing 1 60 mtrs 2 3 4 5 NOTE: Work order to be issued to Anand APPROVED BY 6 Waterproofing 7 06 OCT 202 8 SOHAM MODI MANAGING DIRECTOR 9 10 Remarks: Towards Waterproofing for Expansion Joint purpose Prepared By R.Ashok Approved by S.V.Subba Reddy

Sign. & Date

Note: On receipt of material at site write inward number and date in last 2 columns.

04.10.2021

Sign.& Date

Pag	e(s) 1	Of 1	

05-10-2021 11:54:01

Original / Office Copy / Purchase Div.Copy

From Company: Modi Properties Pvt.Ltd. 5-4-187/3 & 4, IInd Floor, M.G.Road, Secundera G S T No.: 36AABCM4761E1ZM	bad - 500003	Onguitary Office Cop	y / Purchase Div.C
Supplier Details			
Anand Water Proofing Works	Doc No	81331	178054
Shakthi Sai Nagar, Mallapur, Hyderabad.	Doc Date	05-10-2021	<u> </u>
STIN 36AANFA4842M2z0	Quote No	848(E)	
	Quote Date	24-09-2021	
9885055344	SupplyType	Supply And	Application
ind Attn: Mr. Anand Jyothi Babu			
stimate/Deed no s			

Estimate/Draft PO for the Supply of following Items.

Item Name					
1 3137 - Chemicals - Waterproofing - NA - nos	Qty	Rate	Dis%	GST	Amount
Expansion Joint - in R. mtrs	60.00	900.00	0.00	18.00	63,720.00
Rupees: Sixty Three Thousand Seven Hundred Twenty Only.		Total O	rder Value	e	63,720.00
		. /	^		

Terms and Conditions :-

Specification / Brand

Above rates approved by MD vide cir.no. 848(E) dtd. 24-09-2021 and accepted by contractor

Payment Terms

60% on complete supply of material, 20% on starting of work and bal. 20% after completion of all works.

Tax

All taxes included in above price.

Delivery Date

Within 4days.

Delivery Location

May Flower Platinum

Sy 82/1, Mallapur, Nacharam.

Phone.

7680971999

Penality For Delay

Transportation Cost

Included

Warranty

5 years against any leakage from date of completion of work

Advance Paid

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Expansion joint purpose.

Completion Date

Work shall be completed within 4 days from the date of the work order.

Measurment

Payment as per above quantity irrespective of actual measurements on site.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

<1 N.	Much
	1 1 1 1 2 1 2 1
A	STION.
7	3 (.

For	MDs	APP	RC	VAL
-----	-----	-----	----	------------

☐ High Value/quantity beyond fimits. ☐ Po/Req. processed-post approval.

☑ Approval for technical details/clarification.

☐ Replenishing SSLLP stock

☐ Other

APPROVED BY

06 OCT 2021

SOHAM MODI

For	•	Мо	di	Pr	opertie	F	Pı	t.Lt	đ.
						l		_	

Authorised Signator

Accepted the above Terms And Conditions For Anand Water Proofing Works

Date : __/__/_

M.D. Sir

Regarding Expansion Joint.

From: ashok.r. (ashok.r@modiproperties.com)

To: prabhakar@modiproperties.com

Cc; mpl-const@modiproperties.com; purchase@modiproperties.com; murthy@modiproperties.com

Date: Monday, October 4, 2021, 05:25 PM GMT+5:30

Dear Prabhakar Sir.

Sub: Regarding Expansion Joint.

Approval for technical details/clarification.

☐ Replenishing SSLLP stock

☑ Other

In our circular no:848(E) 1" expansion joint rate is Rs.900/-, At MPL we have 1 1/2" expansion joint. So, please prepare PO according to width cosideration.

Regards,

R.Ashok. Engineer | 7981012209 | ashok.r@modiproperties.com Modi Properties Pvt. Ltd. | www.modiproperties.com 5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551 Don't just buy a flat or villa! Buy a great lifestyle! We build affordable flats & villas in gated communities.

Expansion Joinet rali is @ 900/- per R. meli For 14, but rept sile Exp. Joinet Price of Exp. Joine win be 2) 900 + 450 2 (1357) Craelar us: susté For MDs APPROVAL ☐ High Value/quantity beyond firmits. Po/Reg. processed-post approval.