Remarks from site on the 'Requisition by Site Report' of purchase division

		GVRC		Da	Date:		13.11.2021				
		Innopo			Prepared by:		Sridevi				
			2021 to 12.11.2	.021 Ar	Approved by:		Ramesh Reddy				
Report Date 13.11.2021								-			
List of requi	sitions nur	nbers m	nissing in the re	port							-
List of requi	sitions wh	ere PO/	WO not prepare	ed 3 working da	ys after requisition	on:					
Req No.	Req Date		S.no	Iten	Item Description		Reason for not preparing PO/WO#				VO #
164074		0.2021	1	MS Struc	MS Structure for panel room			Po Not Received			
164079		0.2021	1		Anchor frame			Po Not Received			
164089	30.10.2021		1		Wipro round led lights			Po Not received			
164090	30.10.2021		1	Aluı	Aluminium ladder			Po Not Received			
164101	03.11.2021		- 1		Open well pumps			Po Not Received			
164133	11.11.2021		1 to 5	Glands	Glands, aluminium lugs			Po Not Received			
164136	12.11.2021		1 to 3	Joint	Joint lugs aluminium		Po Not Received				
List of requi	sitions who	ere PO/	WO is prepared	and items have	not been received	d at site	e beyond tl	he lead	time:		
Req No. Req Da		Date	Serial no of	Iten	Item Description			Details of discussion with supplier ^s			
			item in Req		_		11				
163601	30.06	5.2021	1		HT Work			Supplier not reachable.			
163662	27.07	.2021	4 to 13		T Panels		Seial no 2 and 3 received 4 to 13 balance				longo
					BT Tanois		supplier arranging for material				
163704	07.08.2021		1	AC	ACP Cladding		Suppliers is asking for Quotation.				
163797	03.11	.2021	1 to 6		UPS						
163889				Eine co			Supplier is arranging for material.				
103007	23.09	.2021	1 to 63	rire sa	Fire safety equipments		Partly received form supplier ,Supplier				
163984	06.10	2021	1 to 3	1 to 2 PVC February		1.	is arranging for balance material.				
164011				The state of the s		IIS	Supplier not reachable.				
164046	18.10.2021 20.10.2021		1 to 15		Busduct material			Manual work order release.			
164048			1		Fosroc Loxfix-P			Supplier is arranging for material.			
	27.10		2 to 5		Plumbling material		Partly received from supplier				
164103	03.11		1 to 4		ctrical items		Supplier is arranging for material.				1.
164116	06.11		1		olling shutters		Supplier not reachable.				
164125	10.11	.2021	1 to 2	Sadwich p	panel with white PU		Supplier is arranging for material.			l.	
					Foam						
N. C.		1.11									
No. of gate passes issued to		ed this w	veek:	01	01 From No.			To	5727		
Delivery van site visit on:				6 th to 11 th	Cth 11th			No.			
				ailed in pdf form	at to purchase?				Yes		
Items not ord				-							
Other correct				***************************************							
Details of ste							la .				
Sl. No Tor size		1	Wt per mtr	Wt. for 12 mtr	Stock at site	Stoc	Stock at site in		Previous stock in Kgs		
			kgs	rod – kgs	- no of rods	Kgs					
1.	8mm		.395	4.74	628.6	2980	2980		1826		
2.	10mm		.617	7.404	448.5	332	3321		1952		
3.	12mm		.89	10.68	173.8	185	1857		21658		
4.	16mm		1.58	18.96	381.5	7234	7234		926		
5.	20mm		2.47	29.64	0	0			1652		
6.	25mm		3.86	46.32	0	0			2658		
7.	32mm		6.32	75.84	0	0					
8.	Binding v					658		52	525		
OPC stock	Nil		OPC last	Nil	PPC/PSC	436		PPC/I	PPC/PSC last 120		
			weeks stock		stock			weeks	stock		



Details	Project Manager	Admin Qfficer/Manager	Admin Audit
Sign		Sidevi,	
Date	18 11 2021	18/11/21	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis.

5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!