				1	
Prepared by:		MINISH			
Report from/to	2	05-11-21 TO 15-11-21			
Report Date	<u> </u>	20-11-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
Site.		AGII		Kemarks by 5	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
		O/WO not prepared 3 working days after requisitions	Turenase Manager Tremanas	denvereu.	justified.
	Req Date	Item Description			
165514	30-10-21	Laptop	Cancelled		
165518		RCC cover	Delivery next week		
165519		Kitchen Sink	Delivered		
				1	
165423	26-07-21	Z Angle Templates	Delivery this week		
165431		Window grills	Delivery this week		
165459		bathroom tiles	Partly delivered balance this week		
165460		utility tiles	Partly delivered balance this week		
165461		panel doors	Partly delivered balance contact supplier		
165463		Window grills	Delivery this week		
165469		bathroom tiles	Delivery this week		
165486		MS Gates	Delivery this week		
165491	30-09-21	MS Railing	Under Fabrication		
165500	19-10-21		Contact supplier		
165506	27-10-21	paints material	Delivery this week		
165507	27-10-21	electrical wires	Delivery this week		
165008	27-10-21	electrical wires	Delivery this week		
165509	27-10-21	Al fixed windows	Delivery this week		
165512	29-10-21	CP Material	Delivery this week		
165511	28-10-21	PVC material	Partly Delivered balance next week		
165513	01-11-21	Sanitery material	Delivery this week		
165515		Indigo Paints	Delivered		
165516	05-11-21	A4 Paper	Delivered		
165517	06-11-21	Earthing Materials	Partly Delivered balance next week		
165518	13-11-21	RCC Cover	Delivered		