


Annexure - A - Circular no. 807(b)					
Details of labour charges					
Name of contractor:		Home Line Infra			
Company name:		Nilgiri Estate			
Project name:		Nilgiri Estates			
Date:		18-Nov-21			
Period		From:	11-Nov-21	To:	17-Nov-21
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	-	700.00	-
2	Civil work	Male helper	-	550.00	-
3	Civil work	Female helper	-	500.00	-
4	RCC work	Mason	-	-	-
5	RCC work	Male helper	-	-	-
6	RCC work	Female helper	-	-	-
7	RCC work	Mason	-	-	-
8	Earth work	Male helper	-	-	-
9	Earth work	Female helper	-	-	-
10	Electrician	Mason	-	-	-
11	Electrician	Male helper	-	-	-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	Sadhana	Akheel			
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					


Certified by:



Project Manager
Nilgiri Estates

Annexure - B - Circular no. 807(b)					
Details of hire charges					
Name of contractor:		Home Line Infra			
Company name:		Nilgiri Estate			
Project name:		Nilgiri Estates			
Date:	18-Nov-21				
Period	From:	11-Nov-21	To:	17-Nov-21	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB		800.00	Hrs	-
2	Tractor tipper with labour	-	375.00	-	-
3	Tractor tipper without labour	-	1,800.00	Per day	-
4	Concrete mixer with diesel including operator batta	-	2,000.00	Per day	-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	Sadhana	Akheel			
Sign					
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recommend payment as per our guideline rates for hirecharges.					

Certified by:



Project Manager
Nilgiri Estates

Details of material received						
Name of contractor		Home Line Infra				
Company name		Nilgiri Estate				
Project name		Nilgiri Estates				
Date		18-Nov-21				
Period		From 11-Nov-21 To 17-Nov-21				
Sl No	Material type	Received date	Inward no	Quantity	Units	Rate
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
Total						
Payment recommended by project manager:						
Prepared by:						
Sadhana				Approved by:		MIs approval
				Akhil		
Name						
Sign						
Date						
Note:						
1. Attach inward summary report from database.						
2. Attach details sheet from database with photographs						
3. Recommend payment as per our guideline rates for building material.						
4. Other material rates can be adopted as per bills produced.						

Certified by:

Project Manager
Nilgiri Estates

Annexure - D - Circular no. 807(b)

Mile stone report for CR.

Name of contractor:

Homeline Infra

Company name:

Nilgiri Estate

Project name:

Nilgiri Estates

Date:

18-Nov-21

S No	Villa no.	Type	SBUP	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	80 A	A2	1,205	12-May-16	5-Sep-17	23-Jan-18	23-Apr-18	30-May-18	31-Jul-18	4-Oct-18	17-May-19	20-May-19
2	80 B	A2	1,205	28-Dec-16	14-Oct-17	15-Nov-17	22-Mar-18	30-May-18	31-Jul-18	9-Oct-18	25-Apr-19	2-May-19
3	80 C	A1	1,215	5-Jun-17	24-Jul-17	23-Jan-18	26-Mar-18	30-May-18	31-Jul-18	9-Oct-18	19-Nov-19	19-Nov-19
4	80 D	A1	1,215	12-Dec-16	14-Oct-17	15-Nov-17	22-Mar-18	30-May-18	1-Aug-18	9-Oct-18	3-May-19	18-May-19
5	81	AA1	1,175	14-Nov-16	16-Jan-17	5-Oct-17	17-Feb-18	30-May-18	4-Jul-18	2-Aug-18	16-Jan-19	2-Feb-19
6	82	AA1	1,175	5-Nov-16	18-Jan-17	17-Oct-17	22-Feb-18	30-May-18	4-Jul-18	25-Jul-18	14-Feb-20	14-Feb-20
7	83	AA1	1,175	7-Nov-16	20-Jan-17	28-Oct-17	22-Feb-18	30-May-18	20-Jun-18	25-Jul-18	25-Jun-19	8-Sep-19
8	84	AA1	1,175	8-Nov-16	24-Mar-17	24-Oct-17	22-Feb-18	30-May-18	20-Jun-18	25-Jul-18	25-Jun-19	4-Jul-19
9	85	AA1	1,175	19-Dec-16	15-Mar-17	26-Oct-17	25-Feb-18	30-May-18	4-Jul-18	1-Aug-18	2-Feb-19	16-Feb-19
10	86	AA1	1,175	20-Jan-17	15-Mar-17	26-Oct-17	25-Feb-18	30-May-18	4-Jul-18	1-Aug-18	11-Mar-21	
11	87	AA1	1,175	2-Dec-16	7-Mar-17	26-Oct-17	1-Mar-18	30-May-18	4-Jul-18	1-Aug-18	3-Jan-19	21-Jan-19
12	88	AA1	1,175	8-Dec-16	4-Feb-17	26-Oct-17	1-Mar-18	30-May-18	4-Jul-18	1-Aug-18	4-Dec-18	24-Dec-18
13	89	AA1	2,170	15-Jun-17	18-Sep-17	9-Dec-17	30-May-18	3-Jul-18	28-Aug-18	19-Sep-18	27-Jan-19	10-Feb-19
14	90	AA1	1,175	5-Jun-17	18-Sep-17	9-Dec-17	16-Apr-18	3-Jul-18	28-Aug-18	4-Oct-18	2-Aug-19	5-Aug-19
15	91	AA1	1,175	2-Jan-17	13-Jan-17	22-May-17	22-Mar-18	30-May-18	21-Dec-17	22-Oct-18	3-Feb-20	3-Feb-20
16	92	AA1	1,175	10-Nov-16	4-Feb-17	22-May-17	22-Mar-18	30-May-18	6-Jul-18	27-Aug-18	19-Feb-20	19-Feb-20
17	93	AA1	1,175	11-Nov-16	6-Feb-17	18-Jun-17	22-Mar-18	30-May-18	6-Jul-18	27-Aug-18	3-Apr-19	6-Apr-19
18	94	AA1	1,175	17-Dec-16	21-Feb-17	25-May-17	22-Mar-18	30-May-18	11-Jul-18	3-Sep-18	1-Apr-19	2-Apr-19
19	95	AA1	1,175	14-Dec-16	21-Feb-17	15-Jul-17	22-Mar-18	30-May-18	11-Jul-18	29-Aug-18	12-Jun-19	5-Jul-19
20	96	AA1	1,175	3-Jan-17	21-Feb-17	5-Oct-17	22-Mar-18	30-May-18	18-Jul-18	3-Sep-18	10-May-21	15-May-21
21	97	AA1	1,175	18-Jan-17	27-Mar-17	15-Jun-17	16-Apr-18	20-Jun-18	17-Aug-18	4-Oct-18	10-May-21	15-May-21
22	98	AA1	1,175	10-Feb-17	27-Mar-17	20-Jun-17	14-Aug-18	27-Aug-18	22-Nov-18	24-Nov-18	1-Sep-19	5-Sep-19
23	99	AA1	1,175	21-Dec-16	5-Apr-17	18-Jun-17	14-Aug-18	26-Sep-18	22-Nov-18	24-Nov-18	5-Nov-19	5-Nov-19
24	100	AA2	2,170	22-Nov-16	4-Feb-17	23-Sep-17	17-Jul-18	12-Nov-18	21-Feb-19	3-Sep-18	4-May-19	22-May-19
25	101	AA2	1,175	19-Jan-17	4-May-17	13-Jul-17	4-Nov-17	12-Dec-17	21-Dec-17	27-May-19	22-Jul-19	24-Jul-19
26	102	AA2	1,175	14-Dec-17	29-Mar-18	7-Aug-18	17-Jan-19	9-Mar-19	10-Jul-19	21-Aug-19	10-Oct-20	
27	103	AA2	1,175	15-Feb-18	7-May-18	7-Aug-18	14-Jan-19	22-Jan-19	9-Mar-19	10-Apr-19	11-Nov-20	
28	104	AA2	1,175	14-Nov-17	7-May-18	7-Aug-18	19-Dec-18	11-Feb-19	8-Jun-19	21-Aug-19	26-Sep-19	26-Sep-19
29	105	AA2	1,175	21-Feb-18	21-May-18	7-Aug-18	22-Nov-18	23-Jan-19	6-Mar-19	28-May-19	25-Oct-20	11-Nov-20
30	106	AA2	1,175	12-Dec-17	26-May-18	7-Aug-18	22-Oct-18	14-Jan-19	7-Mar-19	11-May-19	14-Sep-19	14-Sep-19
31	107	AA2	1,175	18-Oct-17	11-Apr-18	7-Aug-18	17-Oct-18	16-Feb-19	4-Apr-19	18-Dec-19	10-Mar-21	15-Sep-21
32	108	AA2	1,175	8-Feb-17	13-Mar-18	7-Aug-18	21-Jan-19	21-Feb-19	19-Jul-19	23-Dec-19		
33	109	AA2	2,170	5-Jun-17	12-Sep-17	30-Mar-18	19-Jul-18	5-Oct-18	23-Jan-19	13-May-19	26-Sep-19	26-Sep-19
34	110	AA2	1,175	20-Jun-17	22-Sep-17	14-Feb-18	14-Aug-18	6-Oct-18	20-Jan-19	13-May-19	26-Sep-19	26-Sep-19
35	111	AA2	1,175	2-Jan-17	7-Feb-17	9-Dec-17	22-Mar-18	16-Aug-18	27-Nov-18	11-Mar-18	12-Nov-19	12-Nov-19
36	112	AA2	1,175	3-Jan-17	7-Mar-17	9-Dec-17	22-Mar-18	16-Aug-18	4-Dec-18	27-Feb-19	28-Sep-19	28-Sep-19

Certified by:

Project Manager
Nilgiri Estates

37	113	AA2	1,175	3-Mar-17	21-Sep-17	2-Apr-18	11-Oct-18	5-Jan-09	21-May-19	21-Aug-19	9-Jan-20	9-Jan-20
38	114	AA2	2,170	7-Feb-17	2-Jan-18	3-Aug-18	6-Dec-18	9-Mar-19	14-Aug-19	24-Aug-19	22-Sep-19	4-Oct-19
39	115	AA2	1,175	12-Jan-17	2-Jan-18	19-Jun-18	6-Dec-18	18-Feb-19	29-May-19	24-Aug-19	26-Nov-19	26-Nov-19
40	116	AA2	2,170	13-Jan-17	4-Apr-17	3-Aug-18	21-Feb-19	26-Mar-19	9-Jul-19	16-Oct-19	23-Nov-19	23-Nov-19
41	117	AA2	1,175	28-Dec-17	27-Mar-18	3-Jul-18	10-Dec-18	14-Jan-19	19-Feb-19	16-Mar-19	19-May-19	8-Jun-19
42	118	AA2	1,175	8-Mar-17	26-Mar-18	3-Jul-18	30-Nov-18	1-Feb-19	24-May-19	16-Oct-19	20-Mar-20	
43	119	BB1	915	1-Feb-17	4-Apr-17	15-Mar-18	28-Nov-18	29-Dec-18	9-Jul-19	16-Oct-19		
44	120	BB1	915	8-Feb-17	4-Apr-17	9-Mar-18	4-Oct-18	18-Dec-18	21-Jun-19	21-Aug-19		
45	121	BB1	915	9-Feb-17	15-Apr-17	28-Feb-18	24-Jul-18	29-Dec-18	27-Mar-19	16-Oct-19	10-Feb-20	10-Feb-20
46	122	BB1	915	8-Mar-17	22-Sep-17	28-Feb-18	7-Jun-18	4-Dec-18	12-Mar-19	9-Apr-19	16-Oct-19	31-Oct-19
47	123	BB1	1,695	25-May-17	14-Dec-17	28-May-18	26-May-18	1-Mar-19	28-Jun-19	13-Jan-20	8-Jan-20	8-Jan-20
48	124	BB1	915	4-Apr-17	14-Dec-17	28-Feb-18	30-May-18	22-Dec-18	7-Mar-19	24-Aug-19	14-Oct-19	14-Oct-19
49	125	BB1	915	8-Mar-17	7-Jul-17	7-Feb-18	30-May-18	14-Dec-18	23-Feb-19	3-May-19	30-Sep-19	16-Oct-19
50	126	BB1	915	8-Feb-17	7-Jul-17	7-Feb-18	30-May-18	14-Dec-18	15-Feb-19	21-Aug-19		
51	127	BB1	915	3-Aug-17	15-Dec-17	28-Sep-18	27-May-20	30-Jul-20				
52	128	BB1	915	10-Jan-18	11-Aug-18	9-Nov-18	20-May-20	30-Jul-20				
53	129	BB1	915	25-Apr-18	11-Oct-18	21-Feb-19	27-May-20	30-Jul-20				
54	130	BB1	915	8-Aug-18	12-Oct-18	21-Feb-19	30-May-20	24-Aug-20				
55	131	BB1	915	4-Jul-18	24-Oct-18	27-Feb-19	30-May-20	24-Aug-20				
56	132	BB1	915	14-Jun-18	30-Oct-18	27-Feb-19	30-May-20	24-Aug-20				
57	133	BB1	915	6-Apr-17	18-Aug-17	12-Jan-18	7-Mar-19	9-Apr-19	16-Sep-19	18-Oct-19	26-Nov-19	15-Dec-19
58	134	BB1	915	18-Feb-17	18-Aug-17	12-Jan-18	7-Mar-19	9-Apr-19	26-Sep-19	3-Feb-20	3-Mar-20	3-Mar-20
59	135	BB1	915	20-Nov-16	31-Jan-17	18-Oct-17	3-Nov-17	12-Dec-17	21-Dec-17	4-May-20	15-Sep-21	
60	136	BB2	915	21-Nov-16	8-Feb-17	18-Oct-17	3-Nov-17	12-Dec-17	21-Dec-17	4-May-20	20-Sep-21	
61	137	BB2	1,695	23-May-17	8-Jan-17	6-Mar-18	2-Apr-19	18-Apr-19	10-Jun-19	4-Oct-19	16-Oct-19	16-Oct-19
62	138	BB2	915	25-Nov-17	25-Aug-18	12-Dec-18	2-May-19	6-Jul-19	21-Oct-19	18-Mar-20	18-Mar-21	
63	139	BB2	915	26-Mar-18	16-Aug-17	4-Dec-18	2-May-19	6-Jul-19	13-Sep-19	23-Dec-19	22-Jan-20	7-Feb-20
64	140	BB2	915	2-May-18	30-Jul-18	12-Nov-18	8-Apr-19	19-Jul-19	18-Mar-20	4-May-20		
65	141	BB2	915	10-May-18	20-Jul-18	20-Nov-18	8-Apr-19	23-Jul-19	26-Nov-19	30-Nov-19	5-Dec-19	5-Dec-19
66	142	BB2	1,695	8-Nov-17	13-Apr-18	25-Oct-18	30-Mar-19	24-May-19	27-Apr-20	1-Jun-20	15-May-21	20-Jul-21
67	143	BB2	915	10-Jan-18	21-Apr-18	4-Sep-18	2-Mar-19	16-May-19	20-Aug-19	27-Jan-20	3-Feb-20	3-Feb-20
68	144	BB2	915	3-Aug-17	15-Dec-17	9-Aug-18	2-Mar-19	2-May-19	27-Jan-20	27-Jan-20	2-Feb-21	5-May-21
69	145	BB2	915	14-Mar-17	24-Jul-17	11-Jul-18	2-Jun-19	10-Jul-19	30-Jan-20	8-Jun-20		
70	146	BB2	915	29-Nov-17	14-Apr-18	3-Nov-18	4-Jun-19	10-Jul-19	24-Jan-20	10-Feb-20	29-Feb-20	29-Feb-20
71	147	BB2	915	17-May-18	18-Aug-18	24-Nov-18	24-Jul-20	21-Oct-20				
72	148	BB2	915	4-Mar-18	18-Aug-18	24-Nov-18	1-Jun-20	21-Oct-20				
73	149	BB2	915	29-Mar-18	20-Sep-18	11-Sep-19	1-Jun-20	16-Jan-21				
74	150	BB2	915	29-Mar-18	13-Oct-18	23-Jul-19	1-Jun-20	16-Jan-21				
75	151	BB2	915	17-May-18	22-Oct-18	18-Jun-19	1-Jun-20	16-Jan-21				
76	152	BB2	915	8-Aug-18	22-Oct-18	18-Jun-19	1-Jun-20	16-Jan-21				
77	153	AA1	2,170	2-Sep-17	25-Jul-18	16-Nov-18	20-Nov-19	12-Dec-19	27-Oct-20	16-Jan-21	10-Aug-21	
78	154	AA1	1,175	8-Nov-17	24-Jul-18	17-Oct-18	16-Aug-19	27-May-20	2-Jun-20	9-Jul-20	17-Mar-21	
79	155	AA1	1,175	11-Jan-18	20-Jul-18	17-Oct-18	2-Aug-19	16-Sep-19	20-Feb-20	2-Jul-20	1-Feb-21	
80	156	AA1	2,170	15-Dec-17	9-Jul-18	16-Nov-18	26-Jul-19	8-Sep-19	10-Oct-20	21-Oct-20	18-Jan-21	22-Jan-21

Certified by:

Project Manager
Nilgiri Estates

81	157	AA1	1175	10-Sep-17	22-Jun-18	4-Oct-18	24-Jul-19	31-Aug-19	2-Jul-20	20-Jul-20		
82	158	AA1	1175	31-Oct-17	24-Jan-18	12-Sep-18	22-Jul-19	31-Aug-19	20-Jun-20	22-Jul-20		
83	159	AA1	1175	20-Nov-17	24-Jan-18	12-Sep-18	19-Jul-19	19-Aug-19	23-Jun-20	21-Aug-20		
84	160	AA1	1175	14-Mar-17	7-Oct-17	19-Jul-18	16-Jul-19	5-Aug-19	20-Feb-20	8-Jun-20		
85	161	AA1	1175	5-Jan-18	30-Jan-18	3-Aug-18	1-Mar-19	26-Jun-19	26-Sep-19	30-Jan-20	19-Jan-21	29-Jan-21
86	162	AA1	1175	22-Feb-18	28-Mar-18	18-Jul-18	1-Mar-19	26-Jun-19	17-Oct-19	13-Jun-20	10-Feb-21	14-Apr-21
87	163	AA1	2170	24-Oct-17	27-Jan-18	3-Aug-18	1-Mar-19	19-Jul-19	10-Feb-20	21-Oct-20	20-Jan-21	25-Jan-21
88	164	AA1	2170	8-Sep-17	19-Dec-17	14-May-18	29-May-19	23-Jul-19	10-Feb-20	21-Oct-20	20-Jan-21	26-Jan-21
89	165	AA1	1175	4-Aug-17	18-Aug-17	31-Jan-18	12-Mar-19	27-Jun-19	22-Jul-20	7-Sep-20		
90	166	AA1	2170	5-Apr-17	8-Jan-17	23-Jan-18	12-Mar-19	27-May-19	22-Jul-19	8-Sep-19	29-Oct-19	29-Oct-19
91	167	AA1	1175	12-Mar-17	24-Jul-17	30-Nov-17	12-Mar-19	3-Jul-19	3-Feb-20	20-Jun-20	3-Mar-21	5-Mar-21
92	168	AA2	1175	2-Nov-17	8-Feb-18	11-Sep-18	28-Dec-19	25-Feb-20	12-Aug-20	7-Sep-20	1-Feb-21	7-Feb-21
93	169	AA2	1175	18-Dec-17	8-Feb-18	28-Sep-18	24-Jan-20	25-Feb-20	22-Jul-20	7-Sep-20	10-Oct-21	12-Oct-21
94	170	AA2	2170	24-Apr-18	9-Jul-18	20-Nov-18	29-Apr-20	13-Jul-20	2-Dec-20	3-Dec-20		
95	171	AA2	1175	10-May-18	9-Jul-18	29-Oct-18	24-Jan-20	29-Feb-20	2-Dec-20	3-Dec-20	12-Aug-21	
96	172	AA2	1175	15-Mar-18	1-Aug-18	24-Nov-18	18-Dec-19	29-Feb-20	15-Sep-20	10-Oct-20		
97	173	AA2	1175	17-Dec-17	2-Jul-18	3-Nov-18	21-Oct-19	14-Feb-20	20-Jun-20	20-Jul-20	15-Feb-21	28-Feb-21
98	174	AA2	1175	27-Nov-17	6-Jan-18	24-Aug-18	2-Aug-19	24-Sep-19	14-Feb-20	1-Jun-20	24-Jun-20	3-Jul-20
99	175	AA2	1175	30-Apr-17	25-Nov-17	3-Oct-18	14-Aug-19	24-Sep-19	2-Jul-20	25-Jul-20		
100	176	AA2	1175	25-Apr-18	1-Aug-18	11-Oct-18	15-Nov-19	14-Feb-20	23-Sep-20	28-Sep-20	1-Mar-21	3-Mar-21
101	177	AA2	1175	28-Dec-17	11-Aug-18	28-Dec-18	10-Feb-20	18-Mar-20	22-Jul-20	15-Sep-20	1-Jan-21	8-Jan-21
102	178	AA2	1175	15-Feb-18	5-Sep-18	28-Nov-18	28-Dec-19	18-Mar-20	25-Jul-20	10-Oct-20		
103	179	AA2	1175	16-May-18	20-Nov-18	18-Feb-19	12-Dec-19	6-Jan-20	10-Feb-20	23-Jun-20	15-Jul-20	24-Jul-20
104	180	AA2	2170	3-Jun-18	24-Nov-18	22-May-19	15-Dec-19	28-May-20	21-Dec-20	21-Dec-20		
105	181	AA2	1175	2-Nov-18	27-Nov-18	22-May-19	15-Dec-19	20-Feb-20	28-Jul-20	2-Sep-20	15-Aug-21	
106	182	AA2	1175	26-Dec-17	29-Jan-19	22-May-19	12-Dec-19	3-Feb-20	24-Jul-20	10-Sep-20	20-Aug-21	
107	183	AA1	2170	31-Dec-18	13-Dec-19	16-Aug-19	23-Jan-20	20-Jul-20	21-Dec-20	27-Dec-20		
108	184	AA1	2170	29-Dec-18	13-Feb-19	7-Aug-19	23-Jan-20	4-Jul-20	7-Sep-20	10-Sep-20		
109	185	AA1	2170	10-Dec-18	6-Feb-19	7-Aug-19	24-Dec-19	20-Jul-20	2-Dec-20	21-Dec-20		

Note: Send report every Thursday.

Certified by:

Project Manager
Nilgiri Estates

Annexure - E - Circular no. 807(b)														
Estimate of work done			Home Line Infra											
Name of contractor			Nilgiri Estate											
Company name			Nilgiri Estates											
Project name			18-Nov-21											
Date														
Rate			Const. Contract Rate											
Type (2, 3, 4 BHK)			20											
SRUA			25											
Work start date			25											
Earth work, footing, plinth, head room			20											
RCC, slabs + wall & site levelling			10											
2 coats plastering			100											
Final finishing and handover			720											
Total percentage of work done			720											
Construction value			Value of work done											
Advance Paid			Advance adjusted											
Balance payable														
S No	Villa no	4 BHK	SRUA	Work start date	Earth work, footing, plinth, head room	RCC, slabs + wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Construction value	Value of work done	Advance Paid	Advance adjusted	Balance payable
1	80 A	2BHK	1,205	12-May-16	1	1	1	-	90	8,67,600	7,80,840	1,00,000	90,000	6,90,840
2	80 B	2BHK	1,205	28-Dec-16	1	1	1	-	90	8,67,600	7,80,840	1,00,000	90,000	6,90,840
3	80 C	2BHK	1,215	5-Jun-17	1	1	1	-	90	8,74,800	7,87,320	1,00,000	90,000	6,97,320
4	80 D	2BHK	1,215	12-Dec-16	1	1	1	-	90	8,74,800	7,87,320	1,00,000	90,000	6,97,320
5	81	2BHK	1,175	14-Nov-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
6	82	2BHK	1,175	5-Nov-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
7	83	2BHK	1,175	7-Nov-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
8	84	2BHK	1,175	8-Nov-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
9	85	2BHK	1,175	19-Dec-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
10	86	2BHK	1,175	20-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
11	87	2BHK	1,175	2-Dec-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
12	88	2BHK	1,175	8-Dec-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
13	89	2BHK	2,170	15-Jun-17	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
14	90	2BHK	1,175	5-Jun-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
15	91	2BHK	1,175	2-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
16	92	2BHK	1,175	10-Nov-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
17	93	2BHK	1,175	11-Nov-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
18	94	2BHK	1,175	17-Dec-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
19	95	2BHK	1,175	14-Dec-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
20	96	2BHK	1,175	3-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
21	97	2BHK	1,175	18-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
22	98	2BHK	1,175	10-Feb-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
23	99	2BHK	1,175	21-Dec-16	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
24	100	4BHK	2,170	22-Nov-16	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
25	101	2BHK	1,175	19-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
26	102	2BHK	1,175	14-Dec-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
27	103	2BHK	1,175	15-Feb-18	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
28	104	2BHK	1,175	14-Nov-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
29	105	2BHK	1,175	21-Feb-18	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
30	106	2BHK	1,175	12-Dec-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
31	107	2BHK	1,175	18-Dec-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
32	108	2BHK	1,175	8-Feb-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
33	109	3BHK	2,170	5-Jan-17	1	1	1	-	70	15,62,400	10,93,680	1,00,000	70,000	10,23,680
34	110	2BHK	1,175	20-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
35	111	2BHK	1,175	3-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
36	112	2BHK	1,175	3-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
37	113	2BHK	1,175	3-Mar-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
38	114	4BHK	2,170	7-Feb-17	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
39	115	2BHK	1,175	12-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
40	116	2BHK	1,175	13-Jan-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
41	117	2BHK	1,175	28-Dec-17	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
42	118	2BHK	1,175	8-Mar-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
43	119	2BHK	1,175	1-Feb-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
44	120	2BHK	1,175	8-Feb-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
45	121	2BHK	1,175	9-Feb-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
46	122	2BHK	1,175	8-Mar-17	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
47	123	3BHK	1,695	25-Mar-17	1	1	1	-	90	12,20,400	10,98,360	1,00,000	90,000	10,08,360
48	124	2BHK	1,695	4-Apr-17	1	1	1	-	90	6,58,800	5,92,920	1,00,000	90,000	5,02,920
49	125	2BHK	1,695	8-Mar-17	1	1	1	-	90	6,58,800	5,92,920	1,00,000	90,000	5,02,920
50	126	2BHK	1,695	8-Feb-17	1	1	1	-	90	6,58,800	5,92,920	1,00,000	90,000	5,02,920
51	127	2BHK	1,695	3-Aug-17	1	1	1	-	90	6,58,800	5,92,920	1,00,000	90,000	5,02,920
52	128	2BHK	1,695	10-Jan-18	1	1	1	-	90	6,58,800	5,92,920	1,00,000	90,000	5,02,920
53	129	2BHK	1,695	25-Apr-18	1	1	1	-	90	6,58,800	5,92,920	1,00,000	90,000	5,02,920

Certified by:

Project Manager

Nilgiri Estates

