

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MRGV	Date:	20-11-2021	
Site:	BRGV	Prepared by:	Soundarya	
Report From / To	13-11-2021 to 19-11-2021	Approved by:	T.Madhu	
Report Date	20-11-2021			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
94960	17-11-2021	1	Tan Brown granite	PO to be issue
94953	13-11-2021	1	Shabad Stones	PO to be issue
94951	12-11-2021	1 to 3	Tan Brown granite	PO to be issue
94948	12-11-2021	1	LED street lights	PO to be issue
94923	20-10-2021	2,3,6	AI Windows	PO to be issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
94959	17-11-2021	1	Vetrified tiles	Material is Ready at SSLLP, we will get material within two working days
94958	17-11-2021	2	Utility Dado	Material is Ready at SSLLP, We will get material on Tuesday
94957	17-11-2021	1,2	Measuring tape	Material is Ready at SSLLP, We will get material on Monday.
94956	17-11-2021	1	Water Bubbles	Material is Ready at SSLLP, we will get material within two working days
94955	16-11-2021	1	Bombay Jadu	Material is Ready at SSLLP, We will get material on Monday.
94954	13-11-2021	1	Cocunut Brooms	Material is Ready at SSLLP, We will get material on Tuesday
94946	05-11-2021	1 to 6	Gardening material	Material is Ready with supplier. We will get within two days
94945	03-11-2021	1,2	Tan Brown Granite	Material is Ready at SSLLP, We will get material on Tuesday
94940	02-11-2021	1	Shabad Stone	Material is Ready at SSLLP, we will get material within two working days
94928	20-10-2021	1	Door Beeding Nails	Spoken with supplier and material is ready. Sending purchase vehicle on Tuesday to get the material.
94924	20-10-2021	1	MS Railing	Material is Ready at SSLLP, we will get material within three days
94921	20-10-2021	4,6	Doors and Hardware	Partly received from SSLLP
94919	20-10-2021	2 to 6	AI Windows	Partly received from SSLLP
94916	20-10-2021	1	False ceiling	Spoken with supplier, he is going to supply material by next week.
94909	12-10-2021	1 to 8	GI Clamp, Brackets	Spoken with supplier, he is going to supply material on Tuesday
94907	12-10-2021	5,18,20,21,22, 23	PVC Pipes, plain tee, Fastners and nuts	Partly received from Supplier
94904	11-10-2021	1	Flat files	Spoken with supplier, he is going to supply material on Tuesday

94902	09-10-2021	1,3,4	Templates	Material is Ready at SLLP, we will get material within two working days			
No. of gate passes issued this week:		From No.		To No.			
Delivery van site visit on:		16 th 17 th					
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No			
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74				
2.	10mm	.617	7.404				
3.	12mm	.89	10.68				
4.	16mm	1.58	18.96				
5.	20mm	2.47	29.64				
6.	25mm	3.86	46.32				
7.	32mm	6.32	75.84				
8.	Binding wire						
OPC stock		OPC last weeks stock		PPC/PSC stock	150	PPC/PSC last weeks stock	
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign		<i>Naluy</i>					
Date		20-11-2021		20-11-2021			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!