

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP	Date:	13-11-2021
Site:	Silver Oak Villas	Prepared by:	Ch.Pranavi
Report From / To	05-11-2021 to 13-11-2021(Fri to sat)	Approved by:	K Purshotham
Report Date	13-11-2021		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO [†]
156564	18-09-2021	1-5	Al. Windows	
156586	08-11-2021	01	Telescopic pole	82731
156587	08-11-2021	01	MI cameras	82649
156589	10-11-2021	01	Memory card	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier [‡]
156575	12-10-2021	01	Tree guard	Material available at supplier deliver by Tuesday
156582	29-10-2021	01	Washbasin	Material available at supplier deliver by Monday
156583	08-11-2021	1 to 13	C.P material	Material available at supplier deliver by Tuesday
156584	08-11-2021	04	Sanitary material	Material available at supplier deliver by Monday

No. of gate passes issued this week:	2/5	From No.	5986		5987
--------------------------------------	-----	----------	------	--	------

Delivery van site visit on: 1 08-11-2021, 10-11-2021, 12-11-2021

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes / No

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign		<i>[Signature]</i>		<i>[Signature]</i>		
Date		13-11-2021		13-11-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashuava@modiproperties.com and rajkumari@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!