


PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	25/11/2021	Prepared by:	T.D. Murthy
WO no.	80133	WO date.	30/08/2021
Contractor Name	Anand Waterproofing Works	WO amount – A	Rs. 70,200/-
Firm/Company	Modi Properties PVT LTD	Project name	Mayflower Platinum
Nature of work	Waterproofing works		
Villa/flat/block no.	Swimming Pool		
Request for payment date	10/11/2021	Request for payment amount – B	Rs. 78,087/- ✓
GST on bills – C	-	Total D = B + C	Rs. 78,087/- ✓
Work done from	-	Work done to	-
Sl. No	Bill No.	Bill date	Bill amount
1.	136	10/11/2021	Rs. 78,087/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 78,087/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 78,087/- ✓
Amount J – Difference A-B (should be nil)			Rs. -7,887/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. /- ☒ No		
Payment – due date	29/11/2021		
Remarks: <u>Estimate and measurement sheet is enclosed. Please check advances and release the balance payment.</u> ✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	25/11/21		

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

TIN NO. : 36661200515 **136** CASH CREDIT BILL: 9885055344
① : 9246808454
: 040-65263092To Madiparapathi Pvt Ltd.**ANAND WATER PROOFING WORKS**

Spl. In : Low Cost Constructions & All Water Proofing Systems

D.No. 38-15, # 68, Plot No. 87, Vinobha Nagar, Secunderabad - 94.

36AABCN7615JZMDate 10/11/2021Your work Order No. 80133 Date 30/08/2021 Our D.C. No. _____ Date _____

Documents sent through _____

Sl. No.	DESCRIPTION	QTY	UNIT PRICE	AMOUNT	
				Rs.	Ps.
①	Deck slab	1,114.53	30.00	33,435.00	00
②	Swimming pool	1,255.46	30.00	37,663.00	00
③	Baby pool	232.92	30.00	6,987.00	00
				0.0	00
				TOTAL	
				78,087.00/-	



GST 0%

Rupees : Seventy Eight Thousand Eighty Seven Rupees only/-

For Anand Water Proofing Works

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	985	Date - site bills Register	10/11/2021
Company Name:	MPL	Site:	MFP
Name of Contractor	Anandwaterproofing		
Nature of work	waterproofing work		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Deck slab	1,114.53	30.00	Sq/-	33,435.00	
2.	Swimming pool	1,255.46	30.00	Sq/-	37,663.00	
3.	Baby pool	232.92	30.00	Sq/-	6,987.00	
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				78,087.00/-	

Bill required	☒ YES ☐ NO.	GST bill required	☐ YES ☒ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	

Remarks : PO issued as per Circular no:848(D), we raised the bill as per Circular no:848(E). Dtd 24/09/2021.

Approved by Project Manager	Approved by Design Team	Approved by M.O. MOVED BY
Date: 10/11/2021	Date: 12/11/21	Date: 13 NOV 2021
Sign: <i>[Signature]</i>	Sign: Nagalakshmi	Sign: SOHAM MODI

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for estimating bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

[illegible]

ESTIMATE SHEET

Company Name:		MPL	Prepared by:		R.Ashok		
Project		May Flower Platinum					
Work Description:		Swimming Pool Waterproofing					
Contractor Name:		Anand Waterproofing					
Date		10.11.2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Swimming Pool Waterproofing						
1	Deck Slab	Under the Slab	1,114.53	Sft	30.00	33,435.77	
2	Swimming Pool	Inside Area	1,255.46	Sft	30.00	37,663.84	
3	Baby Pool	Inside Area	232.92	Sft	30.00	6,987.60	
					Grand Total:-		78,087.21
	Amount Inwords: Seventy Eight Thousand Eighty Seven Rupees Only.						

Purchase Order

Page(s) 1 Of 1

30-08-2021 15:36:11



80133

27.08.21 3:31:35

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Anand Water Proofing Works
Shakthi Sai Nagar, Mallapur, Hyderabad.

GSTIN 36ANFA4842M2z0

9885055344

Doc No	80133	177913
Doc Date	30-08-2021	
Quote No	Nil	
Quote Date	25-03-2018	
SupplyType	Supply And Application	

Kind Attn : Mr. Anand Jyothi Babu

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 3138 - Chemicals - Waterproofing - NA - sft Screeding for swimming pool	2,700.00	26.00	0.00	0.00	70,200.00
Total Order Value . . .					70,200.00

Rupees : Seventy Thousand Two Hundred Only.

Terms and Conditions :-

Specification / Brand	Above rates approved by MD vide cir.no. 848(d) dtd. 25.3.2018 and accepted by contractor
Payment Terms	60% on complete supply of material, 20% on starting of work and bal. 20% after completion of all works.
Tax	Included GST@18%
Delivery Date	Within 4days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Nil
Transportation Cost	Included
Warranty	5 years against any leakage from date of completion of work
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for swimming pool waterproofing.
Completion Date	Work shall be completed within 4 days from the date of the work order.
Measurment	Payment as per above quantity irrespective of actual measurements on site.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Anand Water Proofing Works**

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Modi Properties Pvt Ltd	Date:	14.08.2021
Site & Phase :	May Flower Platinum	Time:	11:45
Supplier	Anand Water Proofing	Req.No.	177913
Material required before date:	16.08.2021	ID No.	68444

No	Description	Size	Quantity	Units	Inward No	Date
1	Water Proofing-Screeding	-	2700	Sft		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: Towards Swimming pool Waterproofing work Purpose.

Prepared By	R.Ashok	Approved by	S.V Subba Reddy
Sign.& Date	13.08.2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

P.A.

APPROVED
14 AUG 2021
P. PRABHAKAR
Sr. MANAGER PURCHASE