


Company		Modi Realty Genome Valley				0	Approved by	T.Madhu
Project		Bloomdale Residency Genome valley					Date	24.11.2021
Prepared By		Pushpalatha.						
Last updated on		24.11.2021						
Block No		Flat No - 1 to 22						
					Stage - I BW & internal plastering completion date	Completion date (Flooring, Bathroom Tiles, 1st Coat	Stage III completion date	Remarks
S.No	Flat No	Footings	Plinth Beam	Slab Casting date				
1	1	15.12.2020	25.03.2021	02.06.2021				
2	2	15.12.2020	25.03.2021	02.06.2021				
3	3	15.12.2020	25.03.2021	02.06.2021				
4	4	04.01.2021	29.10.2021					
5	5	04.01.2021	29.10.2021					
6	6	04.01.2021						
7	7	04.01.2021						
8	8							
9	9							
10	10							
11	11							
12	12							
13	13							
14	14							
15	15							
16	16	04.01.2021						
17	17	04.01.2021						
18	18	04.01.2021	29.10.2021			0		
19	19	04.01.2021	29.10.2021					
20	20	15.12.2020	25.03.2021	02.06.2021				
21	21	15.12.2020	25.03.2021	02.06.2021				
22	22	15.12.2020	25.03.2021	02.06.2021				
23	101			13.07.2021				
24	102			13.07.2021				
25	103			13.07.2021				
26	104							
27	105							
28	106							
29	107							
30	108							
31	109							
32	110							
33	111							
34	112							
35	113							
36	114							
37	115							
38	116							
39	117							
40	118							
41	119							
42	120			13.07.2021				
43	121			13.07.2021				
44	122			13.07.2021				
45	201			13.08.2021				
46	202			13.08.2021				
47	203			13.08.2021				
48	204							
49	205							
50	206							
51	207							
52	208							
53	209							
54	210							
55	211							
56	212							
57	213							
58	214							
59	215							
60	216							
61	217							
62	218							
63	219							
64	220			13.08.2021				
65	221			13.08.2021				


23 NOV 2021

APPROVED BY

Mauling


 APPROVED BY
 23 NOV 2021
 T. MADHU
 PROJECT MANAGER E.R.G.V

66	222			13.08.2021				
67	301			20.09.2021				
68	302			20.09.2021				
69	303			20.09.2021				
70	304							
71	305							
72	306							
73	307							
74	308							
75	309							
76	310							
77	311							
78	312							
79	313							
80	314							
81	315							
82	316							
83	317							
84	318							
85	319							
86	320			20.09.2021				
87	321			20.09.2021				
88	322			20.09.2021				
89	401			20.11.2021				
90	402			20.11.2021				
91	403			20.11.2021				
92	404							
93	405							
94	406							
95	407							
96	408							
97	409							
98	410							
99	411							
100	412							
101	413							
102	414							
103	415							
104	416							
105	417							
106	418							
107	419							
108	420			20.11.2021				
109	421			20.11.2021				
110	422			20.11.2021				
111	501							
112	502							
113	503							
114	504							
115	505							
116	506							
117	507							
118	508							
119	509							
120	510							
121	511							
122	512							
123	513							
124	514							
125	515							
126	516							
127	517							
128	518							
129	519							
130	520							
131	521							
132	522							


 APPROVED BY
 23 NOV 2021
 T. MADHU
 PROJECT MANAGER B.R.G.V