Prepared by:		MINISH			
Report from/t		16-11-21 TO 26-11-21			
Report Date	.0	29-11-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
Requisition No	Requisition Date	Material Descscription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is delay justified?
		O/WO not prepared 3 working days after requisitions			
Req NO	Req Date	Item Description			
165423		Z Angle Templates	Partly delivered balance this week		
165431		Window grills	Partly delivered balance this week		
165459		bathroom tiles	Partly delivered balance this week		
165460		utility tiles	Partly delivered balance this week		
165461		panel doors	Partly delivered balance contact supplier		
165463		Window grills	Delivery this week		
165469		bathroom tiles	Partly delivered balance this week		
165491		MS Railing	Delivered	1	
165500	19-10-21		Contact supplier		
165507		electrical wires	Delivered		
165008		electrical wires	Delivery this week		
165509		Al fixed windows	Delivery this week		
165512		CP Material	Partly delivered balance this week		
165511		PVC material	Partly Delivered balance this week		
165513		Sanitery material	Partly delivered balance this week		
165519		RCC covers	Delivery this week		
165521		Urbanwood natural	Delivery this week		
165522		paint material	Partly delivered balance this week		
165523		Z-Angle Templates	Delivered		
165524			Delivery this week		
165525	23-11-21	paint material	Delivered		
				1	
				_	
				1	
				1	
				1	
				1	
				1	
				1	
				1	
				1	
				1	
				 	
\vdash				 	
				1	
-				 	