

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 27/11/2021		Prepared by: HINISH	
PO/WO no. 82194		PO / WO Date. 29/10/2021	
Supplier Name SL RMC PLANT		PO/WO amount 2,58,000/-	
Firm/Company GVRC.		Project Genuopolij.	
Sl. No.	Bill No.	Bill Date	Bill amount
1	245	31/10/2021	94,600/-
2	277	16/11/2021	1,16,100/-
3	260	09/11/2021	32,800/-
4			1
Amount A – Bills total(Excluding Transport & Hamali Charges):			
Sl. No.	DC No	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			
Amount E – PO / WO value: 2,43,500/-			
Amount F – Difference (A – E): GST-18% 2,58,000/-			
Quantity received as per PO /WO 1,14,500/-			
Is difference between PO / Bill acceptable?		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Excess / short material received		☐ Yes ☐ No (explained below)	
Close PO / W?O		☒ Approved – within acceptable limits ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Payment – due date		☐ Yes – Rs. /- ☒ No	
Remarks: 3 w ptr qty less verified, PO to be closed.			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – bill	Accountant	Accounts Manager
Sign:					APPROVED BY		
Date				27/11/2021	02 DEC 2021		
					SOHAM MODI		

Notes: 1. In case amount to be credited to supplier and the bills total do not match, prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : sirmcplant@gmail.com	Invoice No. 245	Dated 31-Oct-2021 Mode/Terms of Payment
G.V Research Centers Pvt Ltd 5-4-187/3&4, 2nd Floor Soham Mansion, MG Road, Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 82194	Other Reference(s)
	Buyer's Order No.	Dated
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38345010	18 %	22.00 cbm	3,644.07	cbm	80,169.54
	Output CGST @9 %				9 %		7,215.26
	Output SGST @9 %				9 %		7,215.26
	Less :						(-)0.06
	Total			22.00 cbm			₹ 94,600.00
							E & O.E



Amount Chargeable (in words)	State Tax	Total
INR Ninety Four Thousand Six Hundred Only	Rate	Tax Amount
HSN/SAC	Amount	
	7,215.26	14,430.52
38345010	9%	7,215.26
Total	7,215.26	14,430.52

Tax Amount (in words) : INR Fourteen Thousand Four Hundred Thirty and Fifty Two paise Only

Remarks: 23.10.2021 to 31.10.2021	Company's Bank Details Bank Name : ICICI Bank A/c No. : 231905000660 Branch & IFS Code : Saketh & ICIC0002313
Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SL Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd

5-4-187/3&4 ,2nd Floor
Soham Mansion ,
MG Road , Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

277

Dated

16-Nov-2021

Mode/Terms of Payment

Supplier's Ref.

82194

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38345010	18 %	27.00 cbm	3,644.07	cbm	98,389.89
	Output CGST @9 %				9 %		8,855.09
	Output SGST @9 %				9 %		8,855.09
	Round Off						(-10.07
	Total			27.00 cbm			₹ 1,16,100.00

E. & O.E

INR One Lakh Sixteen Thousand One Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total	
		Rate	Amount	Rate	Amount	Tax Amount	Tax Amount
38345010	98,389.89	9%	8,855.09	9%	8,855.09	17,710.18	17,710.18
Total	98,389.89		8,855.09		8,855.09	17,710.18	17,710.18


Tax Amount (in words) : INR Seventeen Thousand Seven Hundred Ten and Eighteen paise Only

Remarks:

09.11.2021 to 15.11.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant
Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Invoice No.
260

Dated
9-Nov-2021
Mode/Terms of Payment

Supplier's Ref.
82194

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

G.V Reserch Centers Pvt Ltd

5-4-187/3&4 ,2nd Floor

Soham Mansion ,

MG Road , Secunderabad-500003

GSTIN/UIN : 36AAHCG4562D1ZP

State Name : Telangana, Code : 36

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38345010	18 %	8.00 cbm	3,474.58	cbm	27,796.64
	Output CGST @9 %				9 %		2,501.70
	Output SGST @9 %				9 %		2,501.70
	Less : Round Off						(-)0.04
	Total			8.00 cbm			₹ 32,800.00

Amount Chargeable (in words)

INR Thirty Two Thousand Eight Hundred Only

HSN/SAC	Taxable Value		Central Tax		State Tax		Total
	Value	Rate	Amount	Rate	Amount	Tax Amount	Tax Amount
38345010	27,796.64	9%	2,501.70	9%	2,501.70	2,501.70	5,003.40
Total	27,796.64		2,501.70		2,501.70	2,501.70	5,003.40

Tax Amount (in words) : **INR Five Thousand Three and Forty paise Only**

Remarks:

01.11.2021 to 07.11.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details
Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Purchase Order

Page(s) 1 of 1 29-10-2021 11:53:08 AM

Orig



82194

25.10.21 1:32:48

From Company : **G V Research Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Sohams Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT	Doc No	82194	164081
Sy.No.719/2,Devaryamjal Shameerpeta,Medchal.	Doc Date	29-10-2021	
	Quote No	NIL	
	Quote Date	29-10-2021	
7207255678	Supply Type	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-35	60.00	4,300.00	0.00	0.00	258,000.00

Total Order Value . . . **258,000.00**

Rupees : Two Lakh(s) Fifty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for 5600 retaining wall purpose.

Completion Date NA

Measurement Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

For MDS APPROVAL


☐ High Value/quantity beyond limits.

☒ Po/Req. processed-post approval.

☒ Approval for technical details/clarification

☒ Replenishing SSSLP stock

☒ Other



For **G V Research Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:		GV Research Centers Pvt Ltd		Date:	28-10-21
Site & Phase :		Innopolis		Time:	11:30
Supplier				Req. No.	164081
Material required before date:		30.10.21		ID No.	70713
No	Description	Size	Quantity	Units	Inward No
1.	RMC	M35	60	M3	
2.					
3.					
4.					
5.					
6.					
7.					
8.					
9.					
10.					
Remarks: Towards 5600 Retaining wall purpose					
Prepared By :		S.Nagamani		Approved by	
Sign. & Date :		28-10-21		Sign. & Date	
				Mr. Balahmurali Krishna	
				28-10-21	

amb
28-10-21

APPROVED
29 OCT 2021
MINISH PARIKH
MANAGER-PROCUREMENT

APPROVED BY
01 NOV 2021
SOHAM MODI
MANAGING DIRECTOR

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	60 Cub
Flat / Villa no.:	-	Block No.:	5600H	B. Requisition quantity:	60 Cub
Footings :	-	PO Nos.	82194	C. Actual quantity poured.	57 Cub
Requisition nos.:	164081	Supplier:	SL RMC Plant	D. Difference (C-A):	03 Cub
Sign of security	Rajesh	Sign of Admin	Sidewi	Sign of Project manager	Om
Date	16.11.2021	Date	16.11.2021	Date	16.11.2

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MR
1.	31.10.2021	14:57	06	2740	14400	14490	-	5976	98
2.	31.10.2021	16:24	06	2745	14400	14300	-	5973	98
3.	30.10.2021	07:22	05	2685	12000	12180	-	5966	98
4.	30.10.2021	09:22	05	2691	12000	12170	-	5967	98
5.	06.11.2021	18:56	03	2912	7200	7400	-	6056	9
6.	06.11.2021	16:12	05	2907	12000	12160	-	6055	9
7.	14.11.2021	08:30	07	2592	16800	16990	-	7046	9
8.	14.11.2021	10:25	06	2595	14400	14390	-	7049	9
9.	14.11.2021	12:20	07	2597	16800	16940	-	7051	9
10.	14.11.2021	13:40	07	2601	16800	16870	-	7053	9
11.									
Total:			57		136800	126937			
Remarks:		As per Po 60 Cub Mtrs but consumed only 57 Cub Mtrs							

to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles v
deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that re