

Prepared by:		T.D. Murthy			
Report Date		18-12-2021			
Site		Modi Housing PVT LTD			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Descsription	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
185060	10-11-2021	Memory card	Online purchase		
185083	06-12-2021	Eco drain pipe material	Delivered		
List of requisitions Where PO/WO is prepared and items have not received at site					
185053	28-10-2021	Pad locks	Delivered		
185075	30-11-2021	Curb Stone	Delivered		
185081	04-12-2021	Sintex box	Delivered		
185082	06-12-2021	Al. armor cable	Delivered		

T.D. Murthy

 18/12/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPI.SOV	Date	11-12-2021
Site	Silver Oak Villas part-III	Prepared by	Ch Pranavi
Report From / To	03.12.2021 to 11.12.2021(fri to sat)	Approved by	K Purshotham
Report Date	11-12-2021		

List of requisitions numbers missing in the report⁴

List of requisitions where PO/WO not prepared 3 working days after requisition

Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO ⁵
185060	10-11-21	1	Memory card	PO to be issued
185083	06-12-2021	07	Edo drain pipe material	PO to be issued

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time

Req No	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁶
185053	28-10-21	3	Pad locks	Stock not available
185075	30-11-2021	1	Curb stone	Material delivery by Wednesday
185081	04-12-2021	06	Sintex box	Material delivery by Monday
185082	06-12-2021	06	Aluminium armor cable	Material delivery by Monday

No. of gate passes issued this week:

Delivery van site visit on: 1

04-12-2021, 6-12-2021, 8-12-2021, 10-12-2021

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1	8mm	.395	4.74	45	213.3	
2	10mm	.617	7.404	nil	nil	
3	12mm	.89	10.68	36	384	
4	16mm	1.58	18.96	25	474	
5	20mm	2.47	29.64	15	445	
6	25mm	3.86	46.32	-	-	
7	32mm	6.32	75.84	-	-	
8	Binding wire	-				
OPC stock	Nil	OPC last weeks stock	Nil	Nil	Nil	Nil
Details		Project Manager		PPC/PSC stock	28	PPC/PSC last weeks stock
Sign				Admin Officer/Manager		Admin Audit
Date		11-12-2021		11-12-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MIs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Prepared by:		T.D. Murthy			
Report Date		18-12-2021			
Site		Silver Oak Villas - III			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
183746	22-11-2021	Blowers	Online purchase		
183755	24-11-2021	Eco drain pipe	Delivered		
183772	07-12-2021	Electrical Conducting material	Delivered		
183773	07-12-2021	PPC Cement	PO issued no. 83517		
List of requisitions Where PO/WO is prepared and items have not received at site					
183725	05-11-2021	CPVC Ball valve	Delivered		
183734	10-11-2021	CPVC Reducer & Concealed stop cock	Delivered		
183740	19-11-2021	Malaysian brown tiles	Delivered		
183749	23-11-2021	PVC Singl socket pipes	Collect from SSLLP		
183758	26-11-2021	Roff stone chemical	Collect from SSLLP		
183761	29-11-2021	Araldite	Collect from SSLLP		
183763	23-11-2021	CPVC Union, ball cock	Delivered		
183767	07-12-2021	Electrical wires	Delivered		
183771	07-12-2021	Bombay nails, Red oxide, Fishers etc.	Delivered		

T.D. Murthy
18/12/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company Site	Silver Oak Villas part-III	Date	11-12-2021
Report From / To	Silver Oak Villas part-III 03.12.2021 to 11.12.2021 (fri to sat)	Prepared by	Ch Pranavi
Report Date	11-12-2021	Approved by	K Purshotham

List of requisitions numbers missing in the report

List of requisitions where PO/WO not prepared 3 working days after requisition.

Req No	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO
183746	22-11-21	1	Blowers	PO to be issued
183755	24-11-2021	02	Edo drain pipe material	PO to be issued
183772	07-12-2021	07	Electrical conducting - internal	PO to be issued
183773	07-12-2021	01	PPC cement	8557

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time

Req No	Req Date	Serial no of item in Req	Item Description	Details of discussion with supplier
183725	05-11-12	01	CPVC ball valve	Material available at supplier deliver by Monday
183734	10-11-2021	1,2	CPVC reducer, Concealed stop cock	Material available at supplier deliver by Tuesday
183740	19-11-21	1 to 4	Malashyan brown HL tiles	No stock at supplier
183749	23-11-2021	01	PVC-single socket pipe-10 nos pending	Material available at supplier deliver by Tuesday
183758	26-11-2021	01	Roff stone chemical (powder)-10 nos pending	Material available at supplier deliver by monday
183761	29-11-2021	01	Araldite-8 nos pending	Material available at supplier deliver by monday
183763	23-11-2021	02	CPVC union-1 1/4 and ball cock brass -10 nos pending	Material available at supplier deliver by Tuesday
183767	07-12-2021	1-12	Electrical wires	Material available at supplier deliver by monday
183771	07-12-2021	07	Bombay nails, red oxide, fishers etc.,	Material available at supplier deliver by monday

No. of gate passes issued this week: Nil / 5

Delivery van site visit on: 04-12-2021, 6-12-2021, 8-12-2021, 10-12-2021


Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1	8mm	.395	4.74	-	-	
2	10mm	.617	7.404	-	-	
3	12mm	.89	10.68	-	-	
4	16mm	1.58	18.96	-	-	
5	20mm	2.47	29.64	-	-	
6	25mm	3.86	46.32	-	-	
7	32mm	6.32	75.84	-	-	
8	Binding wire	-				
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock

Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	11-12-2021	11-12-2021	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumari@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!