

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:		22/12/21		Prepared by:		Hlonishu	
WO no.		77797		WO date.		18/6/21	
Contractor Name		Abdul Aziz		WO amount - A		64,192/-	
Firm/Company		Aedis Developer LLP		Project name		MGA	
Nature of work		false ceiling					
Villa/flat/block no.		A-Block flats Bath room false ceiling					
Request for payment date		12/7/21		Request for payment amount - B		Rs. 59,119.20	
GST on bills - C		10641.45/-		Total D = B + C		Rs. 69,760.65/-	
Work done from		21/6/21		Work done to		11/7/21	
Sl. No	Bill No.	Bill date		Bill amount			
1.	015	22/12/21		69,760.65/-			
2.							
3.							
4.							
Amount E - Bills total						69,760.65/-	
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges - or as per guidelines						-	
Amount G - Other Credits :						-	
Amount H - Other Debits :						-	
Amount I - to be credited to the contractor (E+F+G-H)						69,760.65/-	
Amount J - Difference A-B (should be nil)						5,073/-	
Amount K - Difference D-E-F (should be nil)						-	
Quantity received as per WO				☒ Yes ☐ Excess received ☐ Short received ☐ Explained below			
Difference between A & B acceptable				☒ Yes ☐ No (explained below)			
Excess / short material received				☒ Approved - within acceptable limits ☐ No (explained below),			
Close WO				☒ Yes ☐ No - wait for balance material ☐ No (explained below)			
Advance paid / PDC given (deduct when paying)				☐ Yes - Rs. _____/- ☒ No			
Payment - due date				27/12/21			
Remarks: Estimate and measurement sheet is enclosed. Please check advances and release the balance payment.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts - receiver of bill	Accountants	Accounts Manager
Sign:	Hlonishu						
Date	22/12/21	22/12					

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

ABDUL AZIZ


TAX INVOICE CASH / CREDIT

Cell : 9908194281
9182242690**ABDUL AZIZ**

Supplier & Contractors

Spl. in : Plaster of Paris, False Ceiling, Gypsum Board, Partition Works,
Thermacol Ceiling, Armstrong, Border, Flower & All Types of Ceiling Works.

14-1-96/3/B, Allapur, Borabanda, Hyderabad - 500 018. Email : rkdecorators@gmail.com

Seller GST No.: 36AYAPA9482A2ZQ Pan No. AYAPA9482A Mode of Transport : Product Reference No. State : Telangana, State Code : 36		Invoice No. : 015 Invoice Date : Date of Supply : 22/12/2021 PO No. & Date : 8 77797			
Details of Receiver / Billed to : Name : <u>Aedis Developers LLP</u> Address : Buyer GSTIN <u>36ABPFA0002A1ZD</u> State <u>Telangana</u> Code <u>36</u>		Details of Delivery Address : Name : Address : Buyer GSTIN : State : Code :			
S.No.	NAME OF THE PRODUCT	HSN Code	Qty.	Unit Price	Taxable Value
1	Gypsum false ceiling Bathrooms 1st 2nd 3rd And 4th floor	998391	1512	39.10	59,119.20
					
Total Invoice Amount : (In words) <u>Sixty nine thousand seven hundred sixty only</u>		Total Amount Before Tax <u>59,119.2</u> Add CGST @ <u>9</u> % <u>5320.7</u> Add SGST @ <u>9</u> % <u>5320.7</u> Add IGST @ % <u>#</u> Total Amount GST <u>10,641.45</u> Total Amount After Tax <u>69,760.65</u> GST Payable on Reverse Charge			
Goods once sold will not be taken back. Our responsibility ceases once delivery made.					

For ABDUL AZIZ

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		57		Date - site bills Register		21/07/2021	
Company Name:		Aedis Developers LLP		Site:		MGA	
Name of Contractor		Abdul Aziz Ansari					
Nature of work		False Ceiling work.					
Work done		From Date		21/6/21		To Date 11/7/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	AR block flats	1512.00	39.10	Sft	59119.20		
2.	Bathrooms & lavs						
3.	Ceiling						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				59119.20		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		77777.		PO/WO date:		09-11-2019.	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 12/7/21		Date: 18/12/21		Date: 20 DEC 2021			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			
Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for ceiling, false ceiling, bills, bill of materials, etc. 3. Wherever not applicable - fill NA. 4. MANAGING DIRECTOR							

[illegible][illegible]

ESTIMATE SHEET :							
Company Name:		Aedis developers llp		Approved by T.Madhu			
Project:		MGA		Sign:			
Work Description:		Bathroom False cieling work					
Contractor Name:		Abdul Aziz Ansari		Req No		100381	
Prepared By		Nikhil		P.O.no		77797	
Date:		12-07-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
		G block flats bathroom false ceiling					
1	Bathrooms	False ceiling	1512.00	sft	39.10	59,119.20	
		Note:-15% added on circular rate 852 (D)					
		Grand Total:					59,119.20
		Amount in words:- Fifty nine thousand one hundred and nneteen rupees only.					

Purchase Order

Page(s) 1 Of 1

05-07-2021 16:53:22

Original / Office Copy / Purchase Div. Copy

From Company : **Aedis Developers LLP**
5-4-187/3&4, II Floor, M G Road, Secunderabad-500003
GST No. : 36ABPFA0002Q1ZD

Supplier Details

Mr. Abdul Aziz Ansari
Borabanda, Hyderabad.

GSTIN 36AYAPA9482A2ZQ

9908194281

Doc No	Doc Date	Quote No	Quote Date	Supply Type
77797	18-06-2021	Nil	09-11-2019	Supply And Installation
100381				

Kind Attn : Mr. Abdul Aziz Ansari

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft	1,600.00	34.00	0.00	18.00	64,192.00
Gypsum False Ceiling - Plain					
Total Order Value . . .					64,192.00

Rupees : Sixty Four Thousand One Hundred Ninety Two Only.

Terms and Conditions :-

Specification / Brand Above rates as per guideline cr.no.552(a) dtd. 24.10.09 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.

Payment Terms 60% on delivery of all materials, 20% on starting of work and bal. after completion of all works.

Tax All taxes included in above price.

Delivery Date Within 4days.

Delivery Location Morning Glory Apartments

Genomevalley, Hyderabad

Phone. Madhu Site Engineer - 9502211499

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty One year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for MCA 1st,2nd,3rd & 4th floor bathrooms ceiling purpose.

Completion Date Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

Measurement Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Aedis Developers LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Mr. Abdul Aziz Ansari**

Date : / /

Name : / /

Name : / /

Purchase Order

Page(s) 1 Of 1

18-06-2021 14:55:24



77797

15.06.21 11:03:11

From Company : **Aedis Developers LLP**
5-4-187/3&4, II Floor, M G Road, Secunderabad-500003
G S T No. : 36ABPFA0002Q1ZD

Supplier Details

Mr. Abdul Aziz Ansari
Borabanda, Hyderabad.

GSTIN 36AYAPA9482A2ZQ

9908194281

Doc No	77797	100381
Doc Date	18-06-2021	
Quote No	Nil	
Quote Date	09-11-2019	
SupplyType	Supply And Installation	

Kind Attn : Mr. Abdul Aziz Ansari

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	1,600.00	34.00	0.00	18.00	64,192.00
Total Order Value . . .					64,192.00

Rupees : Sixty Four Thousand One Hundred Ninty Two Only.

Terms and Conditions :-

Specification / Brand Above rate as per guideline cir.no.552(a) dtd. 24.10.09 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.

Payment Terms 60% on delivery of all materials, 20% on starting of work and bal. after completion of all works.

Tax All taxes included in above price.

Delivery Date Within 4days.

Delivery Location Morning Glory Apartments
Genomevalley, Hyderabad
Phone. Madhu Site Engineer - 9502211499

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty One year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for MGA 1st,2nd,3rd & 4th floor bathrooms ceiling purpose.

Completion Date Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

Not Review

For **Aedis Developers LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Mr. Abdul Aziz Ansari**

Name : _____

Date : __/__/__

Requisition Form

Company Name:		Aedis Developers LLP		Date:		17.06.2021		
Site & Phase :		MGA		Time:		10:30AM		
Supplier				Req.No.		100381		
Material required before date:			19.06.2021		ID No.			66801
No	Description	Size	Quantity	Units	Inward No	Date		
1	Bathroom False Ceiling - Plain		1600	sft				
2								
3								
4								
5								
6								
7								
8								
9								
10								
Remarks: Towards MGA 1 st , 2 nd , 3 rd , 4 th floor Bathrooms Ceiling Purpose. NOTE: Issue work order to Abdul Aziz								
Prepared By		Pushpalatha		Approved by		T.Madhu		
Sign. & Date		17.06.2021		Sign. & Date		17.06.2021		

Note: On receipt of material at site write inward number and date in last 2 columns.

