

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		24/12/2021		Prepared by:		HINUM	
PO/WO no.		83244		PO / WO Date.		03/12/2021	
Supplier Name		Vasant Enterprises		PO/WO amount		7,49,779/-	
Firm/Company		Modi Realty Hallapalli		Project		GNR	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	505 903	05/12/2021		6,47,106/-			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						6,46,634/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	505	05/12/2021		☐ Yes ☐ No			
2.		Steel report enclosed.		☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits : Transportation charges						Kanta charges 400+18/- 472/-	
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						6,47,106/-	
Amount E – PO / WO value:						7,49,779/-	
Amount F – Difference (A – E): GST-18%						1,02,673/-	
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☒ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. /- ☒ No				
Payment – due date			05/01/2022				
Remarks: Part quantity received, balance of Binding wire yet to receive.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date			24/12/2021				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/- , Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

No.

505/21-22

Date: 05.12.2021

M/s. MODI REALITY MAILAPUR LLP.

5-4-187/383 1st Floor, Saham mansion, MG Road, SEC-BAD-500003.

P.O. No. 83244/NEH-TS08UG0218 Date: 03.12.21 GST No. 36AAEFM1459R1ZP.

S.No.	PARTICULARS	HSN CODE	UNIT	AMOUNT	
				Rs.	P.
①	MS TMT BARS — 8MM	7214	2790 KGS		
②	MS TMT BARS — 10MM	7214	3990 KGS		
③	MS TMT BARS — 12MM	7214	3770 KGS		
		TOTAL	10550 KGS ✓		
		+	KANTA		
		+	UNLOADING		
		+	TRANSPORT		
		+	18% GST		



E. & O. E.

Goods once checked and purchased cannot be taken back or exchanged.
Received the above mentioned articles in good order and sound condition.

GST No. 36AAIFV6997M1Z1

Customer's Signature with Stamp / Seal

Signature
[Signature]

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. 903/21-22	TAX INVOICE		Date 05.12.2021				
M/s. MODI REALITY MALLAPUR LLP. 5-4-187/334 IInd Floor, Saham Mansion, MG Road, SEC-BAD-500003.		Y. Order No. : 83244 Dt. 03.12.21					
		D.C. No. : 505 Dt. 05.12.21					
		Desp. Per : _____					
		Truck No. : TS08UG0218.					
GST No. 36AAEFM1459R1ZP.		Payment Due on : IMMEDIATELY.					
S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
①	MS TMT BARS — 8MM	7214	2790 KGS	52.30	EACH KG	145917	00
②	MS TMT BARS — 10MM	7214	3990 KGS	52.30	EACH KG	208677	00
③	MS TMT BARS — 12MM	7214	3770 KGS	51.30	EACH KG	193401	00
		TOTAL: 10550 KGS				5,47,995	00
Rupees SIX LAKHS FOURTY SEVEN THO- USAND ONE HUNDRED SIX ONLY.		Kanta / Hamali / Others				400/-	
		Freight Charges				—	
		Total				548395	00
Bank : CITY UNION BANK		CGST @ 9 %				49355	55
Branch : M.G. Road, Secunderabad.		SGST @ 9 %				49355	55
A/C No. : 076120000148567		IGST @ %					
IFSC : CIUB0000076		G.Total				647106	00
GST No. 36AAIFV6997M1Z1							

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

[Signature]

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No.	903 21-22	TAX INVOICE	Date 05.12.2021
M/s.	MODI REALITY MALLAPUR LLP. 5-4-187/374 IInd Floor, Saham Mansion, MG Road, SEC-BAD-500003.	Y. Order No. : 83244 D.C. No. : 505 Desp. Per : Truck No. : TS08UG-0218. Payment Due on : IMMEDIATELY.	Dt. 03.12.21 Dt. 05.12.21
GST No.	36AAEFM1459R12P.		

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.
①	MS TMT BARS — 8MM	7214	2790 KGS	52.30	EACH KG	145917 00
②	MS TMT BARS — 10MM	7214	3990 KGS	52.30	EACH KG	208677 00
③	MS TMT BARS — 12MM	7214	3770 KGS	51.30	EACH KG	193401 00
TOTAL:			10550 KGS			547995 00


Rupees SIX LAKHS FOURTY SEVEN THO - USAND ONE HUNDRED SIX ONLY.	✓✓	Kanta / Hamali / Others	400/-
		Freight Charges	—
		Total	548395 00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076		CGST@ 9 %	49355 55
		SGST@ 9 %	49355 55
		IGST@ %	
		G.Total	647106 00
GST No. 36AAIFV6997M1Z1			

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)



BEST WEIGH BRIDGE

I.D.A. NACHARAM, HYDERABAD - 500 076.
80 TONNES FULLY COMPUTERISED

SERIAL No.	940	COPY No.	1	VEHICLE No.:	
CHARGES Rs.	250			SUPPLIER:	
GROSS:	24620 Kg.	DATE:	06-12-21	TIME	
TARE:	14070 Kg.	DATE:	07-12-21	TIME	
NETT	10550 Kg.	MATERIAL:			

OPERATOR'S SIGNATURE

PARTY

* Our responsibility ceases once the vehicle leaves the platform

Purchase Order

Page(s) 1 of 1

03-12-2021 4:06:35 PM

Original



83244

02.12.21 2:43:08

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderbad-3.

66334351..
9848030075

Doc No	83244	187973
Doc Date	03-12-2021	
Quote No	NIL	
Quote Date	03-12-2021	
SupplyType	Supply	

Kind Attn : **Mr.Mehul Mehta**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	3,042.00	52.30	0.00	18.00	187,733.99
2 8114 - Steel - rebar - TMT - 10mm - kgs	3,034.00	52.30	0.00	18.00	187,240.28
3 8115 - Steel - rebar - TMT - 12mm - kgs	6,076.00	51.30	0.00	18.00	367,804.58
4 2055 - Carpentry - hardware - Bombay Nails - 21/2 In - kgs	100.00	70.00	0.00	0.00	7,000.00
Total Order Value . . .					749,778.85
Rupees : Seven Lakh(s) Fourty Nine Thousand Seven Hundred Seventy Eight and Paise Eighty Five Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery and production of bill.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above material for A-Block westside driveway plinth beam work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For NDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other



For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name : _____

Date : __/__/__

1503

Requisition Form - Steel									
Company		Modi Realty Mallapur LLP		Site & Phase		Gulmohar Residency			
Req no		187973		Req Date		12.01.2021			
Material required before		04.12.21		ID no		71726			
Prepared by		A Sravan		Approved by (sign)					
Flat Block no		A-Block west side drive way plinth beam work purpose							
S No	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	650	200	650	3,042			
2	Steel	10 mm	410	130	410	3,034			
3	Steel	12 mm	570	65	570	6,076			
4	Steel	16 mm	-	0	0	-			
5	Steel	20 mm	-	51	0	-			
6	Steel	25 mm	-	10	0	-			
7	Steel	32 mm	-	0	0	-			
8	Binding Wire	20 gauge	100	50	100	100			
Total			0.00	0.00	0	12,252			

Notes

- 1 Binding wire is generally 25 kgs per ton
- 2 Order footing steel for one block or core at a time
- 3 Order steel for slab along with steel for next column on completion of beam bottom
- 4 Do not order excess steel Do not order steel in advance

Ro
83244

APPROVED
03 DEC 2021
MINISH PARIKH
MANAGER, PROCUREMENT

APPROVED BY
02 DEC 2021
A. SRAVAN

APPROVED BY
06 DEC 2021
SOHAM MODI
MANAGING DIRECTOR

Tor Steel Delivery Report					
Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	12152
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	24620
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	10550
Requisition Nos:	187973	Total quantity received	Yes	D.Actual Quantity delivered B-C	14070
PO Nos.	83244	Close PO	Yes	E.Difference (D-A)	1918
Supplier:	Vasant enterprises	Vehicle No	Ts08ug0218	MRN No	100642
Delivery date	05.12.21	Delivery Time	15:00	Inward no	6770
Sign of Security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	14/12/21	Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	581	2790
2.	10 mm	7.40	539	3990
3.	12 mm	10.66	352	3770
4.	16 mm	18.96		
5.	20 mm	29.62		
6.	25 mm	46.29		
7.	32 mm			
8.	Binding wire			
Total:				10550
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. Report must have totals calculated. 4. make a separate report for every truck load received.