

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi reality pocharam LLP	Date:	31.12.2021			
Site:	Nilgiri heights	Prepared by:	S.Sharvani			
Report From / To	25-12-21 to 31-12-21	Approved by:	G.Vijay raj			
Report Date	31-12-2021					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#		
181787	16.12.21	1	Concrete tape	Sent to MD's approval		
181798	24.12.21	1	HDPE Pipe	Supplier not recieved PO for delivery from Purchase Department		
181799	24.12.21	1 to 8	GI Material	Sent to MD's approval		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
181775	08.12.21	1	FRP Pipes	Partially received		
181789	18.12.21	1	Canvas Flat pipe	Wednesday Delivered		
181794	23.12.21	9	GI Nipple	Tomorrow delivered		
181795	23.12.21	1	Measurement Tape (5M)	Stock not available at SSSLP		
181802	28.12.21	1	RBR Bonding agent	Wednesday Delivered		
181803	28.12.21	1	Openwell pump	Wednesday Delivered		
181806	29.12.21	1	Starter	Wednesday Delivered		
No. of gate passes issued this week:-		1	From No.	1032 To No. 1032		
Delivery van site visit on:		28.12.21				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	600	4442.4	
3.	12mm	.89	10.68	320	3417.6	
4.	16mm	1.58	18.96	390	7394.4	
5.	20mm	2.47	29.64	160	4742.4	
6.	25mm	3.86	46.32	110	5095.2	
7.	32mm	6.32	75.84		-	
8.	Binding wire				500	
OPC stock	281	OPC last weeks stock	297	PPC/PSC stock	294	PPC/PSC last weeks stock 306
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		31.12.2021		31.12.2021		8/12/21

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!