


Annexure - B - Circular no. 807(b)					
Details of hire charges					
Name of contractor:		Home Line Infra			
Company name:		Nilgiri Estate			
Project name:		Nilgiri Estates			
Date:	23-Dec-21				
Period	From:	16-Dec-21	To:	23-Dec-21	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	1,000.00	Hrs	-
2	Tractor tipper with labour	-	375.00	-	-
3	Tractor tipper without labour	-	2,100.00	Per day	-
4	Concrete mixer with diesel including operator batta	-	2,000.00	Per day	-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:					
Name	SADHANA	Approved by:	MDs approval		
Sign		AKHEEL			
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					


Certified by:



Project Manager
Nilgiri Estates

Annexure - A - Circular no. 807(b)					
Details of labour charges					
Name of contractor:		Home Line Infra			
Company name:		Nilgiri Estate			
Project name:		Nilgiri Estates			
Date:		23.12.21			
Period		From:	16-Dec-21	To:	22-Dec-21
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	-	700.00	-
2	Civil work	Male helper	-	550.00	-
3	Civil work	Female helper	-	500.00	-
4	RCC work	Mason	-	-	-
5	RCC work	Male helper	-	-	-
6	RCC work	Female helper	-	-	-
7	RCC work	Mason	-	-	-
8	Earth work	Male helper	-	-	-
9	Earth work	Female helper	-	-	-
10	Electrician	Mason	-	-	-
11	Electrician	Male helper	-	-	-
Total			-	-	-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:			
Name	SADHANA	Akheel		MDs approval	
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

Certified by:



Project Manager

Nilgiri Estate

Annexure - D - Circular no 807(b)												
Mile stone report for CR												
Name of contractor		Homeline Infra										
Company name		Nilgiri Estate										
Project name		Nilgiri Estates										
Date		23-Dec-21										
S No	Villa no	Type	SRUP	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	80 A	A2	1,205	12-May-16	5-Sep-17	23-Jan-18	22-Apr-18	30-May-18	31-Jul-18	4-Oct-18	17-May-19	20-May-19
2	80 B	A2	1,205	28-Dec-16	14-Oct-17	15-Nov-17	22-Mar-18	30-May-18	31-Jul-18	9-Oct-18	25-Apr-19	2-May-19
3	80 C	A1	1,215	5-Jun-17	24-Jul-17	23-Jan-18	26-Mar-18	30-May-18	31-Jul-18	9-Oct-18	19-Nov-19	2-May-19
4	80 D	A1	1,215	12-Dec-16	14-Oct-17	15-Nov-17	22-Mar-18	30-May-18	31-Jul-18	9-Oct-18	19-Nov-19	2-May-19
5	81	A1	1,175	14-Nov-16	16-Jan-17	5-Oct-17	17-Feb-18	30-May-18	4-Jul-18	2-Aug-18	16-Jan-19	2-Feb-19
6	82	A1	1,175	5-Nov-16	18-Jan-17	17-Oct-17	22-Feb-18	30-May-18	4-Jul-18	25-Jul-18	14-Feb-20	14-Feb-20
7	83	A1	1,175	7-Nov-16	20-Jan-17	28-Oct-17	22-Feb-18	30-May-18	20-Jun-18	25-Jul-18	25-Jun-19	8-Sep-19
8	84	A1	1,175	8-Nov-16	24-Mar-17	24-Oct-17	22-Feb-18	30-May-18	4-Jul-18	1-Aug-18	2-Feb-19	16-Feb-19
9	85	A1	1,175	19-Dec-16	15-Mar-17	26-Oct-17	25-Feb-18	30-May-18	4-Jul-18	1-Aug-18	3-Jan-19	21-Jan-19
10	86	A1	1,175	20-Jan-17	15-Mar-17	26-Oct-17	25-Feb-18	30-May-18	4-Jul-18	1-Aug-18	4-Dec-18	24-Dec-18
11	87	A1	1,175	2-Dec-16	7-Mar-17	26-Oct-17	25-Feb-18	30-May-18	4-Jul-18	1-Aug-18	4-Dec-18	24-Dec-18
12	88	A1	1,175	8-Dec-16	4-Feb-17	26-Oct-17	1-Mar-18	30-May-18	4-Jul-18	1-Aug-18	4-Dec-18	24-Dec-18
13	89	A1	2,170	15-Jun-17	18-Sep-17	9-Dec-17	30-May-18	30-May-18	28-Aug-18	19-Sep-18	27-Jan-19	10-Feb-19
14	90	A1	1,175	5-Jun-17	18-Sep-17	9-Dec-17	30-May-18	30-May-18	28-Aug-18	19-Sep-18	27-Jan-19	10-Feb-19
15	91	A1	1,175	2-Jan-17	13-Jan-17	22-May-17	22-Mar-18	30-May-18	21-Dec-17	22-Oct-18	2-Aug-19	5-Aug-19
16	92	A1	1,175	10-Nov-16	4-Feb-17	22-May-17	22-Mar-18	30-May-18	6-Jul-18	27-Aug-18	3-Feb-20	3-Feb-20
17	93	A1	1,175	11-Nov-16	6-Feb-17	18-Jun-17	22-Mar-18	30-May-18	6-Jul-18	27-Aug-18	19-Feb-20	19-Feb-20
18	94	A1	1,175	17-Dec-16	21-Feb-17	25-May-17	22-Mar-18	30-May-18	11-Jul-18	3-Sep-18	1-Apr-19	6-Apr-19
19	95	A1	1,175	14-Dec-16	21-Feb-17	15-Jul-17	22-Mar-18	30-May-18	11-Jul-18	29-Aug-18	12-Jun-19	5-Jul-19
20	96	A1	1,175	3-Jan-17	27-Mar-17	5-Oct-17	22-Mar-18	30-May-18	18-Jul-18	3-Sep-18	15-Feb-21	6-Jun-21
21	97	A1	1,175	18-Jan-17	27-Mar-17	15-Jun-17	16-Apr-18	20-Jun-18	17-Aug-18	4-Oct-18	16-Feb-21	6-Jun-21
22	98	A1	1,175	10-Feb-17	27-Mar-17	20-Jun-17	14-Aug-18	22-Aug-18	22-Nov-18	24-Nov-18	1-Sep-19	5-Sep-19
23	99	A1	1,175	21-Dec-16	5-Apr-17	18-Jun-17	14-Aug-18	26-Sep-18	22-Nov-18	24-Nov-18	5-Nov-19	5-Nov-19
24	100	A2	2,170	22-Nov-16	4-Feb-17	23-Sep-17	17-Jul-18	12-Nov-18	21-Feb-19	3-Sep-18	4-May-19	22-May-19
25	101	A2	1,175	19-Jan-17	4-May-17	13-Jul-17	4-Nov-17	12-Dec-17	21-Dec-17	27-May-19	22-Jul-19	24-Jul-19
26	102	A2	1,175	14-Dec-17	29-Mar-18	7-Aug-18	17-Jan-19	9-Mar-19	10-Apr-19	26-Sep-19	26-Sep-19	26-Sep-19
27	103	A2	1,175	15-Feb-18	7-May-18	7-Aug-18	14-Jan-19	22-Jan-19	9-Mar-19	10-Apr-19	26-Sep-19	26-Sep-19
28	104	A2	1,175	14-Nov-17	7-May-18	7-Aug-18	19-Dec-18	11-Feb-19	8-Jun-19	28-May-19	14-Sep-19	14-Sep-19
29	105	A2	1,175	21-Feb-18	21-May-18	7-Aug-18	22-Nov-18	23-Jan-19	6-Mar-19	28-May-19	14-Sep-19	14-Sep-19
30	106	A2	1,175	12-Dec-17	26-May-18	7-Aug-18	22-Oct-18	14-Jan-19	7-Mar-19	11-May-19	14-Sep-19	14-Sep-19
31	107	A2	1,175	18-Oct-17	11-Apr-18	7-Aug-18	17-Oct-18	16-Feb-19	4-Apr-19	18-Dec-19	20-Dec-20	12-Mar-21
32	108	A2	1,175	8-Feb-17	13-Mar-18	7-Aug-18	21-Jan-19	21-Feb-19	9-Jun-19	23-Dec-19	23-Dec-19	23-Dec-19
33	109	A2	2,170	5-Jun-17	22-Sep-17	30-Mar-18	19-Jul-18	5-Oct-18	23-Jan-19	13-May-19	26-Sep-19	26-Sep-19
34	110	A2	1,175	20-Jun-17	22-Sep-17	14-Feb-18	14-Aug-18	6-Oct-18	20-Jan-19	13-May-19	26-Sep-19	26-Sep-19
35	111	A2	1,175	2-Jan-17	7-Feb-17	9-Dec-17	22-Mar-18	16-Aug-18	27-Nov-18	11-Mar-19	12-Nov-19	12-Nov-19
36	112	A2	1,175	3-Jan-17	7-Mar-17	9-Dec-17	22-Mar-18	16-Aug-18	4-Dec-18	27-Feb-19	28-Sep-19	28-Sep-19
37	113	A2	1,175	3-Jan-17	7-Mar-17	9-Dec-17	22-Mar-18	16-Aug-18	4-Dec-18	27-Feb-19	28-Sep-19	28-Sep-19
38	114	A2	2,170	7-Feb-17	2-Jan-18	3-Aug-18	11-Oct-18	5-Jan-19	21-May-19	24-Aug-19	22-Sep-19	22-Sep-19
39	115	A2	2,170	12-Jan-17	2-Jan-18	3-Aug-18	6-Dec-18	9-Mar-19	14-Aug-19	24-Aug-19	26-Nov-19	26-Nov-19
40	116	A2	2,170	13-Jan-17	4-Apr-17	3-Jul-18	10-Dec-18	14-Jan-19	19-Feb-19	16-Oct-19	23-Nov-19	23-Nov-19
41	117	A2	1,175	28-Dec-17	27-Mar-18	3-Jul-18	30-Nov-18	1-Feb-19	24-May-19	16-Oct-19	19-May-19	8-Jun-19
42	118	A2	1,175	8-Mar-17	26-Mar-18	3-Jul-18	28-Nov-18	1-Feb-19	24-May-19	16-Oct-19	19-May-19	8-Jun-19
43	119	BB1	915	8-Feb-17	4-Apr-17	9-Mar-18	28-Nov-18	1-Feb-19	24-May-19	16-Oct-19	19-May-19	8-Jun-19
44	120	BB1	915	8-Feb-17	4-Apr-17	9-Mar-18	28-Nov-18	1-Feb-19	24-May-19	16-Oct-19	19-May-19	8-Jun-19
45	121	BB1	915	8-Feb-17	4-Apr-17	9-Mar-18	28-Nov-18	1-Feb-19	24-May-19	16-Oct-19	19-May-19	8-Jun-19
46	122	BB1	915	8-Mar-17	22-Sep-17	28-Feb-18	7-Jun-18	4-Dec-18	12-Mar-19	9-Apr-19	10-Feb-20	31-Oct-19

Certified by:

Project Manager

Nilgiri Estates

47	123	BB1	1,695	25-May-17	14-Dec-17	28-May-18	26-May-18	1-Mar-19	28-Jun-19	13-Jan-20	8-Jan-20	8-Jan-20
48	124	BB1	915	4-Apr-17	14-Dec-17	28-Feb-18	30-May-18	22-Dec-18	7-Mar-19	24-Aug-19	14-Oct-19	14-Oct-19
49	125	BB1	915	8-Mar-17	7-Jul-17	7-Feb-18	30-May-18	14-Dec-18	23-Feb-19	3-May-19	30-Sep-19	16-Oct-19
50	126	BB1	915	8-Feb-17	7-Jul-17	7-Feb-18	30-May-18	14-Dec-18	15-Feb-19	21-Aug-19		
51	127	BB1	915	3-Aug-17	15-Dec-17	28-Sep-18	27-May-20	30-Jul-20				
52	128	BB1	915	10-Jan-18	11-Aug-18	9-Nov-18	20-May-20	30-Jul-20				
53	129	BB1	915	25-Apr-18	11-Oct-18	21-Feb-19	30-May-20	24-Aug-20				
54	130	BB1	915	8-Aug-18	12-Oct-18	21-Feb-19	30-May-20	24-Aug-20				
55	131	BB1	915	4-Jul-18	24-Oct-18	27-Feb-19	30-May-20	24-Aug-20				
56	132	BB1	915	14-Jun-18	30-Oct-18	27-Feb-19	30-May-20	24-Aug-20				
57	133	BB1	915	6-Apr-17	18-Aug-17	23-Jan-18	7-Mar-19	9-Apr-19	16-Sep-19	18-Oct-19	26-Nov-19	15-Dec-19
58	134	BB1	915	18-Feb-17	18-Aug-17	12-Jan-18	7-Mar-19	9-Apr-19	26-Sep-19	3-Feb-20	3-Mar-20	3-Mar-20
59	135	BB1	915	20-Nov-16	31-Jan-17	18-Oct-17	3-Nov-17	12-Dec-17	21-Dec-17	4-May-20		
60	136	BB2	915	21-Nov-16	8-Feb-17	18-Oct-17	3-Nov-17	12-Dec-17	21-Dec-17	4-May-20		
61	137	BB2	1,695	23-May-17	8-Jan-17	6-Mar-18	2-Apr-19	18-Apr-19	10-Jun-19	4-Oct-19	16-Oct-19	16-Oct-19
62	138	BB2	915	25-Nov-17	25-Aug-18	12-Dec-18	2-May-19	6-Jul-19	21-Oct-19	18-Mar-20	10-May-21	10-May-21
63	139	BB2	915	26-Mar-17	16-Aug-17	4-Dec-18	2-May-19	6-Jul-19	13-Sep-19	23-Dec-19	22-Jan-20	7-Feb-20
64	140	BB2	915	2-May-18	30-Jul-18	12-Nov-18	8-Apr-19	19-Jul-19	18-Mar-20	4-May-20		
65	141	BB2	915	10-May-18	20-Jul-18	20-Nov-18	8-Apr-19	23-Jul-19	26-Nov-19	30-Nov-19	5-Dec-19	5-Dec-19
66	142	BB2	1,695	8-Nov-17	13-Apr-18	25-Oct-18	30-Mar-19	24-May-19	27-Apr-20	1-Jun-20	10-Aug-21	10-Aug-21
67	143	BB2	915	10-Jan-18	21-Apr-18	4-Sep-18	2-Mar-19	16-May-19	20-Aug-19	27-Jan-20	3-Feb-20	3-Feb-20
68	144	BB2	915	3-Aug-17	15-Dec-17	9-Aug-18	2-Mar-19	2-May-19	27-Jan-20	27-Jan-20	15-May-21	16-May-21
69	145	BB2	915	14-Mar-17	24-Jul-17	11-Jul-18	2-Jun-19	10-Jul-19	30-Jan-20	8-Jun-20		

Certified by:

Project Manager
Nilgiri Estates

70	146	BB2	915	29-Nov-17	14-Apr-18	3-Nov-18	4-Jun-19	10-Jul-19	24-Jan-20	10-Feb-20	29-Feb-20	29-Feb-20
71	147	BB2	915	17-May-18	18-Aug-18	24-Nov-18	24-Jul-20	21-Oct-20				
72	148	BB2	915	4-Mar-18	18-Aug-18	24-Nov-18	1-Jun-20	21-Oct-20				
73	149	BB2	915	29-Mar-18	20-Sep-18	11-Sep-19	1-Jun-20	16-Jan-21				
74	150	BB2	915	17-May-18	22-Oct-18	23-Jul-19	1-Jun-20	16-Jan-21				
75	151	BB2	915	8-Aug-18	22-Oct-18	18-Jun-19	1-Jun-20	16-Jan-21				
76	152	BB2	915	2-Sep-17	25-Jul-18	16-Nov-18	20-Nov-19	12-Dec-19	27-Oct-20	16-Jan-21		
77	153	AA1	1175	8-Nov-17	24-Jul-18	17-Oct-18	16-Aug-19	27-May-20	2-Jun-20	9-Jul-20		
78	154	AA1	1175	11-Jan-18	20-Jul-18	17-Oct-18	2-Aug-19	16-Sep-19	20-Feb-20	2-Jul-20		
79	155	AA1	2170	15-Dec-17	9-Jul-18	16-Nov-18	26-Jul-19	8-Sep-19	10-Oct-20	21-Oct-20	21-Nov-21	21-Nov-21
80	156	AA1	1175	10-Sep-17	22-Jun-18	4-Oct-18	24-Jul-19	31-Aug-19	2-Jul-20	20-Jul-20		
81	157	AA1	1175	31-Oct-17	24-Jan-18	12-Sep-18	22-Jul-19	19-Aug-19	23-Jun-20	21-Aug-20		
82	158	AA1	1175	20-Nov-17	24-Jan-18	12-Sep-18	22-Jul-19	19-Aug-19	23-Jun-20	21-Aug-20		
83	159	AA1	1175	14-Mar-17	7-Oct-17	19-Jul-18	16-Jul-19	5-Aug-19	20-Feb-20	8-Jun-20	23-Nov-21	23-Nov-21
84	160	AA1	1175	5-Jan-18	30-Jan-18	3-Aug-18	1-Mar-19	26-Jun-19	26-Sep-19	30-Jan-20	15-Jul-21	
85	161	AA1	1175	22-Feb-18	28-Mar-18	18-Jul-18	1-Mar-19	26-Jun-19	17-Oct-19	13-Jun-20		
86	162	AA1	1175	8-Sep-17	19-Dec-17	14-May-18	29-May-19	19-Jul-19	10-Feb-20	21-Oct-20		
87	163	AA1	2170	24-Oct-17	27-Jan-18	3-Aug-18	29-May-19	23-Jun-19	10-Feb-20	21-Oct-20		
88	164	AA1	1175	4-Aug-17	18-Aug-17	31-Jan-18	1-Mar-19	27-Jun-19	22-Jul-20	7-Sep-20		
89	165	AA1	1175	5-Apr-17	8-Jan-17	23-Jan-18	12-Mar-19	27-May-19	22-Jul-20	8-Sep-19	29-Oct-19	29-Oct-19
90	166	AA1	2170	12-Mar-17	24-Jul-17	30-Nov-17	28-Dec-19	14-Feb-20	12-Aug-20	7-Sep-20	23-Oct-20	12-Nov-21
91	167	AA1	1175	2-Nov-17	8-Feb-18	28-Sep-18	24-Jan-20	25-Feb-20	22-Jul-20	3-Dec-20	23-Oct-21	12-Nov-21
92	168	AA2	1175	18-Dec-17	8-Feb-18	28-Sep-18	24-Jan-20	25-Feb-20	22-Jul-20	3-Dec-20	23-Oct-21	12-Nov-21
93	169	AA2	1175	24-Apr-18	9-Jul-18	20-Nov-18	29-Apr-20	13-Jul-20	2-Dec-20	3-Dec-20		
94	170	AA2	2170	10-May-18	9-Jul-18	24-Nov-18	29-Feb-20	29-Feb-20	2-Dec-20	3-Dec-20	14-Aug-21	
95	171	AA2	1175	15-Mar-18	1-Aug-18	24-Nov-18	18-Dec-19	29-Feb-20	15-Sep-20	10-Oct-20		
96	172	AA2	1175	17-Dec-17	2-Jul-18	3-Nov-18	21-Oct-19	14-Feb-20	20-Jun-20	20-Jul-20	11-Nov-20	15-Dec-20
97	173	AA2	1175	30-Apr-17	25-Nov-17	3-Oct-18	14-Aug-19	24-Sep-19	14-Feb-20	25-Jul-20	24-Jun-20	3-Jul-20
98	174	AA2	1175	28-Dec-17	11-Aug-18	28-Dec-18	10-Feb-20	18-Mar-20	22-Jul-20	15-Sep-20		
99	175	AA2	1175	15-May-18	5-Sep-18	28-Nov-18	28-Dec-19	18-Mar-20	25-Jul-20	10-Oct-20		
100	176	AA2	1175	3-Jun-18	24-Nov-18	22-May-19	15-Dec-19	28-May-20	21-Dec-20	21-Dec-20		
101	177	AA2	1175	2-Nov-18	27-Nov-18	22-May-19	15-Dec-19	28-May-20	21-Dec-20	21-Dec-20		
102	178	AA2	1175	26-Dec-17	11-Aug-18	28-Dec-18	10-Feb-20	18-Mar-20	22-Jul-20	15-Sep-20		
103	179	AA2	1175	15-Feb-18	5-Sep-18	28-Nov-18	28-Dec-19	18-Mar-20	25-Jul-20	10-Oct-20		
104	180	AA2	2170	3-Jun-18	24-Nov-18	22-May-19	15-Dec-19	28-May-20	21-Dec-20	21-Dec-20		
105	181	AA2	1175	2-Nov-18	27-Nov-18	22-May-19	15-Dec-19	28-May-20	21-Dec-20	21-Dec-20		
106	182	AA2	1175	26-Dec-17	11-Aug-18	28-Dec-18	10-Feb-20	18-Mar-20	22-Jul-20	15-Sep-20		
107	183	AA1	2170	31-Dec-18	13-Feb-19	16-Aug-19	23-Jan-20	20-Jul-20	21-Dec-20	27-Dec-20	14-Aug-21	
108	184	AA1	2170	29-Dec-18	13-Feb-19	7-Aug-19	23-Jan-20	4-Jul-20	7-Sep-20	10-Sep-20	10-Dec-21	
109	185	AA1	2170	10-Dec-18	6-Feb-19	7-Aug-19	24-Dec-19	20-Jul-20	2-Dec-20	21-Dec-20		

Note: Send report every Thursday

Certified by:



Project Manager
Nilgiri Estates

79	155	2BHK	1,175	11-Jan-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
80	156	3BHK	2,170	15-Dec-17	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
81	157	2BHK	1175	10-Sep-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
82	158	2BHK	1175	31-Oct-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
83	159	2BHK	1175	20-Nov-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
84	160	2BHK	1175	14-Mar-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
85	161	2BHK	1175	5-Jan-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
86	162	2BHK	1175	22-Feb-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
87	163	4BHK	2170	24-Oct-17	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
88	164	3BHK	2170	8-Sep-17	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
89	165	2BHK	1175	4-Aug-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
90	166	3BHK	2170	5-Apr-17	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
91	167	2BHK	1175	12-Mar-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
92	168	2BHK	1175	2-Nov-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
93	169	2BHK	1175	18-Dec-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
94	170	2BHK	2170	24-Apr-18	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
95	171	2BHK	1175	10-May-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
96	172	2BHK	1175	15-Mar-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
97	173	2BHK	1175	17-Dec-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
98	174	2BHK	1175	27-Nov-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
99	175	2BHK	1175	30-Apr-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
100	176	2BHK	1175	25-Apr-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
101	177	2BHK	1175	28-Dec-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
102	178	2BHK	1175	15-Feb-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
103	179	2BHK	1175	16-May-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
104	180	2BHK	2170	3-Jun-18	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
105	181	2BHK	1175	26-Dec-18	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
106	182	3BHK	1175	26-Dec-17	1	1	1	1	1	-	90	8,46,000	7,61,400	1,00,000	90,000	6,71,400
107	183	3BHK	2170	31-Dec-18	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
108	184	3BHK	2170	29-Dec-18	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
109	185	4BHK	2170	10-Dec-18	1	1	1	1	1	-	90	15,62,400	14,06,160	1,00,000	90,000	13,16,160
Note: Send report every Thursday.											9,810	9,83,80,800	8,85,42,720	1,09,00,000	98,10,000	7,87,32,720
											A	Amount paid to contractor				9,72,76,683
											B	Less: Advance paid				1,09,00,000
											C	Balance payable to contractor				-76,43,963

Certified by:

Project Manager
Nilgiri Estates