

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi properties private limited		Date:	08.01.2022
Site:	May flower platinum		Prepared by:	B.Nandini
Report From / To	31.12.2021 Friday to 07.01.2022 Friday		Approved by:	
Report Date	08.01.2022 Saturday			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Req.Item quantity	Item Description	Reason for not preparing PO/WO#
178191	23.11.2021	01	Glass partition	Po in estimate
178246	14.12.2021	2,3	Wooden screws,PVC plug	Part PO to be issued
178270	24.12.2021	2	EPDM Flooring	Quotes to be received
178294	05.01.2022	1	Wifi CC cameras	PO to be issued
178295	05.01.2022	1	Lights	PO to be issued
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
177487	18.03.2021	16	MCBs,modular plate ,socket	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
177488	18.03.2021	16	MCBs,modular plate ,socket	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
177498	19.03.2021	02	Stainless steel sink	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
177559	06.04.2021	3	Ultra sprinkler HL,Malaysian brown HL	Part material delivered, remaining material to be arranged by supplier.
177562	06.04.2021	2	2X2 Vetrified tiles	Part material received, remaining material to be arranged by supplier
177901	07.08.2021	03	Urban wood natural	Part material received. Remaining material no stock at Supplier
178112	20.10.2021	01	Garbage Bin	Part material delivered Supplier has to arrange the material
178122	26.10.2021	17	UPVC Windows	Work under progress
178125	29.10.2021	20	Wall mixtures	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178126	29.10.2021	20	Wall mixtures	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178127	29.10.2021	07	Wall hung WC	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178128	29.10.2021	07	Wall hung WC	Bulk order, Supplier has the material, delivery by next week
178143	05.11.2021	01	LED lights	Part material received remaining material no stock at supplier

178144	06.11.2021	01	MS box pipe	Part material delivered Supplier has to arrange the material			
178152	08.11.2021	03	Urban wood natural & Crema marfil	Part material received remaining material no stock at supplier			
178164	13.11.2021	01	Janata paste	Material available at SLLP Store delivery by next week			
178172	17.11.2021	04	MS Square pipe	Supplier will arrange the Material Delivery by Next week			
178183	19.11.2021	11	CP wall Mixers	Part material received remaining material to be arranged by supplier			
178184	19.11.2021	3	Sanitary material	Part material delivered remaining no stock at supplier			
178198	26.11.2021	10	SS Name plate	Material not ready at supplier Delivery by Wednesday			
178199	26.11.2021	20	SS Name plate	Material not ready at supplier Delivery by Wednesday			
178208	30.11.2021	17	UPVC Windows	Work under progress			
178217	06.12.2021	1	Roff chemical	Part material received remaining material to be arranged by supplier			
178227	07.12.2021	1	UPVC Windows	Work under progress			
178230	08.12.2021	2	Wall hung rag bolts	Part material received remaining material no stock at supplier			
178231	08.12.2021	20	SS name plates	Material not ready at supplier Delivery by Wednesday			
178232	08.12.2021	10	SS name plates	Material not ready at supplier Delivery by Wednesday			
178237	10.12.2021	2,3	L brackets,MS plates	Part material received, remaining Supplier has to arrange the material			
178240	10.12.2021	2	Flat patti	Part material received, remaining Supplier has to arrange the material			
178268	24.12.2021	2	Timer,DB Board single phase	Part material received remaining material delivery in next week			
178276	27.12.2021	1	Cement pots	Part material received remaining material delivery in next week			
178277	28.12.2021	20	Bucket,Mopping stick,etc.,	Part material received remaining material delivery in next week			
178284	28.12.2021	1	Fishers	Material delivery on Monday			
178293	04.01.2022	1	Inwall tank,CPVC plain elbow & coupling	Material delivery on Monday			
178297	06.01.2022	8	Stationary	Material delivery on Monday			
No. of gate passes issued this week:			Nil / 03	From No.	6054	To	6057
Delivery van site visit on:.			31 st ,03 rd ,05 th & 7 th				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes		
Items not ordered but received:- NIL							
Other corrections & remarks:- NIL							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	0.395	4.74	-	-	-	
2.	10mm	-	-	-	-	-	
3.	12mm	-	-	-	-	-	
4.	16mm	-	-	-	-	-	
5.	20mm	-	-	-	-	-	
6.	25mm	-	-	-	-	-	
7.	32mm	-	-	-	-	-	
8.	Binding wire	-	-	-	-	-	

OPC stock	0	OPC last weeks stock	0	PPC/PSC stock	707	PPC/PSC last weeks stock	150
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date							

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!