

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 5/1/22		Prepared by: Snehg.	
PO/WO no. 83763		PO / WO Date. 15/12/21	
Supplier Name Purnima music files		PO/WO amount 304,432.92/-	
Firm/Company modi Realty/miryalaguda up		Project AVR	
Sl. No.	Bill No.	Bill Date	Bill amount
1	1761	23/12/21	1,50,405.75/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			150,405.75/-
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN
1.	1184	23/12/21	101132 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			150,405.75/-
Amount E – PO / WO value:			304,432.92/-
Amount F – Difference (A – E): GST-18%			154,027.17/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		10/1/22	
Remarks: part bill -			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign: Snehg			
Date: 5/1/22			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



TAX INVOICE

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (Telangana State)

GST No. : 36AEPPP5661P1ZI		PAN No. AEPPP5661P		State Code : 36	
Bill to <u>MODI REALTY</u> <u>(MIRYALGUDA) LLP.</u> <u>GULMINAR HOMES</u>		Shipped to <u>MIRYALGUDA</u> <u>NALGONDA DIST.</u>		Invoice No 1761 Date <u>23/12/21</u> L.R. No. <u>1184</u> Date <u>23/12/21</u>	
Party's GST No. <u>36ABC F M 6774 G 2 Z Z</u>					
State Code : <u>36</u> Order No. <u>83763</u>		Date : <u>21/12/21</u>			
S. No.	HSN Code	Description	Qty.	Rate	Amount ₹ P.
①	6810	GREY TILES 13"x13" - 900 ^{mm}	1125 SFT	29/70	33412.50
②	6810	RED " " - 400 ^{mm}	500 SFT	29/70	14850.00
③	6810	GREY PAVER BLOCK 8"x4" 9000 ^{mm}	2000 SFT	39/60	79200.00
RS. 1,50,406/-					
 INWARD Inward No: 15090 Dt: 24/12/21 IRN No: 101132 Dt: 27/12/21 Received By: <u>secwast</u> Sign: <u>[Signature]</u> Modi Realty (Miryalguda) LLP					
Rupees <u>One Lakh Fifty Thousand</u> <u>Four Hundred Six Rupees</u> <u>only.</u>				Total 1,27,462.50	
We Bank with : <u>LORRY - AP-24</u>				SGST@ 9 % 11471.62	
Branch : <u>TA - 2169</u>				CGST@ 9 % 11471.62	
A/c. :				IGST@ - % -	
IFSC :				G. Total 1,50,405.75	
Goods once sold will not be taken back or exchanged. Subject to Hyderabad Jurisdiction				For PURNIMA MOSAIC TILES	
E. & O. E.				Receiver's Signature <u>[Signature]</u>	


PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T. S.)

To, MODI REALTY (MIRYALGUDA) No. **1184**LLP. P.O.N. - 83763
AYR GULMOHAR HOMESDate 23/12/21

Please receive the undermentioned Material in good Condition

S.No.	PARTICULARS	HSN Code	Qty.	Rate
①	GREY Tiles 13x13		9000-N 1125 SFT	
②	RED "		4000-N 500-SFT	
③	GREY Paver 8"x8"		9000-N 2000 SFT	



LORRY
AP 24
TA - 2169

INWARD
Inward No: 15090 Date: 24/12/21
ARN No: 10/132 Date: 27/12/21
Security Sign: [Signature]
Modi Realty (Miryalguda) LLP

GST No. : 36AEPPP5661P1ZI

For PURNIMA MOSAIC TILES

Receiver's Signature

Purchase Order

83763

15.12.21 11:28:55

Page(s) 1 Of 1

21-12-2021 11:51:02

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details				
Purnima Mosaic Tiles Sy.No. 843/A, Near Check Post, Medchal, R.R.Dist. 501 401 GSTIN 36AEPPP5661P1ZI 27531972	NA 9849195298	Doc No	83763	165547
		Doc Date	21-12-2021	
		Quote No	Nil	
		Quote Date	27-09-2018	
		SupplyType	Supply	

Kind Attn : Bharat Patel

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9027 - Tiles - Cement floor - 13 In x13 In - sft Parking designer tiles 20 to 25mm thickness - Grey Colour	2,015.00	29.70	0.00	18.00	70,617.69
2 9027 - Tiles - Cement floor - 13 In x13 In - sft Parking designer tiles 20 to 25mm thickness - Red Colour	825.00	29.70	0.00	18.00	28,912.95
3 8529 - Stone - other - Pavers - Other - Sft. Rectangular - Grey Colour - 8" x 4" x 60mm	3,540.00	39.60	0.00	18.00	165,417.12
4 8529 - Stone - other - Pavers - Other - Sft. Rectangular - Red Colour - 8" x 4" x 60mm	845.00	39.60	0.00	18.00	39,485.16
Total Order Value . . .					304,432.92
Rupees : Three Lakh(s) Four Thousand Four Hundred Thirty Two and Paise Ninty Two Only.					

Terms and Conditions :-

Specification / Brand	Circular no. 841(c), As per approved guideline rates by MD on dtd. 27/09/2018.
Payment Terms	50% payment at the time of PO and balance on completing work.
Tax	All taxes included in above price.
Delivery Date	Within 7 days
Delivery Location	AVR Gulmohar Homes Sy no-786, Miryalguda, Nalgonda Dist. Phone. 9550139944
Penalty For Delay	*Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Rs: 1,52,217/- to be pay vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 01,13,14,20,26,44,50,53,71,85.
Completion Date	Work shall be completed within 4days from the date of the work order.
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

Part Bill received of R.I.D. 1009
B.no: 1761 and Bal. Bill no
23/12/21
received
af
4/1/22

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Purnima Mosaic Tiles**

Name : _____


Name : _____

Date : ____/____/____

1561

Requisition Form - Pavers and Parking Tiles																								
Company			Modi Reality Miryalag		Site & Phase		AVR Gulmohar Homes																	
Req. no.			165547		Req. Date		15-12-2021																	
Material required before			18-12-2021		ID no.		72123																	
Prepared by:			Zakir		Approved by (sign):																			
Villa no:			01,13,14,20,26,44,50,53,71,85																					
Type A1 (Single/Double/Duplex) 1250/2340 Sft Order value:			5.0		Villas																			
Type A2 (Single/Double/Duplex) 1250/2340 Sft Order value:			5.0		Villas																			
S No.			Item Description		Units		Qty required for Type A1 Order value in SFT:		Qty required for Type A2 Order value SFT:		Type A1 villa requirement		Type A2 villa requirement		Quantity required in SFT		Qty Available at site in SFT		Balance Qty to be ordered in SFT		Inward No		Date	
1			Parking tiles (13"x13") Grey Colour		Sft		210.00		195.00		5.00		5.00		2,025.00		10.00		2,015.00					
2			Parking tiles (13"x13") Red Colour		Sft		95.00		80.00		5.00		5.00		875.00		50.00		825.00					
3			Pavers around villa (8"x4") Grey Colour 60mm Thick)		Sft		378.00		350.00		5.00		5.00		3,640.00		100.00		3,540.00					
4			Pavers around villa (4"x4") Grey Colour 60mm Thick)		Sft		-		-		-		-		-		-		-					
5			Footpath Pavers (8"x4") Red Colour 60mm Thick		Sft		120.00		65.00		5.00		5.00		925.00		80.00		845.00					
6			Footpath Pavers (4"x4") Red Colour 60mm Thick		Sft		-		-		-		-		-		-		-					
Total					sft														7,225.00					

82363



Estimate/Draft PO

Page(s) 1 Of 1

18-12-2021 14:25:51

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Purnima Mosaic Tiles
Sy.No. 843/A, Near Check Post, Medchal, R.R.Dist. 501 401

GSTIN 36AEP5661P1ZI

NA

27531972

9849195298

Doc No	83763	165547
Doc Date	18-12-2021	
Quote No	Nil	
Quote Date	27-09-2018	
SupplyType	Supply	

Kind Attn : Bharat Patel

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9027 - Tiles - Cement floor - 13 In x13 In - sft Parking designer tiles 20 to 25mm thickness - Grey Colour	2,015.00	29.70	0.00	18.00	70,617.69
2 9027 - Tiles - Cement floor - 13 In x13 In - sft Parking designer tiles 20 to 25mm thickness - Red Colour	825.00	29.70	0.00	18.00	28,912.95
3 8529 - Stone - other - Pavers - Other - Sft. Rectangular - Grey Colour - 8" x 4" x 60mm	3,540.00	39.60	0.00	18.00	165,417.12
4 8529 - Stone - other - Pavers - Other - Sft. Rectangular - Red Colour - 8" x 4" x 60mm	845.00	39.60	0.00	18.00	39,485.16
Total Order Value . . .					304,432.92

Rupees : Three Lakh(s) Four Thousand Four Hundred Thirty Two and Paise Ninty Two Only.

Terms and Conditions :-

Specification / Brand Circular no. 841(c), As per approved guideline rates by MD on dtd. 27/09/2018.

Payment Terms 50% payment at the time of PO and balance on completing work.

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay *Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Rs. 1,52,217/- to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 01,13,14,20,26,44,50,53,71,85.

Completion Date Work shall be completed within 4days from the date of the work order.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

APPROVED BY**20 DEC 2021****SOHAM MODI
MANAGING DIRECTOR****For MDs APPROVAL**

- ☒ High Value/quantity beyond limits.
☐ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

Accepted the above Terms And Conditions

For **Purnima Mosaic Tiles**For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____