

1027

PURCHASE DIVISION
Advice for approval for credit to supplier

①

Date:	11/1/22	Prepared by:	Sucha
PO/WO no.	83079	PO / WO Date.	29/11/21
Supplier Name	KPR INFRA	PO/WO amount	66,000/-
Firm/Company	G.V. Reserch Centre Pvt Ltd	Project	Pinnopolis
Sl. No.	Bill No.	Bill Date	Bill amount
1	87	30/11/21	66,000/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			66,000/-
Sl. No.	DC No	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits :			Short fall 3550/-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			66,000/- - 3550/- = 62,450/-
Amount E – PO / WO value:			66,000/-
Amount F – Difference (A – E): GST-18%			3550/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☒ No	
Payment – due date		17/1/22	
Remarks: final bill -			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	Sucha		
Date	11/1/22		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

K P R INFRA H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR, HABSIGUDA MEDCHAL MALKAJGIRI 500007 GSTIN/UIN: 36AARFK4673N1ZG State Name : Telangana, Code : 36 E-Mail : kprinfra7@gmail.com	Invoice No. 87 Delivery Note	Dated 30-Nov-2021 Mode/Terms of Payment
Buyer G V Reserch Centers Pvt Ltd 5-4-187/3&4 ,II Nd Floor, Soham Mansion, MG Road Secunderabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 665 TO 666 Buyer's Order No. 83079 164200 Despatch Document No.	Other Reference(s) Dated 29-Nov-2021 Delivery Note Date
	Despatched through Destination	
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	DLC	38245010	22.00 CUM	2,542.36	CUM	55,932.00
	SGST				9 %	5,033.88
	CGST				9 %	5,033.88
	Round Off					0.24
	Total		22.00 CUM			₹ 66,000.00

Amount Chargeable (in words) E. & O.E

INR Sixty Six Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	55,932.00	9%	5,033.88	9%	5,033.88	10,067.76
Total	55,932.00		5,033.88		5,033.88	10,067.76

Tax Amount (in words) : **INR Ten Thousand Sixty Seven and Seventy Six paise Only**

Company's PAN : AARFK4673N Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : AXIS BANK A/c No. : 917020040783531 Branch & IFS Code : TARNAKA & UTIB00000027 for K P R INFRA Authorised Signatory
---	--

This is a Computer Generated Invoice



GVR Modi (Thurkapally) Kpr					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	DLC
19-Nov-2021	665	1889	12.00 cum	3000.00/cum	36000.00
19-Nov-2021	666	1889	10.00 cum	3000.00/cum	30000.00
			22.00 cum		66000.00

Purchase Order

Page(s) 1 Of 1

29-11-2021 1:00:27 PM

Original /



83079

25.11.21 3:42:03

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

KPR INFRA

H NO

1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.

9640496402

Doc No	83079	164200
Doc Date	29-11-2021	
Quote No	NIL	
Quote Date	29-11-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs.	22.00	3,000.00	0.00	0.00	66,000.00
Total Order Value . . .					66,000.00

Rupees : Sixty Six Thousand Only.

Terms and Conditions :-**Specification / Brand** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment as per actual receipt of material.Above material for ETP Raft purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Turkapally GVRC Contact Person Mr Ramesh Reddy-9848134856.**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSLP stock
☐ Other

APPROVED BY**30 NOV 2021****SOHAM MODI
MANAGING DIRECTOR**

Shortfall = $\frac{2840 \times 3000}{2400} = 3550/-$

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Name : _____

Date : ___/___/___

Accepted the above Terms And Conditions

For **KPR INFRA**

Requisition Form

1480

Company Name:	GV Research Centers Pvt Ltd.	Date:	27.11.2021
Site & Phase:	Innopolis.	Time:	11:00
Supplier	Mohd. Ishaq KPR Infotech	Req. No.	164199 164200
Material required before date:		ID No.	71577

No	Description	Size	Quantity	Units	Inward No	Date
1.	DLC (M10)		22	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO
83079.

APPROVED
29 NOV 2021
MINISH PARIKH
MANAGER PROCUREMENT

Remarks: towards ETP Raft purpose.

Prepared By	Ramesh reddy	Approved by	Mr. Ramesh reddy
Sign. & Date	27.11.2021	Sign. & Date	27.11.2021

Note:

27/11/2021

W

VH
27/11/2021

APPROVED BY
30 NOV 2021
SOHAM MODI
MANAGING DIRECTOR


Internal memo no. 903/35/A
Annexure - B
DLC pour report(M10)

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	ETP Raft purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	KPR INFRA	Slab no.:	
Requisition nos.:	164200	A. Estimated quantity:	22M3
PO nos.:	83079	B. Requisition quantity:	22M3
		C. Actual quantity poured	22M3
		D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.11.2021	10:50	11:08	11:15	12	665	28800	27450	1350			
2.	19.11.2021	11:35	11:50	12:01	10	666	24000	22510	1490			
3.												
4.												
5.												
6.												
Total:					22M3		52800	49960	2840			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase.gvresearchproperties.com and report audit to audit.gvresearchproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site



short fall

From: Purchase . (purchase@modiproperties.com)

To: kprinfra7@gmail.com; prabhakar@modiproperties.com

Cc: minish@modiproperties.com

Date: Friday, January 14, 2022, 11:47 AM GMT+5:30

To

Mr. Purshottam Reddy,
KPR INFRA Plant,

Dear Sir,

We received short quantity against your Invoice no.87 & Dt.30/11/21 against our PO No.83079& Dt29/11/21 for 2840kgs, Amt. 3550/- deducting for the same.