

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date: 17/1/22		Prepared by: Sneha.		Serial no. 1135	
Supplier name: KPR INFRA		HO inward no.			
Firm/Company: Mod. Housing Pvt Ltd.		Project: Silveroak village part - IV		HO received date	
PO/WO date: 23/12/21		PO/WO No. 83836		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	128	5/1/22	45,000/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		45,000/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.: power report attached	Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges		
Amount C – Other Debits :		
Amount D (D=A+B-C) – Amount to be credited to the supplier:		45,000/-
Amount E – PO / WO value:		45,000/-
Amount F – Difference (A – E):		-
Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date	24/12/22	
Remarks: final bill -		

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Sneha	MINISH PARIKH			
Sign:	Sneha	17 JAN 2022			
Date:	17/1/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

INVOICE

K P R INFRA

H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR,
HABSIGUDA MEDCHAL MALKAJGIRI
500007

E-mail : kprinfra7@gmail.com

Invoice No.

128

Dated

5-Jan-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

44 TO 50'

Other Reference(s)

Buyer

MODI HOUSING PVT.LTD

5-4-187/3&4,IIND FLOOR, M.G.ROAD,
SECUNDERABAD

Buyer's Order No.

83836 15093

Dated

23-Dec-2021

Despatch Document No.

Dated

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	Quantity	Rate	per	Amount
1	M10	15.00 CUM	2,542.40	CUM	38,136.00
	SGST		9 %		3,432.24
	CGST		9 %		3,432.24
	Less :				(-)0.48
	Round Off				
Total		15.00 CUM			45,000.00

Amount Chargeable (in words)

₹ Forty Five Thousand Only

E. & O.E



Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice

Purchase Order

Page(s) 2 Of 1

23-12-2021 10:36:19 AM

Orig



5:35:00

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secundr apdu - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

KPR INFRA
H NO
1-2-6/18&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.

9640496402

Doc No	83836	185093
Doc Date	23-12-2021	
Quote No	NIL	
Quote Date	23-12-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	15.00	3,000.00	0.00	0.00	45,000.00
Total Order Value . . .					45,000.00

Rupees : Fourty Five Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for Commercial complex PCC purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Cherlapally Contact Person Mr Purshottam-9502177288.

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name :

[Signature]
23/12/2021

Name : _____

Accepted the above Terms And Conditions

For **KPR INFRA**

Date : __/__/__

Company Name:		MHPLSOV		Date:		21-12-2021	
Site & Phase :		MHPLSOV -III		Time:		10.00	
Supplier				Req. No.		185093	
Material required before date:			urgent		ID No.		72261
No	Description			Size	Quantity	Units	Inward No
1	RMC			M10	15	CUM	
2							
3							
4							
5							
6							
7							
Remarks: - For Commercial complex PCC purpose							
Prepared By		B.Meenakshi		Approved by			
Sign.& Date		21-12-2021		Sign. & Date			

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

RMC pour report

Company/ firm:	MHPL SOV	Project:	SOV	A. Estimated quantity:	15 Cu Mtrs
Flat / Villa no.:	Commercial Complex	Block No.:	SOV Part-3	B. Requisition quantity:	15 Cu Mtrs
Slab no.:	CC Complex-PCC	PO Nos.	83836	C. Actual quantity poured:	15 Cu mtrs
Requisition nos.:	185093	Supplier:		D. Difference (C-A):	0 Cu mtrs
Sign of security		Sign of Admin	Meenakshi	Sign of Project manager	27 DEC 2021
Date	27.12.2021	Date	27.12.2021	Date	Project Manager K. Purushotham (S.O.V.LLP)

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	23.12.21	11:35	6 cu mtrs	044	14,400 Kgs	14430 Kgs	-	166	101164
2.	23.12.21	14:50	6 cu mtrs	047	14,400 Kgs	14590 Kgs	-	167	101167
3.	23.12.21	16:50	3 cu mtrs	050	7,200 Kgs	7300 Kgs	-	169	101170
4.									
5.									
6.									
Total:			15 cumtrs		36000 Kgs	36320 Kgs			
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.