Remarks from site on the 'Requisition by Site Report' of purchase division

e() ;

Company: MRG					Date:	1	8-01-2022			
Site: BRGV					Prepared by:		J.Soundarya			
Report From / To 08-01-2			022 to 14-01-2022		Approved by:		Sarwar			
Report Date 18-01-2			022				ui mu			
List of requisit	ions num	bers mis	ssing in the report	t*:						
List of requisit	ions whe	re PO/W	O not prepared :	3 working	days after requisit	ion:				
Req No.	No. Req Date		Serial no of Item Description item in Req.		Reason for not preparing PO/WO#					
95027	12-01-2022		1	MI Camera		PO to be issue				
95024	12-01-2022		1,2	Lights		PO to be issue				
95023	11-01-2022		1	Canon Camera		PO to be issue				
94987	87 15-12-2021		1	Foldable opening MS gate		PO to be issue				
List of requisit	tions whe	re PO/V	VO is prepared an	d itams he	avo not hoon receive		e beyond the lead time:			
Req No.	Rea	Date	Serial no of	Tto-	Description					
2.04 1.01	Keq 110. Keq		item in Req.		Item Description		Details of discussion with supplier			
95028	13-01-2022		1	Wall care putty		Material is ready at SSLLP, we will get materia within two working days.				
95026	12-01	-2022	1 to 10	Switches		Material is ready at SSLLP, We will get material by Wednesday.				
95025	12-01-2022		1	Light		Material is ready at SSLLP, we will get materia within two working days.				
95022	11-01	-2022	1	Wooden Document scanner		Material is ready at SSLLP, We will get material by Wednesday.				
95019	10-01	-2022	1	Tan brown granite		Material is ready at SSLLP, We will get material by Wednesday				
95018	10-01	-2022	1	Shera Cladding boards		Spoken with supplier, We will get materia within two working days.				
95015	08-01-	-2022	1,2	Tubelights, Syntex box		Material is ready at SSLLP, we will get materia within two working days.				
95009	30-12-2		1	Travertine Carolina		Material is ready at SSLLP, we will get material within two working days.				
95008	5008 30-12-2		1	Vertified tiles		Material is ready at SSLLP, We will get materia by Wednesday.				
95006	95006 27-12-202		1	Labour helmets & Jackets		Partly received from SSLLP.				
95003	3 23-12-2021		4	Vetrified tiles		Material is ready at SSLLP, we will get materia within two working days.				
94996	18-12-2021		1, 2	PVC Wenge Ceiling, U Patti		Material is ready with supplier, we will go material by Wednesday.				
94990		2-2021	1				Online purchase			
94989	15-12	2-2021	1	Wall cu	Vall cutting wheels		Spoken with supplier, We will get materia within two working days.			
94982	09-12-2021		1 to 6	Nuvan liguid, Blitex powder, DAP, Urea		Partly received from Supplier				
94980	09-12-2021		1 to 10	Panel Doors		Partly received from SSLLP				
94950	12-11-2021		1	Laptop bags		Online purchase				
94946 05-11-2021		1-2021	1 to 6	Gardening material		Material is Ready with supplier. We will ge material within two working days				
94942	42 03-11-2		1	Pendrive		_	e purchase			
94940	02-1	1-2021	1	Shabad	Stone	Mater	ial is Ready at SSLLP, we will ge			

A					material by	Tuesday			
94923 20-10-2021		2,3,6	AI Windows				with supplier,	we will	
					material within two working days.				
94902	09-10-2021	1,3,4	Templates		Partly received fro SSLLP.				
	asses issued this	week:	From No.			To No.			
Delivery van			8 th 11 th 12 th 13						
Inward repor	t (MRN/other) &	stock report ema	iled in pdf format to purchase?		Yes / No				
Items not ord	lered but receive	d:							
Other correct	tions & remarks:								
	el & cement stoc	ck							
Sl. No	Tor size	Wt per mtr	Wt. for 12 mtr	Stock at site			Previous stock in Kgs		
		kgs	rod – kgs	- no of rods					
1.	8mm	.395	4.74						
2.	10mm	.617	7.404						
3.	12mm	.89	10.68						
4.	16mm	1.58	18.96			-			
5.	20mm	2.47	29.64						
6.	25mm	3.86	46.32						
7.	32mm	6.32	75.84						
8.	Binding wire		-						
OPC stock		OPC last		PPC/PSC	30		PPC/PSC last		
		weeks stock		stock			weeks stock		
Details		Project Manager		Admin Officer/Manager			Admin Audit		
Sign		SudghSun		J. Soundays.					
Date		98-01-2022		18-01-2022			7		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and raikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis.

5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO – under fabrication, WO – material for fabrication not received, WO – material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!