

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 17/1/22		Prepared by: H. da		Serial no. 1186	
Supplier name: Sai Arisht steel				HO inward no. -	
Firm/Company: SSLP		Project: SHLP Sr		HO received date: -	
PO/WO date: 30/12/21		PO/WO No. 84082		Scan ID. -	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1335	3/1/22	2,95,307/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		2,84,970/-
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.: 101899	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges		10,337/-
Amount C – Other Debits :		-
Amount D (D=A+B-C) – Amount to be credited to the supplier:		2,95,307/-
Amount E – PO / WO value:		2,70,727/-
Amount F – Difference (A – E):		24,580/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other
Payment – due date		24/1/22
Remarks:		

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	H. da	P. da			
Sign:					
Date	17/1/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e. advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)



Place of Supply : Telangana

Invoice No.	e-Way Bill No.	Dated
1335/21-22	171419895920	3-Jan-22
Delivery Note	Mode/Terms of Payment	
1335		
Reference No. & Date.	Other References	
Buyer's Order No.	Dated	
84082/169305	30-Dec-21	
Dispatch Doc No.	Delivery Note Date	
	3-Jan-22	
Dispatched through	Destination	
By Road		
Bill of Lading/LR-RR No.	Motor Vehicle No.	
	AP 10 V 1832	
Terms of Delivery		

SUMMIT SALES LLP
IN WARD
No: 89465
Date: 7/10
Sign: L
R.R. DIST.

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
72162100	2,50,260.00	9%	22,523.40	9%	22,523.40	45,046.80
	Total		22,523.40		22,523.40	45,046.80

Branch & IFS Code: **Mumabi & DBSS0IN0811**

Authorised Signatory:

This is a Computer Generated Invoice

Subject to Secunderabad Jurisdiction



SRI ARIHANT STEELS

Iron & Steel, Hardware & Project Suppliers

17, F.F., H.M. Ishaque Estate, M.G. Road, Secunderabad - 500 003.

Office : 040-48512299, E-mail : sriarhantsteels@gmail.com

1335

GSTIN : 36ADZPG3609B1ZK

No.

DELIVER CHALLAN / TAX INVOICE

Date : 03.01.2022

Quotation No. <u>Verbal</u>	P.O. No. : <u>84082 / 169305</u>
Quotation Date : <u>30.12.21</u>	P.O. Date : <u>30.12.21</u>
Vehicle No : <u>AP 10 V 1832</u>	Way Bill No. : <u>171419895920</u>
Details of Receiver (Billed to) <u>Summit Sales LLP</u> <u>5-4-187/394 IInd Floor, MG Road</u> <u>Secunderabad-03</u> GSTIN: <u>36ACQFS2044C1Z7</u>	Details of Consignee (Shipped to) <u>Summit Housing LLP</u> <u>Behind Kingston PG College</u> <u>Chelapally Hyderabad-500062</u> <u>Hamendra 9618244433</u>

S.No.	DESCRIPTION	HSN/SAC	Quantity	Units	Rate	Amount
1)	Ms Angle 50x50x8	72162100	2.320	MTS	57500	133400
2)	Ms Angle 75x75x6	72162100	1.880	MTS	57500	108100
			4.200			241500
					loading	1260
					freight	7500
						250260
					CGst 9%	22523 40
					SGst 9%	22523 40
					Round off	0 20
						295307 00

INWARD	
Inward No: <u>17489</u>	Dt: <u>5/01/22</u>
MRN No: <u>101899</u>	Dt: <u>7/01/22</u>
Received By: _____	Sign: <u>9</u>
SUMMIT SALES LLP	

INWARD	
Inward No: <u>10602</u>	Dt: <u>3/1/22</u>
MRN No: _____	Dt: _____
Received By: _____	Sign: <u>8</u>
SUMMIT SALES LLP	

Terms Conditions

1. We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
2. Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.
3. After Due date Credit charges will be charged @24% PA., or 40/- Rs. PMT till the date of receipt which ever is higher
4. UDYAM : UDYAM-TS-02-0006685

For SRI ARIHANT STEELS

Authorised Signatory

Purchase Order

Page(s) 1 Of 1

30-12-2021 14:53:09



84082

5:44:06

From Company : **Summit Sales LLP**

5-4-187/3&4, II nd floor, MG Road, Secunderabad-500003.

G S T No. : 36ACQFS2044C1Z7

Supplier Details

Sri Arihant Steels

Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road, Secunderabad-500003

GSTIN 36ADZPG3609B1ZK

66382042/27816848

9246825558

Doc No

84082

169305

Doc Date

30-12-2021

Quote No

Nil

Quote Date

30-12-2021

SupplyType

Supply

Kind Attn : Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8026 - Steel - other - MS L angle - 3 In x6mm - kgs 42 lengths	1,722.00	57.50	0.00	18.00	116,837.70
2 8025 - Steel - other - MS L angle - 2 In x6mm - kgs 84 lengths	2,268.00	57.50	0.00	18.00	153,883.80
Total Order Value . . .					270,721.50

Rupees : Two Lakh(s) Seventy Thousand Seven Hundred Twenty One and Paise Fifty Only.

Terms and Conditions :-**Specification / Brand** Items in sl.no. 1 shall be of 41kgs & sl.no. 2- 27kgs approx. weight per 18' length. weighment slip must be attached.**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next day.**Delivery Location** Summit Housing LLP

Cherlapally, Behind Kingston PG college, Hyderabad

Phone. 9618244433, Hamendra

Penalty For Delay Nil**Transportation Cost** Extra.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Final payment as per actual weighment. Above order for GVRC ETP/STP Tank purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'For **Summit Sales LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Name : _____

Name : _____

Date : __/__/__


Requisition Form

Company Name:		SUMMIT SALES LLP		Date:		27-12-2021	
Site & Phase :		SUMMIT HOUSING LLP		Time:		11:00PM	
Supplier				Req. No.		169305	
Material required before date:					ID No.		72407
S.No	Description	Size	Quantity	Units	Inward No	Date	
1	MS L Angle	75x75x6mm thick	42	Nos			
2	MS L Angle	50x50x6mmthick	84	Lengths			
Remarks: For Making Of L Angle Frame For GVRC Site (ETP/SP Taug Purpose).							
Prepared By		Vanajakshi					
Sign.& Date		27-12-2021		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.



Handwritten signature and date: 28/12/2021

Approval for making PO/WO/RO				Prepared by:	T.D.Murthy	Date:	28-12-2021	Sign:	
Company: Summit Sales LLP				Site:	SHLLP	Req. No:	169305	Req date:	27-12-2021
Rates / quotation comparison.					Vendor 1	Vendor 1	Vendor 2	Vendor 2	Vendor 3
Vendor Name					Dilpreet tubes		Sri Arihant Steels		
S No	Item	Qty	Units	Rate 1	Amount 1	Rate 2	Amount 2	Rate 3	Amount 3
1	MS L Angle - 75 x 75 x 6mm - 42 lengths (Each length 41kgs)	1,722.00	kgs	62.12	1,06,962.03	57.50	99,015.00	-	-
2	MS L Angle - 50 x 50 x 6mm - 84 lengths (Each length 27kgs)	2,268.00	kgs	62.12	1,40,876.82	57.50	1,30,410.00	-	-
3		-	kgs	-	-	-	-	-	-
4		-	kgs	-	-	-	-	-	-
5		-	kgs	-	-	-	-	-	-
Total		3,990.00			2,47,838.85		2,29,425.00		-
Payment terms:				Within 15days of delivery of all materials & production of bill.					
Taxes:				GST extra @18%					
Transportation & Other charges:				Extra					
Approved rate / vendor for supply of material									
S No	Item	Qty	Units	Rate	Amount	Vendor			
1	MS L Angle - 75 x 75 x 6mm - 42 lengths (Each length 41kgs)	1,722.00	kgs	57.50	99,015.00	Sri Arihant Steels			
2	MS L Angle - 50 x 50 x 6mm - 84 lengths (Each length 27kgs)	2,268.00	kgs	57.50	1,30,410.00				
3		-	kgs	-	-				
4		-	kgs	-	-				
5		-	kgs	-	-				
Total		3,990.00			2,29,425.00				
Payment terms:				Within 15days of delivery of all materials & production of bill.					
Taxes:				GST extra @18%					
Transportation & Other charges:				Extra					
Remarks:									
Approved by MD:									
Date:									
Note: Purchased manager is hereby authorized to issue this PO/RO/WO as per terms prescribed in Cir no 300(f)									


APPROVED BY
29 DEC 2021
SOHAM MODI
MANAGING DIRECTOR

For MDs APPROVAL


- ☒ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSSLP stock
- ☐ Other

Handwritten: 28/12/2021

Handwritten: T.D. Murthy 28/12/21



Opening slab for SC



STP Sizes as per Site Conditions						
S.no	Operable slab	Size (Inner to Inner)		Sizes including bearing		Nos
		Length	Width	Length	Width	
1	SC	1500	850	1700	1050	3
2	OCC	1500	1050	1700	1200	3
3	OG	2050	1600	2250	1800	4
4	FFI	2200	1450	2400	1650	4
5	SHT	2000	2000	2200	2200	4

ETP Sizes as per Site Conditions						
S.no	Operable slab	Size (Inner to Inner)		Sizes including bearing		Nos
		Length	Width	Length	Width	
1	SC	1400	850	1600	1050	3
2	OCC	1400	1050	1600	1200	3
3	OG	2000	1600	2200	1800	4
4	HT	3000	1000	3200	1200	6
5	SHT	4100	1650	4300	1850	8

Description	Direction	Owners & Developers :	Date :	23/12/2021	Promoted by
ETP/STP Removable slab details		Genome Valley Research Center PVT. LTD	Prepared By :	Imran	Modi Properties &
		Project Name & Phase :	Approved By :	Soham Modi	Investments Pvt. Ltd.
		GVRC	Scale :	N.T.S	Phone: +91-40-66335551