

Prepared by:		T.D. Murthy			
Report Date		22-01-2022			
Site		Silver Oak Villas LLP			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
156606	14-12-2021	Toys & Story books	Promotions to followup		
156616	07-01-2022	Capacitor 3 phase	PO to be issue		
156619	12-01-2022	Acrylic Sheet	PO issued no. 84761, contact supplier		
List of requisitions Where PO/WO is prepared and items have not received at site					
156583	08-11-2021	Extension nipple	Collect from SSLLP		
156603	26-11-2021	MI CC Cameras	Collect from SSLLP		
156607	17-12-2021	CP Materials	Collect from SSLLP		
156615	29-12-2021	CP Nipple & EWC Rag bolts	Delivered		
156617	12-01-2021	Carpet Grass	Delivered		

T.D. Murthy
21/1/22

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP	Date:	17-01-2022
Site:	Silver Oak Villas	Prepared by:	B.Meenakshi
Report From / To	07-1-2022 to 15.01.2022(fri to sat)	Approved by:	K Purshotham
Report Date	17-01-2022		

List of requisitions numbers missing in the report:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO [#]
156606	14-12-2021	02	Toys & story books	PO to be issued
156616	07-01-2022	1	Capacitor bank 3 phase	
156619	12-01-2022	1	Acralic sheet	84761

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
156583	08-11-2021	01	Extension nipple	Stock is available and will be delivered by Tuesday
156603	26-11-2021	01	MI CC cameras	Supplier didn't receive the payment cheque
156607	17-12-2021	02	CP- stock cock 1/2"- 20 nos pending & PVC waste pipe- 12 nos pending	Stock is available and will be delivered by Tuesday
156615	29-12-2021	02	CP- nipple & EWC rag bolts	Stock is available and will be delivered by Tuesday
156617	12-01-2022	1	Carpet grass	

No. of gate passes issued this week:

Nil/6	From No.	Nil	To No.	Nil
-------	----------	-----	--------	-----

Delivery van site visit on: 1

07.01.22, 10.1.22, 12.01.22,

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes / No

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-				
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign						
Date	17-01-2022			17-01-2022		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajakumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MLDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up = DO NOT CALL PURCHASE!