PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	22 1 28	Prepared by	Baby	kas Serial no.		- 0-1792
Supplier name	Sx 4		tech !	HO inwa	rd no.	
Firm/Company	MPPL	Project	MO	HO recei	ved date	
PO/WO date	B1 12/21	PO/WO No:	8400	Saan ID		
Si no.	Bill no.		Bill date	Bill amoun	Bill amount Or	
1.	1332	3	1 22	1,60,300	5-60	₩ Yes □ No
2.				1		□ Yes □ No
3.		: :				□ Yes □ No
4.						□ Yes □ No
Amount A - Bills	total (Excluding Trans	nsport & Hamali C	harges):		1.6	0,303-00
Proof of delivery	by way of: DCs/bill	Steel report	RMC pour repo	rt 🗆 Solid block re		
MRN				Proof of delivery		Xes 🗆 No
nos.:	•		>	matches MRN		
Amount B –Other	Credits : Transportat	ion charges			-	
Amount C -Other	Debits:				_	
Amount D (D=A+	B-C) - Amount to be	credited to the sup	oplier:		1,6	0,303-00
Amount E – PO /	WO value:					0,982-00
Amount F - Diffe	rence (A - E):				-	
Quantity received	as per PO /WO	√2 Ye	s 🗆 Excess recei	ved Short received	d 🗆 Part	received
Close PO / WO		Yes	s 🗆 No – wait fo	r balance material	Other	
Payment - due dat	e		84/1/2	2		
Remarks:			000			
		4				
Approved by	Purchase Officer	Purchase	MD	Accoun	ntant	Accounts
Name:		Manager				Manager
Sign:	The option of	Pabhaki				
Date		0 1001 0000				
Approval limit	Upto 20k	2 JAN 2022 Above 20k	Above 100l	Upto 20k		Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Sri Arthant Steels # 17, 1st Floor, H.M. Ishaque Estate M.G. Road, Secunderabad. GSTIN/UIN: 36ADZPG3609B1ZK State Name: Telangana, Code: 36

E-Mail: sriarihantsteels@gmail.com

Consignee (Ship to)

Modi Properties Pvt Ltd MAY FLOWER PLATINUM Nachaaram Hyderabad

36AABCM4761E1ZM GSTIN/IIIN Telangana, Code: 36 State Name

Buyer (Bill to)

Modi Properties Pvt Ltd

5-4-187/3 & 4. II Floor M.G.Road

Secunderabad

36AABCM4761E1ZM GSTIN/UIN Telangana, Code: 36 State Name

Invoice No. e-Way Bill No. Dated 1332/21-22 121419849456 3-Jan-22 Delivery Note Mode/Terms of Payment 1332 Reference No. & Date. Other References Buyer's Order No. Dated 84099/178286 31-Dec-21 Dispatch Doc No. Delivery Note Date 3-Jan-22 Dispatched through Destination By Road Bill of Lading/LR-RR No. Motor Vehicle No. TS 07 UB 2069

Terms of Delivery

	Description of Go	pods	HSN/SAC	Quantity	Rate	per	Amount
TMT Bars,	, Rebars - 721420		721420	2.470 TN	55,000.00	TN	1,35,850.00
		CGST @ 9% SGST @ 9%	6		9	%	12,226.50 12,226.50
		SALES					
		IN WARRED FOR					
		(i) Dato: 4					

Amount Chargeable (in words)

INR One Lakh Sixty Thousand Three Hundred Three Only

HSN/SAC	Taxable	Cer	ntral Tax	St	ate Tax	Total
	Value	Rate	Amount	Rate	Amount	Tax Amount
721420	1,35,850.00	9%	12,226.50	9%	12,226.50	24,453.00
Total	1.35,850.00		12,226.50		12,226.50	24,453.00

Tax Amount (in words) INR Twenty Four Thousand Four Hundred Fifty Three Only

Declaration

1. We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct. 2. Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is

specified as per Purchase order.

3.After Due date Credit charges will be charged @ 24 % PA.,

0r40I-Rs PMT, till the date of receipt, which ever is higher.

4. MSME UDYAM: UDYAM-TS-02-0006685

Total

Company's Bank Details A/c Holder's Name Sri Arihant Steels

Bank Name DBS Bank India Ltd A/c No : - 856200069474

2.470 TN

A/c No. 856200069474

Branch & IFS Code: Mumabi & DBSS0IN0811

for Sri Arihant Steels

₹ 1,60,303.00

SUBJECT TO SECUNDERABAD JURISDICTION

This is a Computer Generated Invoice



Subject to Secunderabad Jurisdiciton



No.

SRI ARIHANT STEELS

Iron & Steel, Hardware & Project Suppliers

17, F.F., H.M. Ishaque Estate, M.G. Road, Secunderabad - 500 003. Office: 040-48512299, E-mail: sriarihantsteels@gmail.com

1332

GSTIN: 36ADZPG3609B1ZK

DELIVER CHALLAN / TAX INVOICE

Date: 03.01 . 2022

Quotation No. Verbal	P.O. No.: 8H099 178286
Quotation Date: 31-12-21	P.O. Date: 31-12-21
Vehicle No.: TS 07 UB 2069	Way Bill No.: 121419849456
Details of Receiver (Billed to) Modi Properties Put 11d. 5-4-187 3 PH, IInd Floor, MG Road Secundera bad-03	Details of Consignee (Shipped to) May Flower Platinum Sy82/1, Mallapur Nachaeam Hydeeabad-500076

GSTIN: 36AABCM4761E1ZM

7680971999

GS	11N: 36AABCM4161E1ZM	,	00011	1 1 1			l
S.No.	DESCRIPTION	HSN/SAC	Quantity	Units	Rate	Amount	
1)	IMI bars 08MM	721420	2.470	MTS	55000	135850	
					CGst 9%	12226	50
					SGst9%	12226	50
					Roundoff	0	0
78	*,		0			160303	0
	20.		0 0 0				
	1	×					
	SIN WARD No: 16.5 05 Date: 7.0.1 Sign: ** R. D197.				x*		0

Terms Conditions

 We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.

Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.

After Due date Credit charges will be charged @24% PA., or 40/- Rs. PMT till the date of receipt which ever is higher

4. UDYAM : UDYAM-TS-02-0006685

For SRI ARIHANT STEELS

Authorised Signatory

Purchase Order

					w		
D	3	~	al	-1	1	Of	1
	Ch!	ч	GI	3/		OI	- 81

31-12-2021 11:31:59 AM

From Company: Modi Properties Pvt.Ltd.

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No.: 36AABCM4761E1ZM



5:44:06

Supp	lier	Detai	ls
------	------	-------	----

Sri Arihant Steels

Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,

Secunderabad-500003

66382042/27816848

9246825558

Doc No

84099

178286

Doc Date

31-12-2021

Quote No

Quote Date

31-12-2021

SOHAM MODI

MANAGING DIRECTOR

SupplyType

Supply

Kind Attn: Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	2,480.00	55.00	0.00	18.00	160,952.00
	*				

Total Order Value . . .

160,952.00

Rupees: One Lakh(s) Sixty Thousand Nine Hundred Fifty Two Only.

Terms	and	Cond	ditio	ns	:-

Specification / Brand

All items shall be of _____ brand/company

Payment Terms

Within 30 days of delivery.

Tax

All taxes included in above price

Delivery Date

Next Day.

For MDs APPROVAL

Delivery Location

May Flower Platinum

Included in the above price.

☐ High Value/quantity beyond limits. Sy 82/1, Mallapur, Nacharam. Po/Req. processed-post approval.

Payment will be made only after inspection of material. Unloading Including Above material for Lower basement VDFSteel Reinforcement purpose.

7680971999 Phone.

Approval for technical details/clarification

Penality For Delay

Nil

☐ Replenishing SSLLP stock ☐ Other

Transportation Cost

Warranty

Nil NIL

Advance Paid

Other Terms Completion Date

Nil

Measurment

lock

Security Remarks

Delivery at MPL-Mallapur Contact Person Mr Subba Reddy-7674808777.

For Modi Properties Pvt.Ltd.

Authorised Sign

Accepted the above Terms And Conditions

For Sri Arihant Steels

Date : __/__/

Name :

1) "								
Requisition	Form -Steel							
Company		MPL		Site & Phas	e	MFP		
Req. no.		178286		Req. Date		30-12-2021		
Material red	quired before	03-01-2022		ID no.		72537		
Prepared by	y:	R.Ashok		Approved b	y (sign):	Subba Reddy		
Flat / Block	i no:	For Lower Bas	sement VDF Stee	l Reinforcen	nent work purpose			
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	530.00	0.00	530.00	2480.40	55/490	
2	Steel	10 mm	0.00	0.00	0.00	0.00		
3	Steel	12 mm	0.00	0.00	0.00	0.00		
4	Steel	16 mm	0.00	0.00	0.00	0.00		
5	Steel	20 mm	0.00	0.00	0.00	0.00		
6	Steel	25 mm	0.00	0.00	0.00	0.00		
7	Steel	32 mm	0.00	0.00	0.00	0.00		
8	Binding Wire	20 gauge	NA	NA	0.00	0.00		DIVED BY
	Total				4 80 780 340	2480.40	APPR	
Notes:	Please Send Straight	Bars as we do	ont have much s	pace for sto	cking at site.		, 07	AN 2022
1	Binding wire is gener	ally 25 kgs per	ton.	_	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		1.	
2	Order footing steel fo				10 m		BAANAGI	AN MODI G DIRECTOR
3	Order steel for slab al	ong with steel f	or next column o	n completion	n of beam bottom.		Contracting for the state of th	ord Body and the supplier and the supplier
4	Do not order excess s				X			
					POROV	Zuena Litti		

84099

3 1 DEC 2021

MINISH PARIKH MANAGER PROCUREMENT

Internal memo no. 903/35/A Annexure -C Tor Steel Delivery Report

Company/ firm:	MPL	Test report received	No	A. PO quantity (in kgs)	2480
Project:	May flower platinum	DCs received	Yes	B. Gross vehicle weight	4550
Block/ Villa No.:	Lower basement VDF flooring	Weighment slips received	Yes	C. Net vehicle weight	1900
Requisition nos.:	178286	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	2650
PO No(s).	84099	Close PO	Yes	E. Difference (D-A)	+170
Supplier:	Sri Arihant steels	Vehicle no.	TS07UB2069	MRN No.	101715
Delivery date	04.01.2022	Delivery time	10:10	Inward no.	18321
Sign of security	Nizam	Sign of Admin	Blackm	Sign of Project manager	WIL
Date	. 9	Date 06 01 2022	06/01/2022	Date	6/01/2022

petails of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	549	2470
2.	10 mm	7.50		
3.	12 mm	10.67		
4.	16 mm	18.96		
5.	20 mm	29.63		
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Binding wire	In bundles		
9.	Other			
Total:			-	2470
Remarks:				

Note: 1. Report to be sent by email to <u>purchase@modiproperties.com</u> and <u>report-audit@modiproperties.com</u> within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.