

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 25/1/22		Prepared by: Pabhyakar		Serial no. - 001860	
Supplier name: Akash Steels				HO inward no.	
Firm/Company: Gure		Project: Impolus		HO received date	
PO/WO date: 29/12/21		PO/WO No. 84043		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0472	31/1/21	19,93,890-00	☒ Yes ☐ No
2.	0470	31/1/21	2,06,550-00	☒ Yes ☐ No
3.	0473	31/1/21	20,03,693-00	☒ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 42,04,083-00

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: 101569, 101568	Proof of delivery matches MRN ☒ Yes ☐ No
--------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 42,04,083-00

Amount E – PO / WO value: 41,93,248-00

Amount F – Difference (A – E): 10,835-00

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 30/1/22

Remarks: Steel Report attached
AOC fakey

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Pabhyakar			
Sign:					
Date		13 JAN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

IRN : c1c62e261f3b68646a93c16556a4c167a6a45ea-1bd86a4bd15649759072462db
 Ack No. : 112112269767368
 Ack Date : 31-Dec-21



NOC

AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No.	Dated
	AS/2021-22/0472	31-Dec-21
	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	Buyer's Order No.	Dated
	Dispatch Doc No.	Delivery Note Date
	PO NO : 84043/164353	29-Dec-21
	Dispatched through	Destination
	Bill of Lading/LR-RR No.	Motor Vehicle No.
		MH40BL3377
Consignee (Ship to) GV RESERACH CENTER PVT LTD 5-4-187/3 & 4 II Nd Floor Soham Mansion MG Road Secundrabad GST NO : 36AAHCG4562D1ZP GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Terms of Delivery Sy no-542, Genome Valley Thurkapally, Hyderabad	
Buyer (Bill to) GV RESERACH CENTER PVT LTD 5-4-187/3 & 4 II Nd Floor Soham Mansion MG Road Secundrabad GST NO : 36AAHCG4562D1ZP GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebar Hsn Code 721410 10 MM	721410	6.200 MT	53,300.00	MT	3,30,460.00
2	TMT Rebar Hsn Code 721410 12 MM	721410	3.010 MT	52,300.00	MT	1,57,423.00
3	TMT Rebar Hsn Code 721410 16 MM	721410	7.880 MT	52,300.00	MT	4,12,124.00
4	TMT Rebar Hsn Code 721410 25 MM	721410	15.100 MT	52,300.00	MT	7,89,730.00
						16,89,737.00
	Output CGST @ 9%					1,52,076.33
	Output SGST @ 9%					1,52,076.33
	Round Off					0.34
	Total		32.190 MT			₹ 19,93,890.00

Amount Chargeable (in words) **RUPEE Nineteen Lakh Ninety Three Thousand Eight Hundred Ninety Only**
 E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721410	16,89,737.00	9%	1,52,076.33	9%	1,52,076.33	3,04,152.66
Total	16,89,737.00		1,52,076.33		1,52,076.33	3,04,152.66

Tax Amount (in words) : **RUPEE Three Lakh Four Thousand One Hundred Fifty Two and Sixty Six paise Only**

Company's PAN : **AAEFA2074L**

Declaration
 1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2 Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details
 A/c Holder's Name: **AKASH STEELS**
 Bank Name : **HDFC Bank-CC A/c**
 A/c No. : **50200013684100**
 Branch & IFS Code: **Vivekananda Nagar & HDFC0001639**

This is a Computer Generated Invoice

FORWARD	
No: 7722	Dt: 21/12/21
Authorised Signatory	Sign:
Received By:	Sign:
Genome Valley Research Center Pvt. Ltd.	

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : 3f273b2cccef7fda12c8b6be691c9f97f75e594b6-
4d59393874f62c8463d10d9
Ack No. : 112112268170909
Ack Date : 31-Dec-21



 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No.	e-Way Bill No.	Dated
	AS/2021-22/0470		31-Dec-21
GV RESERACH CENTER PVT LTD 5-4-187/3 & 4 II Nd Floor Soham Mansion MG Road Secundrabad GST NO : 36AAHCG4562D1ZP GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment	
		30 DAYS	
GV RESERACH CENTER PVT LTD 5-4-187/3 & 4 II Nd Floor Soham Mansion MG Road Secundrabad GST NO : 36AAHCG4562D1ZP GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Reference No. & Date.	Other References	
Consignee (Ship to)	Buyer's Order No.	Dated	
Dispatch Doc No.	Delivery Note Date		
PO NO : 84053/164353	29-Dec-21.		
Dispatched through	Destination		
Bill of Lading/LR-RR No.	Motor Vehicle No.		
	TS07UJ9265.		
Terms of Delivery			
Sy no-542, Genome Valley, Thurkapally			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M.S.Wire 72171020 Wire	72171020	2.500 MT	70,000.00	MT	1,75,000.00
	Output CGST @ 9%					15,750.00
	Output SGST @ 9%					15,750.00
Total			2.500 MT			₹ 2,06,500.00

Amount Chargeable (in words) E. & O.E
RUPEE Two Lakh Six Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
72171020	1,75,000.00	9%	15,750.00	9%	15,750.00	31,500.00
Total	1,75,000.00		15,750.00		15,750.00	31,500.00

Tax Amount (in words) : **RUPEE Thirty One Thousand Five Hundred Only**

Company's PAN : **AAEFA2074L**

Declaration
 1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2 Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details
 A/c Holder's Name: **AKASH STEELS**
 Bank Name, : **HDFC Bank-CC A/c**
 A/c No. : **50200013684100**
 Branch & IFS Code: **Vivekananda Nagar & HDFC0001639**
 for **AKASH STEELS**

Authorised Signatory

This is a Computer Generated Invoice

e-Invoice



Ack Date : 31-Dec-21



8-2-684/1/2, 2nd Floor,
Road No. 12, Banjara Hills,
HYDERABAD-500034
GST No. : 36AAEFA2074L1ZG
GSTIN/UIN: 36AAEFA2074L1ZG
State Name : Telangana, Code : 36


State Name : Telangana, Code : 36

**Sy no-542, Genome Valley
Thurkapally, Hyderabad**

MH40BL6377

Genome Valley

This is a Computer Generated Invoice



Purchase Order

Page(s) 2 of 2

18-Jan-22 4:08:34 PM

Original / Office Copy / Purchase Div.Copy

Security

Nil

Remarks

Delivery at GVRC-Turkapally Contact Person Mr Sachin-9866222222.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : 

Accepted the above Terms And Conditions

For **Akash Steels**

Name : _____

Date : __/__/__

Requisition Form - Steel									
Company		GVRC		Site & Phase	Innopolis				
Req. no.	164353	Req. Date	28.11.2021						
Material required before	30.12.2021	ID no.							
Prepared by	Ramesh Reddy	Approved by (sign):							
Flat / Block no.	Towards sump and pump and atrium, hydrogenation block purpose								
S No	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	4220.00	0.00	4220.00	20000.00			
2	Steel	10 mm	1080.00	0.00	1080.00	8000.00			
3	Steel	12 mm	280.00	0.00	280.00	3000.00			
4	Steel	16 mm	422.00	0.00	422.00	8000.00			
5	Steel	20 mm	337.00	0.00	337.00	10000.00			
6	Steel	25 mm	324.00	0.00	324.00	15000.00			
7	Steel	32 mm	0.00	0.00	0.00	0.00			
8	Binding Wire	20 gauge	0.00	0.00	0.00	2560.00			
	Total					66560.00			
Notes:									
1	Binding wire is generally 25 kgs per ton.								
2	Order footing steel for one block or core at a time.								
3	Order steel for slab along with steel for next column on completion of beam bottom.								
4	Do not order excess steel. Do not order steel in advance.								

20 days credit

APPROVED BY
28.11.2021
SOHAM MOO
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure -C
Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	66560
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	97380
Block/ Villa No.:	Sump & Pump and Atrium	Weighment slips received	Yes	C. Net vehicle weight	30710
Requisition nos.:	164353	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	66740
PO No(s).	84043	Close PO	Yes	E. Difference (D- A)	180
Supplier:	Vasant Enterprises	Vehicle no.	MH40BL3377	MRN No.	101569
Delivery date	31.12.2021	Delivery time	18:30	Inward no.	7722
Sign of security	<i>Pajeeh</i>	Sign of Admin	<i>Sidewi</i>	Sign of Project manager	<i>[Signature]</i>
Date	06/01/22	Date	06/01/22	Date	

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	4413	19860
2.	10 mm	7.50	1087	8170
3.	12 mm	10.67	282	3010
4.	16 mm	18.96	416	7880
5.	20 mm	29.63	345	10220
6.	25 mm	46.30	326.13	15100
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	125	2500
9.	Other			
Total:			6994.13	66740
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.