

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV		Date:	29-01-2022		
Site:	Silver Oak Villas part-III		Prepared by:	Ch Pranavi		
Report From / To	21-1-2022 to 29 01 2022(fri to sat)		Approved by	K Purshotham		
Report Date	29-01-2022					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO*		
185094	06-01-2022	1-27	50 sqmm armor cable	PO to be issued		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵		
185094	06-01-2022	1-27	50 sqmm armor cable	Material available at supplier and will be delivered by Tuesday		
185119	19-01-2022	01	2' tube lights	Material available at supplier and will be delivered by Monday		
No. of gate passes issued this week:			Nil	From No.	Nil To No. Nil	
Delivery van site visit on:1			21-01-2022, 24-01-2022, 27-01-2022, 29-01-2022			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	45	213.3	
2.	10mm	.617	7.404	nil	nil	
3.	12mm	.89	10.68	36	384	
4.	16mm	1.58	18.96	25	474	
5.	20mm	2.47	29.64	15	445	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	121	PPC/PSC last weeks stock 164
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		29-01-2022		29-01-2022		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company	Silver Oak Villas part-III	Date	29-01-2022	
Site	Silver Oak Villas part-III	Prepared by	Ch Pranavi	
Report From / To	21-1-2022 to 29.01.2022(fri to sat)	Approved by	K Purshotham	
Report Date	29-01-2022			
List of requisitions numbers missing in the report*				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO"
183879	25-01-2022	1-9	Electrical conducting for slab	
183882	25-01-2022	1-11	Electrical conducting internal	
183884	25-01-2022	1-11	Electrical conducting internal	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No	Req Date	Serial no of item in Req	Item Description	Details of discussion with supplier ^s
183811	28-12-2021	02	Ball cock brass- 08 pending & water tank-10 pending	Material available at supplier and will be delivered by Monday
183813	28-12-2021	01	6-way metal box-50 pending	Material available at supplier and will be delivered by Monday
183820	28-12-2021	01	`SS screws- 05 packets pending	Material available at supplier and will be delivered by Tuesday
183825	29-12-2021	01	Lappum	No stock at supplier
183826	31-12-2021	02	PVC-rigid pipe- 40 nos pending	Material available at supplier and will be delivered by Monday
183827	31-12-2021	01	Concealed flush tank-06 pending	Material available at supplier and will be delivered by Monday
183829	31-12-2021	04	Eco drain pipe material	Material available at supplier and will be delivered by Tuesday
183833	03-01-2022	03	PVC-single socket 10ft-30 nos pending & PVC rigid pipe- 40 nos pending & PVC -P trap-20 nos pending	Material available at supplier and will be delivered by Monday
183834	03-01-2022	1-26	PVC- single socket pipe- 10nos pending & PVC rigid pipe 1 1/2"- 20 nos pending	Material available at supplier and will be delivered by Tuesday
183838	07-01-2022	01	FRP pipes	No stock at supplier
183848	08-01-2022	01	Reckron	Material available at supplier and will be delivered by Monday
183856	13-01-2022	1-26	PVC pipe material	Material available at supplier and will be delivered by Monday
183860	19-01-2022	03	Door beedings	Material available at supplier and will be delivered by Wednesday
183862	24-01-2022	1-19	Switches	Material available at supplier and will be delivered by Tuesday
183863	24-01-2022	1-19	Switches	Material available at supplier and will be delivered by Tuesday
183864	21-01-2022	01	Copper plate	Material available at supplier and will be delivered by Monday
183866	22-01-2022	01	Water drum	Material available at supplier and will be delivered by Wednesday
183867	22-01-2022	01	1 1/4 PVC pipe	Material available at supplier and will be delivered by Monday
183871	24-01-2022	1-19	Switches	Material available at supplier and will be delivered by Tuesday
183873	25-01-2022	02	CPVC 3/4 plain elbow & Brass TEE	Material available at supplier and will be delivered by Monday

183874	25-01-2022	1-32	CPVC material	Material available at supplier and will be delivered by Tuesday			
183875	25-01-2022	1-32	CPVC material	Material available at supplier and will be delivered by Tuesday			
183877	25-01-2022	01	PVC 1.2mm	Material available at supplier and will be delivered by Monday			
183878	25-01-2022	01	Water tanks 500 lit	Material available at supplier and will be delivered by Tuesday			
No. of gate passes issued this week:			Nil / 5	From No.	Nil	To No.	Nil
Delivery van site visit on:			21-01-2022, 24-01-2022, 27-01-2022, 29-01-2022				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes		
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-		
2.	10mm	.617	7.404	-	-		
3.	12mm	.89	10.68	-	-		
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-					
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	164	PPC/PSC last weeks stock	Nil
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign				Pranavi Ch.			
Date		29-01-2022		29-01-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!