


TO,

M.D.

Approved Building Material Rates for Modi Realty Miryalaguda LLP								
Date:				31-01-2022		Prepared by:	T.D. Murthy	
Valid From:				01-02-2022		To:	28-02-2022	
S No	Item	3 months old rate	Last month rate	Applicable rate	Units for payment	Supplier Name	Pay GST rates extra?	GST Rate in %
1	12mm - Metal	580	580	580	ton	Mr. Rahmath	NO	-
2	40mm Metal - Machine Cut	600	600	600	ton	Mr. Rahmath	NO	-
3	Baby chips	580	580	580	ton	Mr. Rahmath	NO	-
4	20mm - Metal	630	630	630	ton	Mr. Rahmath	NO	-
5	Manufactured Sand - Course	660	660	660	ton	Mr. Rahmath	NO	-
6	Manufactured Sand - Course	675	675	675	ton	Sri Sai Metal Industries	Included	5.00
7	GSB	600	600	600	ton	Mr. Rahmath	NO	-
8	Red Brick	6	6	6	nos	Mr. Rahmath	NA	-
9	Red Mud	23	23	23	cft	Mr. Dheeravath	Included	-
Notes:								
1	All loads above 21 tons of River Sand weighment at Dilpreet Tubes or Best Weight Bridge.							
2	Alternately weigh at a trusted weigh bridge.							
3	Payment for river sand will not be made without original weighment slip.							
4	Project Managers may negotiate these rates by +/- 5%. However, in case of change in rates send email to purchase intimating the same on the same day.							
5	Purchase to limit supplier for each item to 4 or 5 suppliers.							
6	Payment to be made in tonnes for * marked suppliers. Please convert into tonnes for metal & manufacutre sand (Ex. Rate * 25cft = 1 Ton)							



For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSSLP stock
- ☒ Other

T.D. Murthy
31/1/22

31/01/2022

Supplier Vehicles

Approved Supplier vehicles for Building Material supply					
Date:	31-01-2022		Prepared by:		T.D. Murthy
Valid from:	01-02-2022		To:	28-02-2022	
S No	Vehicle approved date	Supplier Name	Vehicle Reg. No.	Approved full load volume in cft	Vehicle approved for Company
1					
2					
3					
4					
5					
*Note:					
1	Delivery of building material purchased by volume must be restricted to above.				
2	For new vehicles delivery can be accepted provided vehicle measurements are email to purchase on the same day				
3	Without approval of the vehicle measurement delivery cannot be taken the second time				
4	Photographs of measured vehicles to be sent for approval of measurements.				
5	Vehicle measurements of vehicles owned in the name of the supplier or their company/ firm shall be valid for one year(upto 31/03/2020).				

Third Party Vehicles

Approved Third party vehicles for Building Material supply					
Date:	31-01-2022		Prepared by:		T.D. Murthy
Valid from:	01-02-2022		To:	28-02-2022	
S No	Vehicle approved date	Supplier Name	Vehicle Reg. No.	Approved full load volume in cft	Vehicle approved for Company
1	29/05/2020	Mr. Koteswar Rao	AP 24AP 7142	115	AGH
2	29/05/2020	Mr. Rahmath	TS 05UA 5148	795	AGH
3	29/05/2020	Sri Sai Metal Industries	TS 05 9959	820	AGH
4	29/05/2020	MR. Koteswar Rao	TS 29TA 3127	375	AGH
5	29/05/2020	Mr. Rahmath	AP 24TA 2359	630	AGH
6	06-05-2020	Sri Sai Metal Industries	TS 05UB 5777	640	AGH
7	06-05-2020	Sri Sai Metal Industries	AP 24TA 4275	590	AGH
8	20/06/2020	sri sai Metal Industries	TS30T 1245	720	AGH
9	24/07/2020	Mr. Rahmath	TS 05UA 4579	690	AGH
10	20/10/2020	Rahmath	AP 24TA 4779	800	AGH
11	20/10/2020	Rahmath	AP 29TB 7479	740	AGH
12	28-04-2021	Mr. Rahmath	AP 27TT 5888	625	AGH
13					
14					
15					
*Note:					
1	Delivery of building material purchased by volume must be restricted to above.				
2	For new vehicles delivery can be accepted provided vehicle measurements are email to purchase on the same day				
3	Without approval of the vehicle measurement delivery cannot be taken the second time				
4	Photographs of measured vehicles to be sent for approval of measurements.				
5	Third Party vehicle measurements shall be valid upto the end of each quarter.i.e. 30/09/2020.				

Supplier Details

Supplier Details				
Date:		31-01-2022	Prepared by:	T.D. Murthy
For Miryalguda Site				
S No	Supplier Name	Company Name	Contact No	Tin No.
1	Mr. Yousuf	Royal Metal Suppliers	9866031222	
2	Mr. Kiran Kumar	Adithya Associates	9553388993	
3	Narayana Reddy	Narayana Reddy	9948810421	
4	Mr. Niranjana	Srinivasa Edifice PVT LTD	9490368355	
5	Mr. Rahmath		9154542111	
6	Mr. Upender	-	9573610140/9515151349	
7	Mr. Upender	-	9515151349	
8	R.Ramulu	Sri sai Metal Industries	9866006959	
9	Mr. Krishnaiah		9989379555	
10	Mr. Dheeravath		9550370196	
Note:				
1	Project Managers are free to suggest additional suppliers.			
2	They may send details of such suppliers with rates by email to purchase.			
3	Orders can be given only after approval of supplier.			