

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Mehta&Modi Realty Kowkur LLP	Date:	05-02-2022
Site:	Greenwood Heights	Prepared by:	K. Sneha
Report From / To	30-01-2022 To 05-02-2022	Approved by:	A. Suresh
Report Date	05-02-2022		

List of requisitions numbers missing in the report*:- 141162

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
141113	14-01-2022	1	Breath analiser	PO to be issue
141143	25-01-2022	1	False ceiling-led lights	PO to be issue
141161	1-02-2022	1-5	Country vanilla tile	PO to be issue
141163	01-02-2022	1-8	Malaysian brown dark	PO to be issue
141166	02-02-2022	1	Virtrified tiles	PO to be issue
141167	01-02-2022	1-2	Grigio polished large tile.	PO to be issue

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
140717	13-08-2021	1	Powder coated grills	PO No. 79763, Under Fabrication.
140823	12-10-2021	1	MS Railing	PO No,81767, Under Fabrication.
140930	4-12-2021	1	Vitrified tiles	PO No, We will get it from SLLP by .83314Tuesday.
140952	15-12-2021	1-2	Marbo opera beige large tile.	PO no.83869, We will get it from SLLP by Tuesday.
140988	30-12-2021	1	Sera board	Po No:84221, Sup:Shri Kripalu Trading Company. Supplier said deliver the material by Wednesday.
140997	07-01-2022	1	SS Railing	Po No:84406 ,Sup:Leela Steel Railing&Furniture. Supplier said deliver the material by this week.
141137	21-01-2022	1	Concealed tank	Po no:84794. We will get it from SLLP by Monday.
141158	01-02-2022	1-3	GI U-clamp	Po no:85071. Sup:SFS hardware we will get it material by today.
141159	01-02-2022	1-10	Channel bracket	Po no:85068. Sup:SFS hardware we will get it material by today.

No. of gate passes issued this week: NIL From No. - To No. -

Delivery van site visit on:

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes

Items not ordered but received: -

Other corrections & remarks:


Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	Nil	Nil	Nil
2.	10mm	.617	7.404	Nil	Nil	Nil
3.	12mm	.89	10.68	Nil	Nil	Nil
4.	16mm	1.58	18.96	Nil	Nil	Nil
5.	20mm	2.47	29.64	Nil	Nil	Nil
6.	25mm	3.86	46.32	Nil	Nil	Nil
7.	32mm	6.32	75.84	Nil	Nil	Nil
8.	Binding wire			Nil	Nil	Nil
OPC stock		OPC last		PPC/PSC		PPC/PSC last

APPROVED BY

05 FEB 2022

A. SURESH



		weeks stock		stock		weeks stock	
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign		A.Suresh		K.Sneha			
Date		05-02-2022		05-02-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

