

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi reality pocharam LLP	Date:	05-02-2022				
Site:	Nilgiri heights	Prepared by:	S.Sharvani				
Report From / To	30-01-22 to 05-02-22	Approved by:	G.Vijay raj				
Report Date	05-02-2022						
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req.	Reason for not preparing PO/WO#				
181808	02.01.22	1-7	UPVC windows				
181846	01.02.22	1	Angle grinder				
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Details of discussion with supplier ^s				
181775	08.12.21	1	FRP Pipes				
181839	25.01.22	1	Safety shoes				
181842	28.01.22	1-2	Bonding agent&recorn				
181843	29.01.22	1	Ceiling fan				
181847	02.02.22	1-9	Electrical				
No. of gate passes issued this week:-		01	From No. 1091 To No. 1091				
Delivery van site visit on:		04.02.22					
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes				
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	1348	6390	782.1	
2.	10mm	.617	7.404	837	6194	-	
3.	12mm	.89	10.68	300	3204	534	
4.	16mm	1.58	18.96	407	7717	853.2	
5.	20mm	2.47	29.64	228	6758	1037.4	
6.	25mm	3.86	46.32	148	6855	2084.4	
7.	32mm	6.32	75.84	-	-	-	
8.	Binding wire			40 bundles	800	300	
OPC stock	123	OPC last weeks stock	162	PPC/PSC stock	294	PPC/PSC last weeks stock	306
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		05.02.2022		05.02.2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!