



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	GVRC	Date:	16.01.2022	
Site:	Innopolis	Prepared by:	Sridevi	
Report From / To	22.01.2022 to 28.01.2022	Approved by:	Ramesh Reddy	
Report Date	29.01.2022			
List of requisitions numbers missing in the report:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO [#]
164173	22.11.2021	1	FRP Manholes	Po not issue
164301	15.12.2021	1	Clamshell cards	Po not issue
164302	16.12.2021	1 to 2	Fischers, wooden screw	Po not issue(In po another material is issued)
164305	17.12.2021	1	Alarm Gong Valve	Po not issue (Hold by waseem sir)
164323	21.12.2021	1	Led Sign Boards	Po not issue
164332	24.12.2021	1	Visiting Cards	Po not issue
164361	29.12.2021	1 to 2	Lenovo laptop chargers and biometric charger	Po not issue
164362	29.12.2021	1 to 2	Alumium cable	Po not issue
164366	30.12.2021	1	GI Pipe Wrapping Material	Po not issue
164369	31.12.2021	1 to 3	Cpvc plain elbow, couplings, Clamps	Po not issue(In po another material is issued)
164394	07.01.2022	1 to 4	SS single hydrant	Po not issue (Hold by Wassem)
164402	10.01.2022	1	Breathing analysis	Po not issue
164415	11.01.2022	1	LED TV	Po not issue
164425	17.01.2022	1	Macharla yellow stone	Po not issue
164435	18.01.2022	1	Aluminium ladders	Po not issue
164436	18.01.2022	1 to 2	1hp pump with suitable pipe, Diesel hand pump	Po not issue
164435	18.01.2022	1	Aluminium ladders	Po not issue
164446	20.01.2022	1	Grease	Po not issue
164448	20.01.2022	1	Steel grey granite	Po not issue
164462	25.01.2022	1 to 3	Wires	Po not issue
164471	27.01.2022	1	Duracell Batteries	Po not issue
164475	28.01.2022	1	Tool Kit	Po not issue
164476	28.01.2022	1	Camera	Po not issue
164478	29.01.2022	1	Ceiling Fans	Po not issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
163889	23.09.2021	1 to 63	Fire safety equipments	Partly received form supplier ,Supplier not reachable.
163984	06.10.2021	1 to 3	PVC False ceiling materials	Supplier not reachable.
164011	18.10.2021	1 to 15	Busduct material	Manual work order release.
164212	29.11.2021	1 to 4	Panel boards	Partly Received from supplier, Supplier is arranging for material.
164213	29.11.2021	1 to 19	Panel boards	Work in progress
164261	08.12.2021	1 to 11	Bain marie, spoons, Glasses	Partly Received from supplier, Supplier is arranging for material
164260	08.12.2021	01	Goods Lifts	Spoken with supplier, Supplier is arranging for material.
164263	08.12.2021	01	Organic waste converter	Supplier is arranging for material.
164281	11.12.2021	7 to 10	Channel bracket, GI U	Partly received from supplier.

			clamp,Nuts and washers and Ancor bolts			
164304	18.12.2021	01 to 3	Installation Works	Work In progress		
164311	18.12.2021	01	False ceiling work	Work in progress		
164340	27.12.2021	1 to 12	Bathroom fittings	Supplier not reachable		
164348	27.12.2021	1	Vacuum degasser	Under processing		
164349	27.12.2021	1 to 4	ETP and STP Flow meters	Under processing		
164357	29.12.2021	1	Al windows	Under Fabrication		
164371	31.12.2021	1 to 8	Chiller materials	Partly received from supplier.		
164390	07.01.2022	1 to 11	Armoured cable and nail clamps	Partly received from supplier.Supplier not responding.		
164421	13.01.2022	1	Aluminium sheets	Supplier is arranging for material.		
No. of gate passes issued this week:			07	From No. 5776 To No. 5782		
Delivery van site visit on:			22 nd 24 th 25 th 27 th 29 th			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	1200	5688	6534
2.	10mm	.617	7.404	150	1110.6	2467
3.	12mm	.89	10.68	100	1068	0
4.	16mm	1.58	18.96	110	2085.6	2648
5.	20mm	2.47	29.64	30	889.2	2156
6.	25mm	3.86	46.32	150	6948	8034
7.	32mm	6.32	75.84	10	758.4	0
8.	Binding wire				750	1125
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	462	PPC/PSC last weeks stock 553
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date						

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!