

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 5/2/22		Prepared by: T.D. McElroy		Serial no. 2470	
Supplier name: Summit Sales Ltd		HO inward no.			
Firm/Company: Summit		Project: SW-14		HO received date	
PO/WO date: 31/1/22		PO/WO No: 85006		Scan ID:	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	21867	4/2/22	33,367.00	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				33,367.00	
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: 103261	Proof of delivery matches MRN			☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				33,367.00	
Amount E – PO / WO value:				36,464.00	
Amount F – Difference (A – E):				-3,097.00	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		14/2/22			
Remarks: Part bill received.					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. McElroy				
Sign:					
Date	5/2/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.	21887		
Silver Oak Villas LLP				Invoice Date.	04-02-2022		
Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd				PO No.	85006		
				PO Date.	31-01-2022		
				Req ID	73268		
				Req Date	25-01-2022		
				Loc Req No	183879		
GSTIN : 36ADBFS3288A2Z7				PAN ADBFS3288A			
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	210	102.00	21,420.00	18	3,855.60
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	60	43.00	2,580.00	18	464.40
3	4500 - Electrical - conducting - PVC bend - other -	3917	180	11.00	1,980.00	18	356.40
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	45	28.00	1,260.00	18	226.80
5	4658 - Electrical - other - Thermacol - NA - nos	3917	9	15.00	135.00	18	24.30
6	4585 - Electrical - other - Insulation tape - NA - nos	8546	3	10.00	30.00	18	5.40
7	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	12	70.00	840.00	18	151.20
8	7515 - Stationery - other - Chalkpiece - NA - boxes	2509	6	6.30	37.80	0	0.00
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				2,542.05		2,542.05	
Total Taxable Amount				28,282.80		5,084.10	
Total Invoice Amount				33,366.90			
Rupees : Thirty Three Thousand Three Hundred Sixty Six and Paise Ninty Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 2

01-02-2022 12:02:24 PM

85006
31.01.22 4:50:16

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

Doc No 85006 183879

Doc Date 31-01-2022

Quote No NIL

Quote Date 25-01-2022

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

SupplyType Supply

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	210.00	102.00	0.00	18.00	25,275.60
2 4546 - Electrical - other - Deep Box - 25mm - nos	60.00	43.00	0.00	18.00	3,044.40
3 4500 - Electrical - conducting - PVC bend - other - nos	180.00	11.00	0.00	18.00	2,336.40
4 4564 - Electrical - other - Fan Box - 1 In - nos	45.00	28.00	0.00	18.00	1,486.80
5 4658 - Electrical - other - Thermacol - NA - nos	9.00	15.00	0.00	18.00	159.30
6 4777 - Electrical - conducting - Junction Box - 25mm - nos	75.00	35.00	0.00	18.00	3,097.50
7 4585 - Electrical - other - Insulation tape - NA - nos	3.00	10.00	0.00	18.00	35.40
8 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	12.00	70.00	0.00	18.00	991.20
9 7515 - Stationery - other - Chalkpiece - NA - boxes	6.00	6.30	0.00	0.00	37.80

Total Order Value . . . 36,464.40

Rupees : Thirty Six Thousand Four Hundred Sixty Four and Paise Fourty Only.

Terms and Conditions :-

Specification / All items Sl.no.1 to 12 shall be of 'Wipro' brand.

Payment Terms After Delivery & Production of bill

Tax Inclusive of all taxes

Delivery Date Next Day.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Transport cost shall be borne by us.

Warranty 10 years warranty.

Advance Paid Nil

For Silver Oak Villas LLP

Authorised Signatory

Name :

Name :

Date : _/_/_

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	21847	4/2/22	33,366-90
2.			
3.			
4.			
5.			

Accepted the above Terms And Conditions

For Summit Sales LLP

Purchase Order

Page(s) 2 Of 201-02-2022 12:02:24 PMOriginal / Office Copy / Purchase Div.Copy

Other Terms

Completion Date

Measurment

Security

Remarks

We reserve the right to reject items not conforming to quality and specifications.Payment as per actual receipt of material. Above order for illa 155, 146, 147 purpose.

Nil

Nil

Nil

Original invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoice must be sent to HO office or purchase site off

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date : _/_/

Requisition Form - Electrical Conducting For Slabs											
Company		Silver Oak villas LLP-III		Silver Oak Villas-III		Site & Phase					
Req. no.		183879		25-01-2022		Req. Date					
Material required before		urgent		73268		ID no.					
Prepared by:		Ch. Pranavi		Approved by (sign):							
Flat / Block no:		Villa No: 155, 146, 147									
Type A 1100 Sft 2BHK Order Value:		0		Flats							
Type A2 1100 Sft 2BHK Order Value:		3		Flats							
S No.	Item Description	Units	Qty required for Type B 1010 Sft 2BHK flat	Qty required for Type A 1210 Sft 3BHK flat	Type B 1010 2BHK flats requirement	Type A 1210 Sft 3BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Pipe 1.5 mm Thick	Nos	70	-	3	-	210	-	210		
2	PVC Deep Box	Nos	20	-	3	-	60	-	60		
3	PVC Bends	Nos	60	-	3	-	180	-	180		
4	Fan Box	Nos	15	-	3	-	45	-	45		
5	Thermocol Sheets	Nos	3	-	3	-	9	-	9		
6	Junction Box	Nos	25	-	3	-	75	-	75		
7	Insulation Tapes	Boxes	1	-	3	-	3	-	3		
8	Solvent Cement 250 ML	Nos	4	-	3	-	12	-	12		
9	Chalk piece	boxes	2	-	3	-	6	-	6		
10	Total						600	-	600		

Note: For PVC pipes round off order to nearest bundles.

95006

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 04-02-2022

Customer Details		DC No.	18736
Silver Oak Villas LLP		DC Date	04-02-2022
Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd		PO No.	85006
		PO Date.	31-01-2022
		Req ID	73268
		Req Date	25-01-2022
GSTIN : 36ADBFS3288A2Z7		Loc Req No	183879
Description of Goods		HSN/SAC	Qty
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	3917	210
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	60
3	4500 - Electrical - conducting - PVC bend - other - nos	3917	180
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	45
5	4658 - Electrical - other - Thermacol - NA - nos	3917	9
6	4585 - Electrical - other - Insulation tape - NA - nos	8546	3
7	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	12
8	7515 - Stationery - other - Chalkpiece - NA - boxes	2509	6
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD WITH TIME: 13:10	
Inward No: 1650	Date: 04/2/22
ARN No: 103261	Date: 05/2/22
Received By:	Signature: <i>[Signature]</i>
SILVER OAK VILLAS PART-III	

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory