

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 7/2/22		Prepared by: <i>Manish</i>		Serial no. 2552																															
Supplier name: <i>ESLHP</i>				HO inward no.																															
Firm/Company: <i>MMRKLHP</i>		Project: <i>GHT</i>		HO received date																															
PO/WO date: 4/2/22		PO/WO No. 85173		Scan ID.																															
Sl no.	Bill no.	Bill date	Bill amount	Original attached																															
1.	21934	5/2/22	58,227.10/-	☒ Yes ☐ No																															
2.				☐ Yes ☐ No																															
3.			/	☐ Yes ☐ No																															
4.				☐ Yes ☐ No																															
Amount A - Bills total (Excluding Transport & Hamali Charges):				58,227.10/-																															
Proof of delivery by way of ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report																																			
MRN nos.: 103319		Proof of delivery matches MRN		☒ Yes ☐ No																															
Amount B - Other Credits : Transportation charges				-																															
Amount C - Other Debits :				-																															
Amount D (D=A+B-C) - Amount to be credited to the supplier:				58,227.10/-																															
Amount E - PO / WO value:				58,227.10/-																															
Amount F - Difference (A - E):				-																															
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received																																	
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other																																	
Payment - due date		14/2/22																																	
Remarks:																																			
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Approved by</td> <td>Purchase Officer</td> <td>Purchase Manager</td> <td>M D</td> <td>Accountant</td> <td>Accounts Manager</td> </tr> <tr> <td>Name:</td> <td><i>Manish</i></td> <td><i>Manish</i></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Sign:</td> <td><i>Manish</i></td> <td><i>Manish</i></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Date</td> <td>7/2/22</td> <td>7/2/22</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Approval limit</td> <td>Upto 20k</td> <td>Above 20k</td> <td>Above 100k</td> <td>Upto 20k</td> <td>Above 20k</td> </tr> </table>						Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager	Name:	<i>Manish</i>	<i>Manish</i>				Sign:	<i>Manish</i>	<i>Manish</i>				Date	7/2/22	7/2/22				Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager																														
Name:	<i>Manish</i>	<i>Manish</i>																																	
Sign:	<i>Manish</i>	<i>Manish</i>																																	
Date	7/2/22	7/2/22																																	
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k																														

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition.
 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Bway bills, test reports, etc.
 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B.
 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

ORIGINAL INVOICE

Customer Details				Invoice No.		21934	
Mehta & Modi Realty Kowkur LLP Sy No. 196, Kowkur, Hyderabad, 500010 GSTIN : 36ABLFM7631F1Z3							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

Purchase Order

Page(s) 1 Of 2

05-02-2022 12:18:16



85173

31.01.22 4:50:17

From Company : **Mehta & Modi Realty Kowkur LLP**
5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-5
G S T No. : 36ABLFM7631F1Z3

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	85173	141139
Doc Date	04-02-2022	
Quote No	NIL	
Quote Date	03-02-2022	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	350.00	102.00	0.00	18.00	42,126.00
2 4546 - Electrical - other - Deep Box - 25mm - nos	175.00	43.00	0.00	18.00	8,879.50
3 4500 - Electrical - conducting - PVC bend - other - nos	300.00	11.00	0.00	18.00	3,894.00
4 4564 - Electrical - other - Fan Box - 1 In - nos	40.00	28.00	0.00	18.00	1,321.60
5 4585 - Electrical - other - Insulation tape - NA - nos	50.00	10.00	0.00	18.00	590.00
6 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	10.00	70.00	0.00	18.00	826.00
7 9537 - Tools - Hacksaw blade - double - nos	20.00	10.00	0.00	18.00	236.00
8 4658 - Electrical - other - Thermacol - NA - nos	20.00	15.00	0.00	18.00	354.00
Total Order Value . . .					58,227.10

Rupees : Fifty Eight Thousand Two Hundred Twenty Seven and Paise Ten Only.

Terms and Conditions :-**Specification /** All items Sl.no.1 to 12 shall be of 'Wipro' brand,**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.**Delivery Location** Greenwood Heights
Sy no: 196, Kowkur.
Phone. 040-66335551**Penalty For Delay** Nil**Transportation** Transport cost shall be borne by us.**Warranty** 10 years warranty.**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Payment as per actual receipt of material. Above order for Block A slab no-7- flat no-514 to 515 and 503 to 505 purpose.For **Mehta & Modi Realty Kowkur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 2 Of 2

05-02-2022 12:18:16

Original / Office Copy / Purchase Div.Copy

Completion Date Nil
Measurment Nil
Security Nil
Remarks

Original invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoice must be sent to HO office or purchase site off

For **Mehta & Modi Realty Kowkur LLP**

Authorised Signatory

Name :


05/02/2022

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date : _/_/_

Requisition Form - Electrical Conducting For Slabs									
Company	MMR KOWKUR LLP			Site & Phase		GHT			
Req. no.	141139			Req. Date		03-02-2022			
Material required before	04-02-2022			ID no.		73502			
Prepared by:	A Suresh			Approved by (sign):					
Villa / Block no: A - slab No7 (Flat no 514 to 515& 503 to 505)									
Type A& B - 1 - 1940 Sft									
Type A & B - 2 - 1940 Sft									
Type C - 1 & 2 - 1820 Sft	5								
Type D - 1 & 2 - 1585 Sft									
S No.	Item Description	Units	Qty required for Type A & B - 1 & 2 1940 Sft	Qty required for Type C & D 1 & 2 1585 Sft	Qty required for type A & B - 1 & 2 - 1940 Sft	Qty required for Type C & D - 1 & 2 - 1820 & 1585 Sft	Quantity required	Qty Available at site	Balance Qty to be ordered
1	PVC Pipe 1.5 mm Thick	Nos	70	70	-	5	350		350
2	PVC Deep Box	Nos	40	40	-	5	200	25	175
3	PVC Bends	Nos	60	60	-	5	300		300
4	Fan Box	Nos	8	8	-	5	40		40
5	Insulation Tapes	Nos	10	10	-	5	50		50
6	Solvent Cement 250 ML	Nos	3	3	-	5	15	5	10
7	Thormocol Sheet 4 X 2	Nos	4	4	-	5	20		20
8	Haxsaw Blades	Nos	2	2	-	5	10		10
Total							955	30	925

Date _____
 Inward No _____

APPROVED
 03 FEB 2022
 P. PRABHAKAR
 Sr. Manager - PURCHASE

62112

Note: For PVC pipes round off order to nearest bundles.

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNE: 36ACQFS2044C1Z7

1 of 1 - 05-02-2022

Customer Details		DC No	18780
Mehta & Modi Realty Kowkur LLP		DC Date	05-02-2022
Sy No. 196, Kowkur, Hyderabad, 500010		PO No	85173
		PO Date	04-02-2022
		Req ID	73502
		Req Date	03-02-2022
		Loc Req No	141139
GSTIN: 36ABLFM7631F1Z3			
	Description of Goods	HSN/SAC	Qty
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	3917	350
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	175
3	4500 - Electrical - conducting - PVC bend - other - nos	3917	300
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	40
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	50
6	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	10
7	9537 - Tools - Hacksaw blade - double - nos	8202	20
8	4658 - Electrical - other - Thermacol - NA - nos	3917	20
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

