

Company:	Modi Realty Miryalguda LLP	Date:	05-02-2022			
Site:	AVR Gulmohar Homes	Prepared by:	Zakir			
Report From / To	29-01-22 to 05-02-2022	Approved by:				
Report Date	04-02-2022					
List of requisitions numbers missing in the report:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO		
				PO not issue		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req. No.	Req. Date	Serial no of item in Req.	Item Description	Details of discussion with supplier		
165460	04-09-2021	1 to 3	Utility Tiles	Ready to supplies		
165512	29-10-2021	1 to 09	CP materials	80% received		
165513	29-10-2021	6	Wash basin Pedestal	Ready to supplies		
165521	15-11-2021	1	Urban wood light	50% Received		
165540	03-12-2021	1 to 12	PVC materials	70% Received		
165544	13-12-2021	1 to 13	Wires	Ready to supplies		
165546	14-12-2021	1	SS Railing	Ready to supplies		
165548	18-12-2021	1to 4 and 6	Al. Windows	80% Received		
165555	28-12-2021	1 to 4	Utility tiles	Ready to supplies		
165560	13-01-22	6	Pavers	95% received		
165562	20-01-22	1 to 38	PVC Materials	75% Received		
165563	20-01-22	1 to 22	CP materials	Ready to supplies		
165564	20-01-22	1 to 6	Sanitary Materials	Ready to supplies		
165565	28-01-22	1 to 5	MS gate for villa 90	Ready to supplies		
165566	28-01-22	1 to 5	MS gate for villas	Ready to supplies		
165567	28-01-22	5	Pavers	Ready to supplies		
165569	29-01-22	1	Lappum	Ready to supplies		
165570	29-01-22	1 to 7	Windows grill	Ready to supplies		
165571	29-01-22	1	MS Railing	Ready to supplies		
165572	31-01-22	1 to 9	Panel door	Ready to supplies		
165573	31-01-22	1 to 2	RO plant serving	Ready to supplies		
165574	31-01-22	1	Lappum	Ready to supplies		
No. of gate passes issued this week:		Have	From No.	15087	To No.	15103
Delivery van last site visit on:		04-02-2022				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
DC register Sl.No. during the week		From No.	15156	To No.	15162	
Items not ordered but received:						
Other corrections & remarks:						
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date						

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashary@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations quotations, Local purchase, For MDs approval input, 8. S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!