

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 9/2/22		Prepared by: T.D. N. Muneer		Serial no.: 2580	
Supplier name: Premier Engineering Corporation		HO inward no.			
Firm/Company: MHP		Project: SOD-111		HO received date	
PO/WO date: 28/1/22		PO/WO No.: 84227		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1629	7/2/22	2.04, 513-00	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 2.04, 513-00

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: 103392	Proof of delivery matches MRN	☒ Yes ☐ No
------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 2.04, 513-00

Amount E – PO / WO value: 2.04, 513-00

Amount F – Difference (A – E):

Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Part received
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other
Payment – due date	14/2/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. N. Muneer				
Sign:					
Date	09 FEB 2022				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)

[illegible]

E. & O.E

for PREMIER ENGINEERING CORPORATION

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.*Goods once sold will not be taken back or exchanged.

Authorised Signatory

Purchase Order

Page(s) 1 Of 1

27-01-2022 5:18:20 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

Premier Engineering Corporation
183/184, R.P. Road, Secunderabad - 500 0033

Doc No 84277 185094

Doc Date 27-01-2022

Quote No NIL

Quote Date 06-01-2022

SupplyType Supply

GSTIN 36AAEFM1459R1ZP 27538818..
27538811 9885857395 / 93910-20196

Kind Attn : **Mr. Desai.7288883664**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4691 - Electrical - wires - Al Armored cable - NA - mtrs 50 sqmm 3.5 core	50.00	534.00	56.00	18.00	13,862.64
2 4691 - Electrical - wires - Al Armored cable - NA - mtrs 95 sqmm 3.5 core	60.00	919.00	56.00	18.00	28,628.69
3 4691 - Electrical - wires - Al Armored cable - NA - mtrs 150 sqmm 3.5 core	170.00	1,332.00	56.00	18.00	117,567.65
4 4691 - Electrical - wires - Al Armored cable - NA - mtrs 240 sqmm 3.5 core	30.00	2,146.00	56.00	18.00	33,426.10
5 4691 - Electrical - wires - Al Armored cable - NA - mtrs 185 sqmm single core	40.00	531.00	56.00	18.00	11,027.81
Total Order Value . . .					204,512.88
Rupees : Two Lakh(s) Four Thousand Five Hundred Twelve and Paise Eighty Eight Only.					

Terms and Conditions :-

Specification / All items shall be of "Gloster" brand.

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date With in 4-5 days from the date of PO

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Transportation extra to be billed in invoice

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Damage is in suppliers account, Above order For Part -III from villa no- 101 to 136 main line connection purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Original invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoice must be sent to HO office or purchase site off

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **Premier Engineering Corporation**

Name : _____

Name : _____

Date : __/__/__

Estimate/Draft PO

Page 1 Of 2

21-01-2022 16:00:41



84277

5:44:07

From Company : **Modi Housing Pvt.Ltd**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AADCM5906D2Z0

Supplier DetailsPremier Engineering Corporation
183/184, R.P. Road, Secunderabad - 500 0033**GSTIN** 36AAEFM1459R1ZP

27538818..

27538811

9885857395 / 93910-20196

Doc No	84277	185094
Doc Date	06-01-2022	
Quote No	NIL	
Quote Date	06-01-2022	
SupplyType	Supply	

Kind Attn : Mr. Desai.7288883664

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4691 - Electrical - wires - Al Armored cable - NA - mtrs 50 sqmm 3.5 core	50.00	534.00	56.00	18.00	13,862.64
2 4691 - Electrical - wires - Al Armored cable - NA - mtrs 95 sqmm 3.5 core	60.00	919.00	56.00	18.00	28,628.69
3 4691 - Electrical - wires - Al Armored cable - NA - mtrs 150 sqmm 3.5 core	170.00	1,332.00	56.00	18.00	117,567.65
4 4691 - Electrical - wires - Al Armored cable - NA - mtrs 240 sqmm 3.5 core	30.00	2,146.00	56.00	18.00	33,426.10
5 4691 - Electrical - wires - Al Armored cable - NA - mtrs 185 sqmm single core	40.00	531.00	56.00	18.00	11,027.81
Total Order Value . . .					204,512.88

Rupees : Two Lakh(s) Four Thousand Five Hundred Twelve and Paise Eighty Eight Only.

Terms and Conditions :-**Specification /** All items shall be of "Gloster" brand.**Payment Terms** Within 30 days of delivery.**Tax** Inclusive of all taxes**Delivery Date** With in 4-5 days from the date of PO**Delivery Location** Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18 , 294
Phone. 0**Penalty For Delay** Nil**Transportation** Transportation extra to be billed in invoice**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Damage is in suppliers account, Above order For Part -III from villa no- 101 to 136 main line connection purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Original invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice toFor **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **Premier Engineering Corporation**Name : 

Name : _____

Date : __/__/__

Contact : -



Estimate/Draft PO

Page(s) 2 Of 2

21-01-2022 16:00:41

Original / Office Copy / Purchase Div.Copy

site. Original invoice must be sent to HO office or purchase site off

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name : 

Contact :-

Accepted the above Terms And Conditions

For **Premier Engineering Corporation**

Name : _____

Date : __/__/__

Requisition Form

Company Name:	MHPLSOV	Date:	06-01-2022
Site & Phase :	MHPLSOV -III	Time:	10.00
Supplier		Req. No.	185094
Material required before date:	urgent	ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	50sqmm Armor cable	3.5 core	50	Meters		
2	95sqmm Armor cable	3.5 core	60	Meters		
3	150sqmm Armor cable	3.5 core	170	Meters		
4	240 sqmm Armor cable	3.5 core	30	Meters		
5	185 sqmm Armor cable	Single	40	meters		
6	Al.lugs 50sqmm		13	Nos		
7	Al.lugs 25sqmm		4	Nos		
8	Al.lugs 95sqmm		9	Nos		
9	Al.lugs 150sqmm		9	Nos		
10	Al.lugs 70sqmm		10	Nos		
11	Al.lugs 240sqmm		15	Nos		
12	Al.lugs 120sqmm		6	Nos		
13	Al.lugs 185sqmm		15	Nos		
14	GI earth pipe	5ftX40mm	10	Nos		
15	Heavy GI pipe	6ftX50mm	2	Nos		
16	Cast Iron pipe	6ftX75mm	2	Nos		
17	Bentonite powder		23	bags		
18	GI Earth Strip	40X6mm	80	Meters		
19	GI Earth Strip	25X6mm	40	Meters		
20	GI Earth Strip	25X3mm	40	Meters		
21	GI wire	8 gauge	20	Meters		
22	Nuts,Bolts,Watchers	10X30mm	4	kgs		
23	Nuts,Bolts,Watchers	8X25mm	4	kgs		
24	Glands single compressor	32mm	4	Nos		
25	Glands single compressor	38mm	4	Nos		
26	Glands single compressor	50mm	4	Nos		
27	Glands single compressor	57mm	6	Nos		

Remarks: - Forpart-III from villa no 101 to 136 main line connection purpose

Prepared By	B.Meenakshi	Approved by	
Sign.& Date	06-01-2022	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Tax Invoice

(DUPLICATE FOR TRANSPORTER)

PREMIER ENGINEERING CORPORATION5-2-155 RP ROAD, Opp. Lakshmi Vilas Bank,
Secunderabad, TS

GSTIN/UIN: 36AACFP6807A1ZL

State Name : Telangana, Code : 36

E-Mail : sales@pechyd.com

www.premierenggcorp.com

Consignee

MODI HOUSING PVT LTDSILVER OAK VILLAS PART III, CHERLAPALLY,
HYDERABAD-501301

GSTIN/UIN : 36AADCM5906D2ZO

State Name : Telangana, Code : 36

Buyer (if other than consignee)

MODI HOUSING PVT LTD5-4-187/3&4, IIND FLOOR, M,G,ROAD,
SECUNDERABAD-03

GSTIN/UIN : 36AADCM5906D2ZO

State Name : Telangana, Code : 36

Invoice No.	Dated
SAL/21-22/1629	7-Feb-2022
Delivery Note	Mode/Terms of Payment
Supplier's Ref.	Other Reference(s)
Buyer's Order No.	Dated
84277/185094	27-Jan-2022
Despatch Document No.	Delivery Note Date
1414 3369 5071	
Despatched through	Destination
BY ROAD	CHERLAPALLY
Bill of Lading/LR-RR No.	Motor Vehicle No.
dt. 7-Feb-2022	TS10UB5649
Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	GLOSTER AL CONDUCT 3.5C*50 SQMM XLPE INDL CABLE	85446090	50.0000 Meters	534.00	Meters	56 %	11,748.00
2	GLOSTER AL CONDUCT 3.5C*95 AL INDL CABLE	85446090	60.0000 Meters	919.00	Meters	56 %	24,261.60
3	GLOSTER AL CONDUCT 3.5C*150SQMM INDUSTRIAL CABLE	85446090	170.0000 Meters	1,332.00	Meters	56 %	99,633.60
4	GLOSTER AL CONDUCT 3.5C*240 SQMM XLPE INDL CABLE	85446090	30.0000 Meters	2,146.00	Meters	56 %	28,327.20
5	GLOSTER AL CONDUCT 1C*185 SQMM XLPE CABLE	85446090	40.00 Meter	531.00	Meter	56 %	9,345.60
							1,73,316.00
Output CGST 9%					9 %		15,598.43
Output SGST 9%					9 %		15,598.43
ROUND OFF							0.14

W-1
7/2/22
8712311346

INWARD WITH TIME	
Inward No. 224	Date 8/2/22
MKN No. 1033 92	Date 8/2/22
Received By	Sign
MHPL-SOY-PART-III	



Total

₹ 2,04,513.00

E. & O.E

Amount Chargeable (in words)

INR Two Lakh Four Thousand Five Hundred Thirteen Only

Company's Bank Details

Bank Name : HDFC

A/c No. : 27058020000011

Branch & IFS Code : SECUNDERABAD & HDFC0000042

for PREMIER ENGINEERING CORPORATION

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. *Goods once sold will not be taken back or exchanged.

Authorised Signatory

This is a Computer Generated Invoice