

QC - Concrete Cube Testing Report.															
Company:		MMR(LLP)													
Project:		GHT													
Report for Month:		Dec - Jan = 2022.													
Prepared By:		QC Team													
Date:		04-02-2022													
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
18191	20-11-2021	Rmc	M20	Homeline	A-203-205,214		slab	4	27-11-21	7	14.0	325.0	14.4		
											14.0	325.0	14.4	14.1	
											14.0	305.0	13.6		
18191	20-11-2021	Rmc	M20	Homeline	A-203-205,214		slab	4	20-12-21	30	20.0	465.0	20.7		
											20.0	465.0	20.7	20.4	
											20.0	450.0	20.0		
18192	27-11-2021	Site Mix	M25	Homeline	A-303-305,316		col	5	6-12-21	9	17.5	410.0	18.2		
											17.5	395.0	17.6	17.8	
											17.5	395.0	17.6		
18192	27-11-2021	Site Mix	M25	Homeline	A-303-305,316		col	5	25-12-21	28	25.0	560.0	24.9		
											25.0	590.0	26.2	25.9	
											25.0	595.0	26.4		
18193	03-12-2021	Rmc	M20	Homeline	A-301-302,316		slab	5	11-12-21	8	14.0	330.0	14.7		
											14.0	330.0	14.7	14.4	
											14.0	310.0	13.8		
18193	03-12-2021	Rmc	M20	Homeline	A-301-302,316		slab	5	1-1-22	29	20.0	470.0	20.9		
											20.0	470.0	20.9	20.7	
											20.0	455.0	20.2		
18194	08-12-2021	Site Mix	M25	Homeline	A-401-402,416		col	6	16-12-21	8	17.5	405.0	18.0		
											17.5	395.0	17.6	17.6	
											17.5	390.0	17.3		
18194	08-12-2021	Site Mix	M25	Homeline	A-401-402,416		col	6	6-1-22	29	25.0	555.0	24.7		
											25.0	585.0	26.0	25.5	
											25.0	580.0	25.8		
18195	14-12-2021	Rmc	M20	Homeline	A-303-304,314		slab	5	23-12-21	9	14.0	335.0	14.9		
											14.0	335.0	14.9	14.6	
											14.0	315.0	14.0		
18195	14-12-2021	Rmc	M20	Homeline	A-303-304,314		slab	5	12-1-22	29	20.0	475.0	21.1		
											20.0	475.0	21.1	20.9	
											20.0	460.0	20.4		
18196	29-12-2021	Rmc	M20	Homeline	A-401,402,,416		slab	5	5-1-22	7	14.0	340.0	15.1		
											14.0	345.0	15.3	14.7	
											14.0	310.0	13.8		
18196	29-12-2021	Rmc	M20	Homeline	A-401,402,,416		slab	5	27-1-22	29	20.0	465.0	20.7		
											20.0	465.0	20.7	20.4	
											20.0	450.0	20.0		
18197	04-01-2022	Site Mix	M25	Homeline	A-501-502,516		col	7	13-1-22	9	17.5	410.0	18.2		
											17.5	405.0	18.0	17.9	
											17.5	395.0	17.6		
18197	04-01-2022	Site Mix	M25	Homeline	A-501-502,516		col	7	2-2-22	29	25.0	560.0	24.9		
											25.0	565.0	25.1	25.2	
											25.0	575.0	25.6		
18198	11-01-2022	Rmc	M20	Homeline	A-403,404,,414		slab	6	19-1-22	8	14.0	325.0	14.4		
											14.0	325.0	14.4	14.1	
											14.0	305.0	13.6		
18199	22-01-2022	Site Mix	M25	Homeline	A-503-504,514		col	7	31-1-22	9	17.5	415.0	18.4		
											17.5	410.0	18.2	18.1	
											17.5	395.0	17.6		