

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 9/02/22		Prepared by: Vanajaarathi		Serial no.: 2696	
Supplier name: SCLP				HO inward no.	
Firm/Company: SCLP		Project: SOV-II		HO received date	
PO/WO date: 3/02/22		PO/WO No.: 85118		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	22011	9/02/22	29,856.17	☒ Yes ☐ No	
2.	21975	8/02/22	55,990.91	☒ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				85,647.08	
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: 103470, 103303, 103352		Proof of delivery matches MRN		☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				85,647.08	
Amount E – PO / WO value:				85,647.07	
Amount F – Difference (A – E):				-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		14/02/22			
Remarks: final Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajaarathi				
Sign:	[Signature]				
Date	9/02/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.		22011	
Serene Construtions LLP SOV PART III, Sy No. No. 11,12,14,15,16,17,18,294, Cherlapally, Hyderabad, GSTIN : 36ACVFS7909P1ZV							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1

Customer Details				Invoice No.		21975	
Serene Construtions LLP SOV PART III, Sy No. No. 11,12,14,15,16,17,18,294, Cherlapally, Hyderabad, GSTIN : 36ACVFS7909P1ZV							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

Purchase Order

Page(s) 1 Of 2

03-02-2022 14:44:47

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

85118
31.01.22 4:50:17

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	85118	183899
Doc Date	03-02-2022	
Quote No	Nil	
Quote Date	03-02-2022	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9075 - Tiles - Bathroom walltiles luna DK - 10 IN X 15 IN X 8 Pieces - Boxes	56.00	211.83	0.00	18.00	13,997.73
2 9076 - Tiles - Bathroom wall tiles Luna LT - 10 IN X 15 IN X 8 Pieces - Boxes	72.00	211.83	0.00	18.00	17,997.08
3 9077 - Tiles - Bathroom wall tiles luna HL - 10 IN X 15 IN x 8 Pieces - Boxes	24.00	211.83	0.00	18.00	5,999.03
4 9091 - Tiles - Bathroom floor Maharaja Beige - 12 in X 12 in X 12 in - Boxes	13.00	386.75	0.00	18.00	5,932.75
5 9070 - Tiles - Bathroom wall tiles - Ultra sprinkle DK - 10 IN X 15 IN X 8 pieces - Boxes	42.00	211.83	0.00	18.00	10,498.29
6 9069 - Tiles - Bathroom Wall tiles -ultra sprinkle LT - 10 in X 15 in X 8 pieces - Boxes	54.00	211.83	0.00	18.00	13,497.81
7 9071 - Tiles - Bathroom wall tiles ultra sprinkle HL - 10 IN x 15 IN x 8 Pieces - Boxes	18.00	211.83	0.00	18.00	4,499.27
8 9073 - Tiles - Bathroom wall tiles malashiyan brown DK - 10 IN X 15 IN x 8 Pieces - Boxes	12.00	211.83	0.00	18.00	2,999.51
9 9072 - Tiles - Bathroom wall tiles malashiyan brown LT - 10 INx 15 IN x 8 PIECES - Boxes	14.00	211.83	0.00	18.00	3,499.43
10 9074 - Tiles - Bathroom malashiyan brown HL - 10 IN X 15 IN X 8 Pieces - Boxes	5.00	211.83	0.00	18.00	1,249.80
11 9090 - Tiles - Bathroom floor jaipur panna - 12 in X 12 in X12 pieces - Boxes	12.00	386.75	0.00	18.00	5,476.38

Total Order Value . . .

85,647.07

Rupees : Eighty Five Thousand Six Hundred Fourty Seven and Paise Seven Only.

Terms and Conditions :-

Specification / Brand All items shall be Nitco brand Rate per Sft is Rs. 40.00/-, 31.00/-46/-, 10"x15"-8/07 Sft, 12"x12"-11.62 Sft

Payment Terms After delivery and production of bill

Tax Included in the above prices

Delivery Date With in a day

Delivery Location Silver Oak Villas Part III

For **Serene Constructions LLP**

Authorised Signatory



Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

M/s Serene Construction LLPDC No. 4318Date 21/02/2022Site: Sav part - IIIVehicle No. AP23X4931P.O. / W.O. No. 85118P.O. / W.O. Date 03/02/2022

Sl. No.	PARTICULARS	Quantity
1	Cuma HL	
2	Maharaja Beige	24 Box's
3	Ultra Sprinkle HC	13 "
4	Malashigan Brown DK	18 "
5	Malashigan Brown LT	12 "
6	Malashigan Brown HC	14 "
7	jaipur panne	5 "
8		12 "
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		98 Box's

GSTIN :

Received the above materials in good condition.

Received by: Bikshapathi

Stamp:

Date: 21/02/2201-Bikshapathi

For SUMMIT SALES LLP

[Signature]
 Authorised Signatory


DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.
Tel : 040 - 6633 5551


M/s Seneer ConstructionsDC No. 4316Date : 4/2/2022Site: low pool IIIVehicle No. : AP23X4931P.O. / W.O. No. : 85118P.O. / W.O. Date : 3/2/2022

Sl. No.	PARTICULARS	Quantity
1	CUNA DK	56 Bags
2	CUNA LT	72 Bags
3	Ultra Sprinkle DK	842 Bags
4	Ultra Sprinkle LT	54 Bags
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		224 Bags



GSTIN :

Received the above materials in good condition.

Received by: B. B. B. B. Stamp:Date: 4/2/2022M. B. B. B.

For SUMMIT SALES LLP

4/2/22 Authorised Signatory

Purchase Order

Page(s) 2 Of 2

03-02-2022 14:44:47

Original / Office Copy / Purchase Div.Copy

Sy .No.11,12,14,15,16,17,18 , 294

Phone. 0

Penalty For Delay Nil

Transportation Cost Nil

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications, damage is in suppliers account, above order is for V no 106,107, purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSLLP stock
- ☐ Other

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : __/__/__

Requisition Form - Bathroom Tiles - Deluxe														
Company	SCLLP	Site & Phase	SOV-III											
Req. no.	183899	Req. Date	01-02-2022											
Material required before	urgent	ID no.	73462											
Prepared by:	B Meenakshi	Approved by (sign):												
Flat / Block no:	V.no .106,107													
Remarks: Bill should be in favor of Serene construction LLP														
Tiles required for:														
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft	A	B	C=A/B	D	E=Qty required in boxes	F=Qty Available at site in boxes	G=Qty to be ordered in boxes	Inward No	Date
2 Bath Rooms														
1	Nitco Luna DK	Nitco	15" X 10"	sft	140.0	10.0	10.0	14.0	4.0	56.0	-	56.0		
2	Nitco Luna LT	Nitco	15" X 10"	sft	180.0	10.0	10.0	18.0	4.0	72.0	-	72.0		
3	Nitco Luna HL	Nitco	15" X 10"	sft	60.0	10.0	10.0	6.0	4.0	24.0	-	24.0		
4	Maharaja Beige	Johnson	12" x 12"	sft	50.0	15.0	15.0	3.3	4.0	13.0	-	13.0		
	Total									165.0	-	165.0		
Tiles required for:														
2 Bath Rooms														
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft	No of sft of tiles per box	Avg Qty required for one bathroom in boxes	No. of bathrooms for which tiles are required	Qty required in boxes	Qty Available at site in boxes	Balance Qty to be ordered in boxes	Inward No	Date	
1	Nitco ultra sprinkle DK	Nitco	15" X 10"	sft	140.0	10.0	10.0	14.0	3.0	42.0	42.0			
2	Nitco ultra sprinkle LT	Nitco	15" X 10"	sft	180.0	10.0	10.0	18.0	3.0	54.0	54.0			
3	Nitco ultra sprinkle HL	Nitco	15" X 10"	sft	60.0	10.0	10.0	6.0	3.0	18.0	18.0			
3	Maharaja OFF White	Johnson	12" x 12"	sft	50.0	15.0	15.0	3.3	-	-	-			
	Total									114.0	114.0			
Tiles required for:														
1 Bath Rooms														
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft	No of sft of tiles per box	Avg Qty required for one bathroom in boxes	No. of bathrooms for which tiles are required	Qty required in boxes	Qty Available at site in boxes	Balance Qty to be ordered in boxes	Inward No	Date	
1	Nitco Malaysian Brown DK	Nitco	15" X 10"	sft	120.0	10.0	10.0	12.0	1.0	12.0	12.0			
2	Nitco Malaysian Brown LT	Nitco	15" X 10"	sft	140.0	10.0	10.0	14.0	1.0	14.0	14.0			
3	Nitco Malaysian Brown HL	Nitco	15" X 10"	sft	50.0	10.0	10.0	5.0	1.0	5.0	5.0			
3	Jaipur Panamra	Johnson	12" x 12"	sft	45.0	15.0	15.0	3.0	4.0	12.0	12.0			
	Total									43.0	43.0			

APPROVED BY
04 FEB 2022
SOHAM MODI
MANAGING DIRECTOR