

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III	Date	12-02-2022
Site	Silver Oak Villas part-III	Prepared by	Ch Pranavi
Report From / To	04-02-2022 to 12 02 2022 (fri to sat)	Approved by	K Purshotham
Report Date	12-02-2022		

List of requisitions numbers missing in the report

List of requisitions where PO/WO not prepared 3 working days after requisition

Req No	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO
183876	183876	01	HDPE PIPE	
183895	29-01-2022	01	Curing pipes	
183906	01-02-2022	01	Headless nails	SSCCB
183907	01-02-2022	01	Headless nails	
183923	07-02-2022	07	UPVC Windows	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time

Req No	Req Date	Serial no of item in Req	Item Description	Details of discussion with supplier ^s			
183820	28-12-2021	01	SS screws- 05 packets pending	No stock at supplier			
183827	31-12-2021	01	Concealed flush tank-06 pending	No stock at supplier			
183833	03-01-2022	03	PVC-single socket 10ft-30 nos pending	Material not available at supplier and will be delivered by Monday			
183834	03-01-2022	1-26	PVC- single socket pipe- 10nos pending	Material not available at supplier and will be delivered by Monday			
183838	07-01-2022	01	FRP pipes	Material not available at supplier and will be delivered by Monday			
183880	01-02-2022	1-11	Electrical conducting internal	Material not available at supplier and will be delivered by Monday			
183881	01-02-2022	1-11	Electrical conducting internal	Present material is not available at supplier and material will be delivered within two days			
183882	01-02-2022	02	8 & 6 way metal box	Material not available at supplier and will be delivered by Monday			
183894	29-01-2022	01	Concealed flush tanks	No stock at supplier			
183903	01-02-2022	01	Yellow wire(1/18)	No stock at supplier			
183909	01-02-2022	01	Regal Beige	No stock at supplier			
183911	01-02-2022	08	Door pannels and hardware	Material available at supplier and will be delivered by Wednesday			
183913	01-02-2022	08	Door pannels and hardware	Material available at supplier and will be delivered by Wednesday			
183916	02-002-2022	05	SS name plate	Material available at supplier and will be delivered by Wednesday			
183920	05-02-2022	08	GI Bucket	Material available at supplier and will be delivered by Tuesday			
183922	07-02-2022	01	Recron- 160 pkts pending	No stock at supplier			
No. of gate passes issued this week			Nil / 5	From No	Nil	To No	Nil
Delivery van site visit on							

Delivery van site visit on 1

07-02-2022, 9-02-2022, 11-02-2022

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes

Items not ordered but received

Other corrections & remarks

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr - kgs	Wt for 12 mtr rod - kgs	Stock at site no of rods	Stock at site in Kgs	Previous stock in Kgs
--------	----------	------------------	-------------------------	--------------------------	----------------------	-----------------------

1.	8mm	395	4 74	-	-		
2.	10mm	617	7 404	-	-		
3.	12mm	89	10 68	-	-		
4.	16mm	1 58	18 96	-	-		
5.	20mm	2 47	29 64	-	-		
6.	25mm	3 86	46 32	-	-		
7.	32mm	6 32	75 84	-	-		
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	164	PPC/PSC last weeks stock	Nil
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign				Pramanvi Ch.			
Date		12-02-2022		12-02-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, asharya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Prepared by:		T.D. Murthy			
Report Date		17-02-2022			
Site		Modi Housing PVT LTD			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
185128	29-01-2022	Paper bundle	Cancelled and send new requisition if require		
185135	08-02-2022	Safety Net	PO issued collect from SLLP		
List of requisitions Where PO/WO is prepared and items have not received at site					
185094	06-01-2022	GI Wire	Collect from Supplier		
185134	08-02-2022	Covering block	Delivered		

T.D. Murthy
17/2/22

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date	12-02-2022
Site:	Silver Oak Villas part-III	Prepared by:	Ch Pranavi
Report From / To	04-02-2022 to 12 02 2022(fri to sat)	Approved by:	K Purshotham
Report Date	12-02-2022		

List of requisitions numbers missing in the report:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO*
185128	29-01-2022	01	Paper bundle	PO to be cancelled and send Reason 85451
185135	08-02-2022	02	Safety nets	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req	Item Description	Details of discussion with supplier ^s
185094	06-01-2022	01	GI wire	Material available at supplier and will be delivered by Tuesday
185134	08-02-2022	01	Covering blocks	Material will be delivered by Monday

No. of gate passes issued this week:

Delivery van site visit on:	Nil	From No.	Nil	To No.	Nil
-----------------------------	-----	----------	-----	--------	-----

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Items not ordered but received: Yes

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	45	213.3	
2.	10mm	.617	7.404	nil	nil	
3.	12mm	.89	10.68	36	384	
4.	16mm	1.58	18.96	25	474	
5.	20mm	2.47	29.64	15	445	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		-	-	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	00	Nil
Details		Project Manager		Admin Officer/Manager		PPC/PSC last weeks stock 03
Sign				Pranavi Ch.		Admin Audit
Date		12-02-2022		12-02-2022		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!