

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 19/2/22		Prepared by: T.D. Njiru		Serial no. 2181	
Supplier name: Sri Anhalt Steels				HO inward no.	
Firm/Company: NARPU		Project: NGH		HO received date	
PO/WO date: 10/1/22		PO/WO No. 84394		Scan ID	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	1344	11/1/22	7,00,033-00	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				7,00,033-00	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☒ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				7,00,033-00	
Amount E – PO / WO value:				6,83,807-00	
Amount F – Difference (A – E):				+16,226-00	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		28/2/22			
Remarks: Installation report is attached.					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	T.D. Njiru				
Sign:					
Date	19/2/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)



17, 1st Floor, H.M. Ishaque Estate
M.G.Road, Secunderabad.
GSTIN/UIN: 36ADZPG3609B1ZK
State Name : Telangana, Code : 36
E-Mail : sriarihantsteels@gmail.com

State Name : Telangana, Code : 36

Terms of Delivery

CGST @ 9%
SGST @ 9%
Round Off



E. & O.E

Total

Authorised Signatory

This is a Computer Generated Invoice

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	MRPLLP	Test report received	No	A. PO quantity (in kgs)	10568
Project:	NGH	DCs received	Yes	B. Gross vehicle weight	15120
Block/ Villa No.:	Block-A	Weighment slips received	Yes	C. Net vehicle weight	4360
Requisition nos.:	181817	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	10760
PO No(s).	84394	Close PO	Yes	E. Difference (D- A)	-192
Supplier:	Sri arihant steels	Vehicle no.	AP13X9001	MRN No.	102209
Delivery date	12.01.22	Delivery time	17:30	Inward no.	10819 ✓
Sign of security		Sign of Admin		Sign of Project manager	 ✓
Date	13.01.22	Date	13.01.22	Date	13.01.22

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	1493	6720 ✓
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	200	3800 ✓
5.	20 mm	29.63	-	-
6.	25 mm	46.30	-	-
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	12	300 ✓
9.	Other			
Total:				10820 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

Purchase Order

84394

08.01.22 11:42:53

Page(s) 1 Of 1

10-01-2022 3:10:08 PM

From Company : **Modi Realty Pocharam LLP**

5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36ABIFM1836H1Z7

Supplier Details

Sri Arihant Steels

Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road, Secunderabad-500003

66382042/27816848

9246825558

Doc No	84394	181817
Doc Date	10-01-2022	
Quote No	NIL	
Quote Date	10-01-2022	
SupplyType	Supply	

Kind Attn : Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	6,552.00	54.90	0.00	18.00	424,451.66
2 8116 - Steel - rebar - TMT - 16mm - kgs	3,716.00	53.90	0.00	18.00	236,345.03
3 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	300.00	65.00	0.00	18.00	23,010.00
Total Order Value . . .					683,806.70

Rupees : Six Lakh(s) Eighty Three Thousand Eight Hundred Six and Paise Seventy Only.


Terms and Conditions :-**Specification / Brand** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Nilgiri Heights

pocharam

Phone. .9849497484

Penalty For Delay Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Unloading Including.Above material for B-Block footing and retaining wall overlapping and Block-A-Coloum purpose.**Completion Date** Nil**Measurment** lock**Security** Nil**Remarks** Delivery at Pocharam NGH Contact Person Mr Vijay-9849497484.**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
☒ Po/Requisition processed-post approval.
☐ Approval for technical details/clarification
☐ Requisitioning SSSLP stock
☐ Other

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Arihant Steels**Name : 10/01/2022

Name : _____

Date : ___/___/___

Requisition Form - Steel		Modi Reality Pocharam LL		Site & Phase		NGH	
Company	Req. no.	181817	Req. Date	08-01-2022			
Material required before	Prepared by:	11-01-2022	ID no.	72776			
Flat / Block no:	Approved by (sign):						
Block - B - Footings and Retaining wall Overlapping and Block - A - Column - 2 Stirrups Purpose							
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No
1	Steel	8mm	1500.00	100.00	1400.00	6552.00	54900 + 181
2	Steel	10 mm	0.00	0.00	0.00	0.00	
3	Steel	12 mm	0.00	0.00	0.00	0.00	
4	Steel	16 mm	300.00	104.00	196.00	3716.16	53900 + 181
5	Steel	20 mm	0.00	0.00	0.00	0.00	
6	Steel	25 mm	0.00	0.00	0.00	0.00	
7	Steel	32 mm	0.00	0.00	0.00	0.00	
8	Binding Wire	20 gauge	0.00	0.00	300.00	300.00	655 + 181
	Total					10568.16	
Notes:							
1 Binding wire is generally 25 kgs per ton.							
2 Order footing steel for one block or core at a time.							
3 Order steel for slab along with steel for next column on completion of beam bottom.							
4 Do not order excess steel. Do not order steel in advance.							

90
80394

10 JAN 2022
10/01/2022
MANAGER PROCUREMENT

APPROVED BY
10 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

