Remarks from site on the 'Requisition by Site Report' of purchase division

| Company: Mehta | | | a&Modi Realty Kowkur LLP | | | Date: | | 17-01-2022 | | | |
|-------------------|-------------------|--------------------------|--|------------------|-------------------------------|---|---|--|-----------------------|--|--|
| Site: Green | | | wood Heights | | | Prepared by: | | K.Sneha | | | |
| Report From | /To (| 09-01- | -22 To 15-01-22 | | | Approved by: | | A.Suresh | | | |
| Report Date | | | | | | | | | | | |
| List of requis | itions numl | bers m | issing in the r | eport*:- | | | | | | | |
| List of requis | itions wher | e PO/ | WO not prepa | red 3 working o | days | after requis | ition: | | | | |
| Req No. Req Date | | Serial no of item I req. | | Description | | | Reason for not preparing PO/WO# | | | | |
| int of | | | | | | | | | | | |
| List of requis | itions wher | e PO/ | | | e no | t been recei | ved a | at site beyond the l | lead time: | | |
| Req No. | | | Serial no item in Re | eq. | | escription | | Details of discussion with supplier ^{\$} | | | |
| 140717 | 13-08- | 2021 | 1 | Powder | Powder coated gri | | | PO No. 79763, Under Fabrication. | | | |
| 140823 | 12-10-2021 | | 1 | MS | | Railing | | PO No,81767,Under Fabrication. | | | |
| 140927 | 0927 4-12-2021 | | 1-2 | | lity | | I | PO No.83315,We will get it from SSLLP by Tuesday. | | | |
| 140930 | 4-12-2 | | 1 | Vitrifie | | tiles | F | PO No.83314,We will get if from SSLLP by Tuesday. | | | |
| 140952 | 15-12-2021 | | 1-2 | | Marbo opera beig | | 1 | O no.83869,We will get it from SSLLP by Tuesday | | | |
| 140978 | 25-12-2 | | 1 | | Gate lamps | | PO No.84005, We will get it from SSLLP by Monday. | | | | |
| 140981 | 31-12-2 | | 1 | Openab | Openable glass door | | Po No.84096, Supplier: Sri Sai Rohith Marketing Company. Under Fabrication. | | | | |
| 140988 | 30-12-2 | 2021 | 1 | Se | Sera board | | Po No:84221,Sup:Shri Kripalu Trading Company.Supplier said deliver the material by Wednesday. | | | | |
| 140995 | | | 1-4 Main | | door Frames | | Po No:84311 Sri Balaji Enterprises, Supplier said deliver the material by Tuesday. | | | | |
| 140997 07-01-2022 | | 1 . | SS | SS Railing | | Po No:84406 ,Sup:Leela Steel Railing&Furniture.Supplier said deliver the | | | | | |
| 141008 10-01-2022 | | 1 | | Wooden document | | material by this week. Po No.84528.We will get it from SSLLP By | | | | | |
| 141111 | 141111 12-01-2022 | | 1 | | scanner. Fruit packing cover' | | Tuesday. Po No.84495,Sup:Veerabhadra Enterprises Wo | | | | |
| No. of gate pa | asses issued | this ' | week: | Nill | T | from No. | | will get the r | naterial by Tuesday. | | |
| elivery van | site visit or | 1: | | 10th 11th | 12+ | h 8- 1 1+4 D- | 20-1 | - To No | | | |
| nward report | (MRN/oth | er) & | stock report e | mailed in pdf fo | rm94 | to purcha- | o2 | el | | | |
| ems not ord | ered but red | reived | | m pui io | , i iiidl | to purchas | G! | | Yes | | |
| ther correct | | | | | - 10 | | A STAN | State of the second | | | |
| Details of ste | | | | | 100 | | | | | | |
| l. No | Tor size | 3100 | Wt per mtr | Wt. for 12 r | nt- | Canal | | | | | |
| 1. | | | kgs .39 | rod – kgs | | Stock at s – no of ro Nil | | Stock at site in Kgs | Previous stock in Kgs | | |
| 2. | 10mm | | .61 | | 4.74 | | | Nil | Nil | | |
| 3. | 12mm | | | | 7.404 10.68 | | | Nil | Nil | | |
| 4. | 16mm | | 1.5 | | | Nil | | Nil | Nil | | |
| 5. | 20mm | - (| 2.4 | | 3.96 | Nil | 1 | Nil | Nil | | |
| 6. | 25mm | | THE RESIDENCE OF THE PARTY OF T | | 9.64 | Nil | 1-1-3-2-4 | Nil | ., Nil | | |
| | | PDI | ROVED B | | 5.32 Pa | Nil C | erti | fied by: Snehol | Nil | | |
| | | | 7 JAN 2022 | | | 1 51 2 | | Snehof | | | |

APPROVED BY

17 JAN 2022

A. SURESH
PROJECT MANAGER

K. Sneha
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP

| 7. | 32mm | 6.32 | 75.84 | Nil | Nil | Nil | |
|-----------|--------------|-------------------------|-------|-----------------------|-----|-----------------------------|---|
| 8. | Binding wire | | | Nil | Nil | Nil | |
| OPC stock | | OPC last weeks stock | | PPC/PSC stock | • | PPC/PSC last weeks stock | - |
| Details | | Project Manager | | Admin Officer/Manager | | Admin Audit | |
| Sign | | A.Suresh | | K.Sneha | | | |
| Date | | 17-01-2022 | | 17-01-2022 | | | |

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

APPROVED BY

1 7 JAN 2022

A. SURESH
PROJECT MANAGER

Certified by:

Shehaf

K. Sneha

Asst. Engineer

MEHTA & MODI REALTY KOWKUR U.P.