

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 1/3/22		Prepared by: T.D. N. [Signature]		Serial no. 2586	
Supplier name: Ultratech Cement - Limited		HO inward no.			
Firm/Company: MRPLUP		Project: N614		HO received date	
PO/WO date: 28/2/22		PO/WO No. 85662		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	945708081	15/2/22	25,184-00	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A - Bills total (Excluding Transport & Hamali Charges): 25,184-00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos: RMC pour report is attached	Proof of delivery matches MRN	☒ Yes ☐ No
--------------------------------------	-------------------------------	---

Amount B - Other Credits : Transportation charges -

Amount C - Other Debits : -

Amount D (D=A+B-C) - Amount to be credited to the supplier: 25,184-00

Amount E - PO / WO value: 26,600-00

Amount F - Difference (A - E): 584-00

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No - wait for balance material ☐ Other

Payment - due date: 07/03/22

Remarks: /

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	T.D. N. [Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date	28/2/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	-
Supplier:	Ultratech concrete	Slab no.:	-
Requisition nos.:	181862	A. Estimated quantity:	6 cu.m
PO nos.:	85662	B. Requisition quantity:	6 cu.m
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			0 cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.02.22	08:06	08:06	9:10	6cu.m	202967199	14400	14510	-	-	-	-
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					6cu.m							
Remarks	We received 6 cu.m balance											


Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.



TAX INVOICE
UltraTech Cement Limited
 Unit Address: UPPAL PC YARD GAYATRI PROJECTS LIMITED,
 UPPAL ELEVATED CORRIDOR OPP ASHOK LEYLAND SHOW ROOM - UPPAL
 HYDERABAD 500039



GSTIN : 36AAACL6442L1ZB		Invoice No.: 945108081		Invoice Date : 15.02.2022		CIN NO : L26940MH2000PLC128420				
Recipient Code No. 40102447		IRN: 2360f7f327e4862467f966e5d19ad8f7abe44fdf51d63f4fef8769d129b82c10								
Name & Address of Recipient: MODI REALITY POCHARAM LLP 5-4-187/3 & 4, II ND FLOOR, SOHAM MANSIONA#M G ROAD, SECUNDERABAD HYDERABAD 500003 Place of Supply: SECUNDERABAD State: TELANGANA State Code: 36 Recipient GSTIN/UIN No.: 36ABIFM1836H1Z7		Recipient PO No.:		TANNO: HYDU01099A						
		Recipient PO Date.: 08.02.2022		Order No.: 944425562						
		Name & Address of Delivery:		Order Qty: 12.000						
		MODI REALITY POCHARAM LLP NILIGIRI HEIGHTS, POCHARAM HYDERABAD 500088		Invoice Reference No.:						
		State: TELANGANA State Code: 36		HSN Code: 3824 50 10		Plant Code.: 425				
		Whether Tax is payable under Reverse Charge Mechanism Yes [] No [✓]								
D.C.Date	D.C.No	Description	Qty.	Rate	Unit	Basic Value (Rs.)	IGST @ 0 %	CGST @ 9. %	SGST @ 9. %	Total Invoice Value (Rs.)
15.02.2022	202967199	M30 REGULAR GRADE CONCRETE	6.000	3,557.06	M3	21,342.36	0.00	1,920.82	1,920.82	25,184.00
Total			6.000			21,342.36	0.00	1,920.82	1,920.82	25,184.00
0.00										
0.00										
Total Invoice Value : 25,184.00										
Tax Amount in Words: Rupees Three Thousand Eight Hundred Forty One And Paise Sixty Four Only										
Invoice Amount in Words : Rupees Twenty Five Thousand One Hundred Eighty Four Only										
Certified that the particulars given above are true & correct & the amount indicated represents the price actually charged and there is no flow of any additional consideration directly or indirectly from the recipient.										
Checked By										
Terms & Condition: 1. Subject to BENGALURU Jurisdiction. 2. Payment against this invoice should be made by RTGS/NEFT/ACH/IMPS in favour of "UltraTech Cement Limited". Payment against this Invoice can also be made by A/c Payee Cheque/DD in favour of "UltraTech Cement Limited". Payment can also be made at our Zonal Offices through RupayDebitCard/UPI- BHIM UPI /UPI QR Code/ BHIM UPI QR Code in favour of "UltraTech Cement Limited". 3. Payment Should be made in advance or within due period from the date of issue of this invoice, otherwise interest @18% p.a. Shall be charged on the outstanding amount from the due date. 4. TDS deducted by you as per Income Tax Act, shall be credited to your account by UltraTech after receipt of TDS certificate. Consequential loss, if any will be to your account.										
Registered Office : B-wing, 2nd floor, Ahura Centre Mahakali Caved Road, Andheri (East), Mumbai - 400093.										



For ULTRATECH CEMENT LIMITED
(Unit: GAYATRI-HYDERABAD)

Nitin Gupta
 Digitally Signed by:
 NITIN GUPTA
 Authorised Signatory

Purchase Order

Page(s) 1 Of 1

23-02-2022 3:53:06 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty Pocharam LLP**

5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36ABIFM1836H1Z7

Supplier DetailsUltraTech Cement Limited (Unit.UltraTech Concrete)
503,Aditya Trade Centre,Ameerpet,Hyderabad-500038

Doc No 85662 181862

Doc Date 23-02-2022

Quote No NIL

Quote Date 18-02-2022

SupplyType Supply

040-66430430

040-66430440

9848027857

Kind Attn : Mr Anil Baredi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	6.00	4,100.00	0.00	0.00	24,600.00
Total Order Value . . .					24,600.00

Rupees : Twenty Four Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of RDC brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Same Day

Delivery Location Nilgiri Heights.Contact Person Mr Vijay-9849497484.
pocharam
Phone. 9849497484

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Supplier's sole responsibility to deliver the material to site. Transport Cost shall be borne by you / us. Estimated cost is Rs. ____.

Warranty Nil

Advance Paid Nil

Other Terms Payment as per actual receipt of material. Above material for Block-A-Coloum-2 Casting for staircase purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Original Invoice+copy of proof of delivery is required to process invoice for payment.Do Not send original invoice to site.Original invoices must be sent to HO Office or Purchase site Office. proof of delivery/DC Can be sent by email.

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **UltraTech Cement Limited (Unit.UltraTech**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

18-02-2022 1:42:26 PM

Orig



85662

14.02.22 2:32:34

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500001
G S T No. : 36ABIFM1836H1Z7

Supplier Details

RDC Concrete India Private Limited
Sy.No-518,Plot No-15,Kistapur Village,Medchal
Mandal,Hyderabad-501401.

Doc No 85662 181862
Doc Date 18-02-2022
Quote No NIL
Quote Date 18-02-2022
SupplyType Supply

9010200559

Kind Attn : B.Sai Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	6.00	4,100.00	0.00	0.00	24,600.00
Total Order Value . . .					24,600.00

Rupees : Twenty Four Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of RDC brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Same Day

Delivery Location Nilgiri Heights.Contact Person Mr Vijay-9849497484.
pocharam
Phone. .9849497484

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Supplier's sole responsibility to deliver the material to site. Transport Cost shall be borne by you / us. Estimated cost is Rs. ____.

Warranty Nil

Advance Paid Nil

Other Terms Payment as per actual receipt of material. Above material for Block-A-Coloum-2 Casting for staircase purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Original Invoice+copy of proof of delivery is required to process invoice for payment.Do Not send original invoice to site.Original invoices must be sent to HO Office or Purchase site Office. proof of delivery/DC Can be sent by email.

PO cancelled & issued to . ultiatech .

23/02/2022

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **RDC Concrete India Private Limited**

Name :

Name :

Date : / /

Requisition Form

Company Name:		Modi Realty Pocharam LLP		Date:		18-02-2022	
Site & Phase :		Niligiri Heights		Time:		10:10	
Supplier:		Ultratech		Req. No.		181862	
Material required before date:			19.02.22		ID No.		73944

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M30	06	CUM		
2						
3						
4						
5						
6						
7						
8						
9						
10						

PO

85662

APPROVED

17 FEB 2022

MINISH PARIKH

MANAGER PROCUREMENT

Remarks: For Block - A - Column - 2 Casting for Staircase Purpose

Prepared By	Vijay Raj	Approved by	
Sign. & Date	18.02.2022	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.