

Prepared by:	T.D. Murthy			
Report Date	04-03-2022			
Site	Nilgiri Heights			

List of requisitions Where PO/WO not prepared 3 working days after requisition:

Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
181857	15-02-2022	MI Video Cameras	Online purchase		
181858	15-02-2022	Base saddle and screws	PO to be issue		

List of requisitions Where PO/WO is prepared and items have not received at site

181808	02-01-2022	UPVC Windows	Bal. Fixed window delivery by Monday - 07/03/2022		
181856	12-01-2022	MS Sheet	Delivered		
181858	15-02-2022	DB Box	Delivered		

T.D. Murthy
4/3/22

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi reality pocharam LLP	Date:	26-02-2022
Site:	Nilgiri heights	Prepared by:	S.Sharvani
Report From / To	20-02-2022 to 26-02-22	Approved by:	G.Vijay raj
Report Date	26-02-2022		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO*
181857	15.02.22	1-4	MI video cameras	PO to be issued
181858	15.02.22	2,3	Base Saddle, Screws	PO to be issued

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
181808	02.01.22	1-7	UPVC windows	Monday I.e 21.02.22 delivery
181856	12.02.22	1	MS sheets	Monday delivery
181858	15.02.22	1	DB Box	Monday delivery

No. of gate passes issued this week:-	1	From No.	1092	To No.	1092
Delivery van site visit on:	22.02.22, 23.02.22				

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	60	285	1138
2.	10mm	.617	7.404	142	1050	1333
3.	12mm	.89	10.68	0	-	-
4.	16mm	1.58	18.96	70	1328	1384
5.	20mm	2.47	29.64	0	0	178
6.	25mm	3.86	46.32	40	1852	2131
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			40 bundles	150	400
OPC stock	55	OPC last weeks stock	80	PPC/PSC stock	152	PPC/PSC last weeks stock 194
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date	26-02-2022		26-02-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!