## PURCHASE DIVISION Advice for approval for credit to supplier

Date:	9322	Prepared	by	Bach	akaz	Serial no.		.0-2827
Supplier name	Postul	lan	Stry			HO inward	l no	
Firm/Company	GIVERC	Project	U	mop	olls	HO receive	ed date	
PO/WO date	2/3/22	PO/WO	) No. 86036		6	Coon ID		To Company or a second
SI no:	Bill no.		Bill	date	]	Bill amount		Original attached
1.	1128		7/2	22.	20	1,979-	40	□Yes □ No
2.						,		□ Yes □ No
3.								□ Yes □ No
4.								□ Yes □ No
Amount A - Bills	total (Excluding Trans	sport & Ha	amali Charg	ges):			30	P.979-00
Preof of delivery b	y way of: DCs/bill	□ Steel re	eport 🗆 RM	C pour repo	rt 🗆 Sol	id block rep	ort 🗆 In	stallation report
MRN	101	169	1.0			of delivery es MRN		□ Yes □ No
Amount P. Other	Credits : Transportation	, , , ,			maton	22 1411(14		
	*	on charges					2	1240
Amount C -Other							~	7
	B-C) – Amount to be	credited to	the supplie	er: 			37	103-60
Amount E – PO / V							34	,979-00
Amount F - Differ	ence (A – E):		1			a man	_	~
Quantity received	as per PO /WO			Excess recei				received
Close PO / WO			Z Yes D	No – wait fo	r balance	e material 🗆	Other	
Payment - due date	9		10	P3				
Remarks:								
Approved by	Purchase Officer		chase nager	MD		Accoun	itant	Accounts Manager
Name:			hoks					ivialiagei
Sign:	1	1	y				-	
Date				7				
Approval limit	Upto 20k	Above 20	0k	Above 100	c	Upto 20k		Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Praful Sanitary 3-6-429/6, SRI SAI TOWER, St.No.4 HIMAYAT NAGAR HYDERABAD GSTIN/UIN: 36ACWPG4864A1ZG State Name: Telangana, Code: 36 E-Mail: prafulsanitary@gmail.com

Buyer (Bill to)

**GV Research Center Pvt Ltd** 

5-4-187/3&4, lind Floor Soham Mansion, M G Road

Secunderabad

GSTIN/UIN State Name : 36AAHCG4562D1ZP

: Telangana, Code : 36

Dated Invoice No. PS/21-22/1128 7-Mar-22 **Delivery Note** Invoice Reference No. & Date. Other References 7981951035 / 9502211499 Buyer's Order No. Dated 86036 2-Mar-22 164635 Dispatch Doc No. **Delivery Note Date** Invoice 7-Mar-22 Dispatched through Destination Goods Vehicle Thurkapally Motor Vehicle No. Bill of Lading/LR-RR No. TS09UA1278

SI No.	Description of Goods and Services	HSN/SAC	GST	Quantity	Rate	per	Disc. %	Amount
1	160mm Pvc Rigid Pipe 6kg	3917	18 %	6 Ingths	8,218.80	Ingths	50 %	24,656.40
2	160mm Pvc Plain Bend 160mm Pvc 45* Bend	3917	18 %	10 No: 6 No:	693.32	No:	51 %	3,397.27 1,589.78
3	160mm PVC 45" Bend	3917	18 %	o No.	540.74	No:	51 %	
								29,643.45
	Output CGST							2,829.91
	Output SGST							2,829.91
	Transport Charges @ 18% ROUNDING OFF	99	18 %					1,800.00
	Less: ROUNDING OFF							(-)0.27
	Total							₹ 37,103.00

Amount Chargeable (in words)

Indian Rupees Thirty Seven Thousand One Hundred Three Only

E. & O.E

HSN/SAC	Taxable	Cent	ral Tax	Sta	te Tax	Total
	Value	Rate	Amount	Rate	Amount	Tax Amount
3917	29,643.45	9%	2,667.91	9%	2,667.91	5,335.82
99	1,800.00	9%	162.00	9%	162.00	324.00
Total	31,443.45		2,829.91		2,829.91	5,659.82

Indian Rupees Five Thousand Six Hundred Fifty Nine and Eighty Two paise Only Tax Amount (in words):

Company's PAN

: ACWPG4864A

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. for Praful Sanitary

**Authorised Signatory** 

SUBJECT TO HYDERABAD JURISDICTION

This is a Computer Generated Invoice

INWARD Dt: Sign: Received B Genome Valley Research Center Pvt.



Praful Sanitary 3-6-429/6,SRI SAI TOWER, St.No.4 HIMAYAT NAGAR HYDERABAD GSTIN/UIN: 36ACWPG4864A1ZG State Name: Telangana, Code: 36 E-Mail: prafulsanitary@gmail.com

Buyer (Bill to)

**GV Research Center Pvt Ltd** 5-4-187/3&4, lind Floor Soham Mansion, M G Road

Secunderabad

GSTIN/UIN State Name : 36AAHCG4562D1ZP : Telangana, Code : 36 Invoice No. PS/21-22/1128 7-Mar-22 **Delivery Note** Invoice Reference No. & Date. Buyer's Order No. 86036 / 164 164635 Dispatch Doc No. Invoice

Other References 7981951035 / 9502211499 Dated 2-Mar-22 Delivery Note Date

7-Mar-22 Dispatched through Destination **Goods Vehicle** Thurkapally Motor Vehicle No. TS09UA1278 Bill of Lading/LR-RR No.

Dated

SI		HSN/SAC	GST	Quantity	Rate	per	Disc %	Amount
No.	Goods and Services		Rate					
1	160mm Pvc Rigid Pipe 6kg	3917	18 %	6 Ingths	8,218.80	Ingths	50 %	24,656.40
2	160mm Pvc Plain Bend	3917	18 %	10 No:	693.32	No:	51 %	3,397.27
3	160mm Pvc 45* Bend	3917	18 %	6 No:	540.74	No:	51 %	1,589.78
								29,643.45
	Output CGST			1.200				2,829.91
	Output SGST Transport Charges @ 18%							2,829.91
	DOUNDING OFF	99	18 %					1,800.00 (-)0.27
	Less: ROUNDING OFF							(-)0.27
	CARLES OF THE PROPERTY OF THE SECOND							
						e sib		
	Total		1				dr.	₹ 37,103.00
A	mount Chargeable (in words)		100					E. & O.E

Indian Rupees Thirty Seven Thousand One Hundred Three Only

HSN/SAC Taxable Central Tax State Tax Total Value Rate Rate Amount Amount Tax Amount 29,643.45 9% 5,335.82 2.667.91 2,667.91 9% 1,800.00 324.00 5,659.82 162.00 9% 162.00

Tax Amount (in words): \* Indian Rupees Five Thousand Six Hundred Fifty Nine and Eighty Two paise Only

Company's PAN

: ACWPG4864A

Declaration

3917

99

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. for Praful Sanitary

**Authorised Signatory** 

SUBJECT TO HYDERABAD JURISDICTION

This is a Computer Generated Invoice

INWARD Inward Nois 574 Dt:C MRN No: 10 4694 Dt: / Sign: Received By: D. Pay/Ci Genome Valley Research Center Pvt.



02-03-2022 13:05:56



From Company: G V Reserch Centers Pvt Ltd

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabau-วบบบบ3

G S T No.: 36AAHCG4562D1ZP

raful Sanitary					164635
3-6-138/5, Himayat Nagar, Hyderabad.			Doc Date	22	
		<b>Quote No</b>	NIL		
<b>GSTIN</b> 36ACWPG864A1ZG 40077300		40077300	<b>Quote Date</b>	25-02-202	22
9849624797	97	SupplyType	Supply		
ļ	98496247		Quote Date		

## Kind Attn: Mr. Ashish Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7254 - Plumbing - PVC - Rigid Pipe -6Kgs Pressure - 6 In - lengths	6.00	8,218.80	50.00	18.00	29,094.55
2 7364 - Plumbing - PVC - Plain Bend - 6 In - Nos	10.00	693.32	51.00	18.00	4,008.78
3 7185 - Plumbing - PVC - Bend 45 degrees - 4 In - nos 6"	6.00	540.74	51.00	18.00	1,875.94
		Total Or	der Value	e	34,979.26

Rupees: Thirty Four Thousand Nine Hundred Seventy Nine and Paise Twenty Six Only.

## Terms and Conditions :-

Specification / Brand All items shall be of 'Sudhakhar' brand

**Payment Terms** 

After Delivery & Production of bill

Tax

Inclusive of all taxes

**Delivery Date** 

Next Day.

**Delivery Location** 

Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

**Penality For Delay** 

**Transportation Cost** 

Included in the above price.

Warranty

Nil

**Advance Paid** 

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for 2727 external rainwater pipes work purpose.

**Completion Date** 

Nil

Measurment

Nil Nil

Security

Remarks

For G V Reserch Centers Pvt Ltd

Authorised Signa

Accepted the above Terms And Conditions

For Praful Sanitary

Name :				

Date : \_\_/\_\_/\_\_\_

Requisition Form

Compa	ny Name:	GV Research Cente	Date:		25.02.2022			
Site & 1	Phase	Innopolis		Time:		04:52		
Supplie	г			Req. No.		164635		
Material required before date:		28-02-2022	ID No.		74217			
S. No	Description	4	Size	Quantity	Units	Inward No	Date	
1.	PVC Rigid pipe (len	gth=20')	6"	06	nos			
2.	PVC plain bend		6"	10	nos			
3.	PVC 45 bend		6"	06	nos			
	86	,036			13N	300)		
					100			
Remarks	s: Towards 2727, extern	al rainwater pipes ext	ention work p	purpose		1		
Prepared	By:	Md. Anwar Baig		Approved by		V. Ramesh Reddy		
Sign & I	Date:	25.02.2022		Sign. & Da	te	25.02.2022		

Note:

